



Department of Energy

Portsmouth/Paducah Project Office
1017 Majestic Drive, Suite 200
Lexington, Kentucky 40513
(859) 219-4000

DEC 10 2013

Mr. Todd Mullins
Federal Facility Agreement Manager
Division of Waste Management
Kentucky Department for Environmental Protection
200 Fair Oaks Lane, 2nd Floor
Frankfort, Kentucky 40601

PPPO-02-2035531-14

Ms. Jennifer Tufts
Federal Facility Agreement Manager
U.S. Environmental Protection Agency, Region 4
61 Forsyth Street
Atlanta, Georgia 30303


Dear Mr. Mullins and Ms. Tufts:

**REMOVAL ACTION REPORT FOR THE C-340 METALS REDUCTION PLANT
AT THE PADUCAH GASEOUS DIFFUSION PLANT, PADUCAH, KENTUCKY
(DOE/LX/07-1286&D1)**

Enclosed for your review and approval is the *Removal Action Report for the C-340 Metals Reduction Plant at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky*, DOE/LX/07-1286&D1. This secondary document satisfies the requirement for a removal completion report, as identified in the *Removal Action Work Plan for the C-340 Complex Decommissioning at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky*, DOE/LX/07-0344&D2. This document follows guidance developed during the April 2010 Federal Facility Agreement (FFA) managers meeting regarding removal actions, and the contents are consistent with Section X.A of the FFA. Mobilization occurred in August 2012, and final demobilization took place in August 2013.

If you have any questions or require additional information, please contact Rob Seifert at (270) 441-6823.

Sincerely,


Jennifer Woodard
Federal Facility Agreement Manager
Portsmouth/Paducah Project Office

Enclosure:

Removal Action Report for C-340 Metals Reduction Plant

e-copy w/enclosure:

brad.montgomery@lataky.com, LATA/Kevil
brandy.mitchell@lataky.com, LATA/Kevil
brian.begley@ky.gov, KDEP/Frankfort
craig.jones@lataky.com, LATA/Kevil
darla.bowen@lataky.com, LATA/Kevil
gaye.brewer@ky.gov, KDEP/Paducah
jennifer.woodard@lex.doe.gov, PPPO/PAD
jeffrey.gibson@ky.gov, KDEP/Frankfort
jessica.lemus@lataky.com, LATA/Kevil
jennifer.woodard@lex.doe.gov, PPPO/PAD
leo.williamson@ky.gov, KDEP/Frankfort
lisa.crabtree@lataky.com, LATA/Kevil
mike.guffey@ky.gov, KDEP/Frankfort
myrna.redfield@lataky.com, LATA/Kevil
pad.dmc@swiftstaley.com, SST/Kevil
rachel.blumenfeld@lex.doe.gov, PPPO/PAD
reinhard.knerr@lex.doe.gov, PPPO/PAD
richards.jon@epamail.epa.gov, EPA/Atlanta
rob.seifert@lex.doe.gov, PPPO/PAD
stephaniec.brock@ky.gov, KDEP/KYRHB
todd.mullins@ky.gov, KDEP/Frankfort
tracey.duncan@lex.doe.gov, P2S/PAD
tufts.jennifer@epamail.epa.gov, EPA/Atlanta

REMOVAL ACTION REPORT FOR THE C-340 METALS REDUCTION PLANT AT THE PADUCAH GASEOUS DIFFUSION PLANT, PADUCAH, KENTUCKY

Description of the Removal Action Implemented

The demolition of the C-340 Complex was warranted due to the contaminants of concern identified, their associated concentration levels, and relevant process knowledge, as documented in the approved *Removal Action Work Plan for the C-340 Complex Decommissioning at the Paducah Gaseous Diffusion Plant*, DOE/LX/07-0344&D2 (RAWP) (DOE 2010a). The Comprehensive Environmental Response, Compensation, and Liability Act non-time-critical removal action decommissioning activities described herein included the structural demolition of the C-340 facility; removal of certain low-hazard infrastructure (e.g., empty water, air, and nitrogen piping); and removal of residual waste materials.

This removal action meets the removal action objectives agreed upon among U.S. Department of Energy (DOE), the U.S. Environmental Protection Agency (EPA), and the Kentucky Department for Environmental Protection (KDEP), as defined in the *Action Memorandum for the C-340 Metals Reduction Plant Complex and the C-746-A East End Smelter Non-Time-Critical Removal Action at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky*, DOE/LX/07-0290&D2 (DOE 2010b). The removal action objectives are as follows:

- Reduce the potential exposure to on-site personnel from hazardous substances due to the structural deterioration of these facilities; and
- Reduce risks of releases to the environment and exposure to future industrial workers that may result from uncontrolled releases of hazardous substances, including radiological contamination, from these facilities.

Completion of this removal action supports the long-term remediation of the Paducah Gaseous Diffusion Plant. Demolishing the C-340 Complex structure has removed a source of a potential contaminant release to the environment. The demolition of the C-340 Complex addresses the substantive Resource Conservation and Recovery Act (RCRA) closure requirements for any areas where hazardous waste was discovered during deactivation, as summarized in DOE's letter, "American Recovery and Reinvestment Act Projects—Regulatory Process for Resource Conservation and Recovery Act Reporting and Closure of Areas Containing Newly Discovered Hazardous Waste," of October 6, 2009 (DOE 2009), which was approved by Kentucky on October 20, 2009 (KDEP 2009).

The associated solid waste management units (SWMUs) included in the RAWP for the C-340 Complex are listed in Table 1.

The aboveground portions of the C-340 Hydraulic System, SWMUs 101 and 477, have been removed and disposed of. For SWMUs 378, 379, 380, 381, 382, and 434, all waste has been removed and these SWMUs no longer exist. SWMUs 514, 515, 516, and 521 have been completely removed and equipment disposed of and only the slabs remain. SWMUs 522, 523, 524, and 529 were backfilled with Portland

Table 1. C-340 Complex SWMUs

| C-340 Complex | |
|----------------------|---|
| SWMU No. | SWMU Name |
| 101 | C-340 Hydraulic System |
| 378 | G-340-01 Generator Staging Area |
| 379 | G-340-03 Generator Staging Area |
| 380 | G-340-04 Generator Staging Area |
| 381 | G-340-05 Generator Staging Area |
| 382 | G-340-06 Generator Staging Area |
| 434 | S-340-01 Satellite Accumulation Area |
| 477 | C-340 Metals Plant |
| 514 | C-340-D Reject Magnesium Fluoride Storage Silo |
| 515 | C-340 "Dirty" Dust Collection System |
| 516 | C-340 Derby Preparation Area Sludge Collection System |
| 521 | C-340 Saw System Degreaser |
| 522 | C-340 Work Pit Located at Ground Floor Level at B-7-B-9 |
| 523 | C-340 Metals Plant Pit Ground Floor at F-6 to F-11 |
| 524 | C-340 Pickling Sump B-10 and B-11 |
| 529 | C-340 Power Plant Sump at Ground Floor Level |

cement concrete; the slabs were double washed and rinsed; and two contrasting colors of epoxy fixative were applied (DOE 2010a).

Summary of Results

The demolition project involved removing the transite siding and demolishing the building structure, including any remaining piping and equipment on the slab and packaging it for disposal. Figure 1 is a photo of the C-340 Complex prior to demolition. Figure 2 shows the location of the facility. C-340 demolition did not involve removal of the slab, subslab penetrations, and/or foundations. Photos of the demolition of the C-340 progress are included in Appendix A. The slab was surveyed for radioactive materials, visually inspected for residual materials or staining, and sealed with a fixative. Pits were filled with Portland cement concrete.

Wastes were segregated, packaged, and dispositioned on-site at the C-746-U Landfill and off-site at EnergySolutions or Nevada National Security Site (NNSS). Very small quantities of waste generated during the removal action, such as used oil from equipment, maintenance, or unused chemicals, were dispositioned at Clean Harbors; Diversified Scientific Services, Inc. (DSSI); and East Tennessee Materials & Energy Corporation (M&EC). A total of approximately 35 ft³ of waste was disposed of at these facilities. No equipment was identified that could be recycled or reused inside or outside of the DOE Complex.

Demolition

Transite removal began on August 22, 2012, and was completed on December 19, 2012. The actual structural demolition of the C-340 Complex was initiated on September 26, 2012, and was completed on February 12, 2013. All structural debris was packaged by March 27, 2013, and the application of slab sealant was completed by July 31, 2013. The demolition operations were completed in accordance with



Figure 1. C-340 Complex Prior to Demolition; View is from the Northeast Corner

the D2 RAWP that had been approved by EPA on November 5, 2010. The Commonwealth of Kentucky had approved the D2 RAWP on November 4, 2010.

During the activities that took place prior to beginning demolition, straw bales were placed along all storm water drainage ditches and around drainage grates. These storm water controls utilize best management practices as identified in the applicable or relevant and appropriate requirements (ARARs) and in the RAWP.

Dust suppression was used before, during, and after building demolition and also during waste packaging activities. Suppression methods included water misting with a DustBoss[®], hand-held hoses for spot suppression, and the use of fixative. Prior to significant rainfall events, waste piles awaiting packaging were covered with Posi-Shell[®], a clay-like spray-on product, to minimize potential for contaminated storm water runoff.

The demolition of the facility was accomplished using standard construction equipment, excavator-mounted shears, and excavator-mounted grapples. Primarily, a special ultra-high-reach excavator was used for taller portions of the facility. Transite was removed using manlifts. Minor demolition was accomplished with plasma and oxy-acetylene cutting torches. Demolition of the structure included removal of infrastructure that was left in place after deactivation. Examples of the infrastructure included piping, stabilized ductwork, and deactivated equipment. This piping and equipment were removed and downsized prior to packaging for disposal.




Figure 2. C-340 Complex Location Map

The C-340 Complex demolition proceeded as follows:

- Initiated transite removal on shipping and receiving area;
- Demolished lunch room boundary control station on south end;
- Demolished the shipping and receiving area on the north end of the complex;
- Removed transite on the C-340-B Metals Plant during demolition of the boundary control station and shipping and receiving;
- Initiated demolition at the south end of C-340- B Metals Plant;
- Performed transite removal on north and west side of C-340-A Powder Building and C-340-C Slag unit during demolition of the C-340-B Metals Plant;
- Completed transite removal on remainder of C-340-A Powder Building and C-340-C Slag Unit;
- Demolished the C-340-C Slag Unit; and
- Demolished the C-340-A Powder Building.

During the demolition and removal of transite, asbestos-containing insulation that previously had been inaccessible was made accessible. Abatement of this asbestos was performed at this time, prior to proceeding with demolition.

Slab Verification Survey and Surface Preparation

After the waste was removed, the slab was cleaned; all anchor bolts, piping, and metal framing was removed from the slab using cold cutting and hot work methods, such as metal cutting saws, reciprocating saws, and torches. Sumps and pits were cleaned out and backfilled with Portland cement concrete. Samples were collected from the bottom of the sumps.

The slab was inspected visually to identify any residual materials or staining. No residue or staining was observed. The slab was surveyed in accordance with the Demolition Verification Removal Action Plan to determine if there was residual radioactivity on the slab. This survey was performed following washing of the slab to prepare for epoxy application. Additionally, surveys were performed after application of the fixative to determine appropriate postings and control of the slab. The slab has been posted as a Fixed Contamination Area.

Over 240 data points were collected during performance of the survey. As expected based on historical operations, fixed radiological contamination was found on the slab, with alpha contamination identified at levels up to 7,520 disintegrations per one hundred square centimeters (dpm/100 cm²), and beta/gamma contamination was identified at levels up to 1,150,000 dpm/100 cm². Very few of the survey data points indicated transferrable contamination above levels for posting as a Contamination area, and the application of the epoxy fixative sealed this contamination to the slab. Based on post-fixative application surveys, the slab was posted as a Fixed Radiological Contamination Area. The radiological surveys are provided in Appendix B. Survey numbers 13-FD-0441-S, 13-FD-0474-S, 13-FD-0492-S, 13-FD-0505-S, 13-FD-0533-S, 13-FD-0544-S, and 13-FD-0585-S contain the specific survey information.

During deactivation of the facility, the slab, pits, and sumps floors were sealed with an application of Fiberlock ABC, a hydrocarbon-based fixative. Slab fixative was applied using airless sprayer equipment. Following demolition and final surveying, the slab underwent a double wash and rinse, followed by application of an epoxy-based sealant, Macropoxy 646-100, with Armorseal Rextthane top coat. The top coat of the sealant was applied in a contrasting color.

Sump Verification Survey and Waste Water Disposal

Figure 3 depicts the slab design/construction of the C-340 Complex. The sumps were cleaned out, and samples of the concrete from the pit walls were collected from pits on the C-340 Slab. Three samples and one duplicate were collected from the hydraulic ram pit (SWMU 522), one from the elevator pit, and one from the conveyor trench (SWMU 523). Additionally, a duplicate and a field blank were collected. These samples were analyzed for total polychlorinated biphenyl (PCB) and specific aroclors. Only Aroclor 1248 was detected in any of the samples. Results from the sampling are summarized in Table 2, and the data are provided in Appendix C.

Table 2. PCB Sump Samples

| Sample Number | Location | Aroclor 1248 (mg/kg) | Total PCB (mg/kg) |
|-----------------------------|--|---------------------------------|------------------------------|
| 340CONPIT-1 | East Wall Near North End of Ram Pit (SWMU 522) | 7.89 | 7.89 |
| 340CONPIT-1D (DUPLICATE) | East Wall Near North End of Ram Pit (SWMU 522) | 16.9 | 16.9 |
| 340CONPIT-2 | East Wall Middle of Ram Pit (SWMU 522) | 305 | 305 |
| 340CONPIT-3 | East Wall Near South End of Ram Pit (SWMU 522) | 32.8 | 32.8 |
| 340CONPIT-4 | Northeast Corner of small pit NE of Ram Pit | 2.56 | 2.56 |
| 340CONPIT-5 | East Wall of Elevator Shaft Pit | 1.91 | 1.91 |
| 340CONPIT-6 | West Wall of Conveyor Pit (SWMU 523) | 3.6 | 3.6 |


Approximately 8,000 gal of water was removed from the sumps prior to backfilling with concrete. The water was sampled and analyzed for PCBs, metals, and radioactive contamination. The analytical results indicated presence of PCB greater than discharge limits. Based on these results, treatment of this water by carbon absorption and filtering to remove suspended radionuclides was completed. The water was sampled following treatment; analyzed; and, based on the analysis, was discharged in accordance with ARARs. No residues or stained areas were observed on the walls and floors of the sumps following the removal of the water.

Approximately 7,800 gal of decontamination waste water was generated during this project. This water was characterized, and treatment is complete. The decontamination waste water was treated by carbon absorption, followed by pH adjustment, precipitation, and filtering to reduce dissolved radionuclide levels. Following treatment, this water was sampled, analyzed, and discharged in accordance with ARARs. Treatment and discharge of all waste water was completed on September 24, 2013.

Waste Segregation, Packaging, and Disposal

Implementation of the removal action generated 118,034 ft³ of demolition debris, not including wastewater. The demolition material was segregated into two primary waste streams. The demolition generated 64,028 ft³ of debris that met the waste acceptance criteria and was disposed in the on-site C-746-U Landfill, in accordance with ARARs. Disposal of this waste stream, which included the transit removed from the building exterior, was completed in July 2013.

Figure 3. C-340 Concrete Slab after Demolition



Demolition resulted in generation of 53,414 ft³ of PCB remediation low-level waste (LLW) waste at levels of PCBs above 50 ppm that was disposed of at EnergySolutions. This waste included 51,800 ft³ that was shipped in 28 railcars on July 18, 2013. In addition to the gondola shipments, 1,614 ft³ of material in intermodals and other containers of PCB remediation waste were shipped to EnergySolutions; the final shipment of this material occurred on September 23, 2013.

The demolition generated 456 ft³ of LLW that required disposition at the NNSS, based on levels of depleted uranium. The final shipment of this material occurred on September 30, 2013.

Approximately 136 ft³ of mixed waste or hazardous waste was generated during the removal action. This material was dispositioned at EnergySolutions, DSSI, M&EC, or Clean Harbors. The final shipment of this material occurred on September 23, 2013.

Contamination Control

During the performance of the C-340 demolition, activities that had the potential to involve radioactive materials or radioactive contamination were conducted in accordance with the LATA Environmental Services of Kentucky, LLC, Radiation Protection Program, PAD-PLA-HS-002-R2. This document outlines the requirements necessary to ensure compliance with applicable federal laws and DOE Orders. Routine radiological surveys were performed on predetermined schedules by the radiation protection staff. Additional samples were obtained before, during, and following the completion of work that could impact radiation/contamination levels.

Radiological surveys included exposure rate measurements from the following locations: (1) from the general area; (2) at 30 cm from a source or surface of interest; and (3) on contact with potential sources of radiation where hands-on work was occurring. Radiological surveys also were performed in and adjacent to potentially contaminated areas to evaluate contamination levels and identify any spread of contamination beyond established boundaries.

There were no personnel contamination events during D&D of the C-340 Complex. During high-reach demolition operations, small pieces of dried fixative and paint were being dislodged from the elevated areas of the C-340 Complex. This lightweight debris was being blown from the upper floors of the building due to wind gusts and was found outside the Contamination Area encompassing the demolition site. Contamination measurements determined that the dried, fixative debris did not possess radioactivity in excess of 10 CFR 835 limits, while the heavier dried paint debris did. Individual pieces of contaminated dried paint debris were found to be less than 100 cm² in area. Radioactivity on the paint debris was measured up to maximum result of 26,000 dpm beta/gamma and 59 dpm alpha. No detectable removable contamination was detected on the debris. Paint chips were retrieved and dispositioned with demolition debris.

During high-reach demolition operations of the 7th floor of C-340, small pieces of contaminated insulation and contaminated water overspray were blown onto the roadway north of the C-340 Facility. The roadway is outside the Contamination Area that surrounds the demolition site. Initial surveys of vehicles and roadway in the impacted area indicated the presence of removable contamination in excess of 10 CFR 835 limits. It is suspected that water used for dust suppression became contaminated after contacting uranium residue within a duct and was blown into the northern buffer area by gusting winds. The residue and insulation were not accessible prior to demolition. Small pieces of insulation also were retrieved from the C-531 Switchyard, located north of the C-340 Complex. Removable radioactivity on the roadway (Oklahoma Avenue) was measured up to a maximum result of 8,600 dpm/100 cm² beta/gamma and 1,300 dpm/100 cm² alpha. Removable radioactivity on the vehicles parked on the C-340 Facility entrance and roadway was measured up to a maximum result of 3,700 dpm/100 cm²

beta/gamma and 1,200 dpm/100 cm² alpha. The roadway previously had been posted as a Radioactive Materials Area/Fixed Contamination Area due to contaminated windborne paint flakes that were found in this area. Vehicles were decontaminated.

During downsizing of a heater box located in the C-340-B Building on December 12, 2012, the shear cut into the box and encountered a layer of asbestos insulation hidden behind firebrick in the heater. Dust became airborne and overwhelmed the misting dust suppression system and exited the Contamination Area boundary, which was posted along the facility's eastern fence. The dust continued east-northeast across equipment that was located immediately adjacent to the fence and ultimately dispersed. The dust left a white residue on the adjacent equipment (i.e., generators, utility trailer, fire extinguishers, and ladder). Work was stopped, and the area impacted by the asbestos was cleaned up, with resulting material packaged as asbestos-containing waste. The equipment involved was decontaminated. The heater box was dispositioned without further downsizing as asbestos waste. Work activities were redirected during the clean-up and decontamination of equipment due to the presence of the asbestos in the heater box. No workers were in the area immediately downwind of the dust, and the operator downsizing the material was inside an enclosed cab excavator and was wearing disposable anticontamination coveralls with a respirator. An initial assessment by surveying the generator in the area measured removable contamination at 250 dpm/100 cm² transferable alpha and 915 dpm/100 cm² transferable beta/gamma that exceeded Appendix D of *CFR* 835 limits for removable contamination. The area was posted as a contamination area until decontamination of the equipment and area was completed to release levels. The postings then were removed.

Following this discovery of the hidden asbestos layer, other similar heating equipment in the C-340 Complex was evaluated for the potential for hidden layers of asbestos. A set of clamshell heaters located on the sixth and seventh floors of the C-340-A Powder Building was identified that contained similar nonasbestos firebrick. Samples were collected from behind the firebrick in the heaters, and a concealed, underlying asbestos material was identified. Demolition was deferred in this area to allow abatement of the asbestos-containing material in these clamshell heaters.

Material and equipment released from radiological areas to controlled areas, or for unrestricted release, were monitored by radiological control personnel. No vehicles, heavy equipment, tools, or equipment were removed from the C-340 area without written certification that the equipment had undergone a radiological survey and had met the appropriate release criteria.

Area Air Monitoring

Over 3,700 discrete air samples were collected for radiological contamination, asbestos, and metals during the demolition. These samples comprised of breathing zone personnel monitoring samples for workers, area monitors, perimeter monitors, and clearance samples. Of these 3,700 samples, a total of 8 breathing zone samples exceeded the DOE Occupational limit for radiological contamination that triggers use of respiratory protection. The workers for which these samples were collected were using the appropriate protection. A total of 1,651 breathing zone samples was collected. Additionally, 373 perimeter or area monitoring samples were collected for radiological contamination. None of the area or perimeter monitors indicated presence of airborne radioactive materials at the DOE occupational limit. The perimeter samples were collected using solar powered samplers, running continuously, with samples nominally collected twice weekly.

None of the 20 area samples collected for metals or the 5 personnel monitoring samples collected for metals exceeded the Occupational Safety and Health Administration (OSHA) permissible exposure limits (PELs). A total of 1,386 perimeter samples was collected for asbestos during all phases of the removal action. Three asbestos perimeter asbestos samples that reported at .01009 fibers per cm³ (f/cc) of air

during lead bolt cutting for transite removal; 0.01391 f/cc during transite removal and building demolition; and 0.01024 f/cc during building demolition and material downsizing.

These were compared to an administrative control level for asbestos perimeter sampling of 0.01 fibers per cm³. Since these samples were at or slightly above the administrative control level and were only 3 samples from a total of 1,386 perimeter samples, changes were not made to work practices or dust control measures based on these 3 samples. A total of 292 breathing zone asbestos samples was collected during the transite removal and asbestos abatement activities. One sample of these exceeded the OSHA PEL. This sample was a personnel monitoring sample collected during demolition by the demolition subcontractor of an asbestos containment, which was reported at 1.89 f/cc, versus an occupational limit of 0.07 f/cc based on a 10 hour work day. The subcontractor employee was wearing disposable anticontamination coveralls and a full-face, powered, air purifying respirator during the containment demolition. The protection factor of the respiratory equipment was not exceeded. Corrective actions, including changing approach for asbestos abatement and providing additional oversight of subcontractor asbestos activities, were implemented as a corrective action following the event that produced this sample. Required clearance samples were performed in accordance with ARARs, including 401 KAR 58:040 4(2)(c). All clearance monitoring results met the applicable standards for successful abatement as defined in the ARARs. Data summaries for the air monitoring are provided in Appendix D.

Summary of Problems Encountered

No significant problems were encountered during implementation of the RAWP. Minor issues encountered during the demolition included the release of paint chips, fixative, and contaminated insulation outside the demolition area, as well as the discovery of hidden asbestos in the heater boxes and clam shells. Additional detail on these deviations is included in the section entitled, "Contamination Control."

Additionally, the following specific items were identified that were minor deviations from the RAWP. None of these deviations impacted the implementation of the removal action or compliance with ARARs.

- (1) RAWP, Section 2.3.6.1, included an expectation that the majority of waste would be LLW and asbestos-containing material. Characterization indicated, however, that nearly 50% of generated demolition debris was LLW PCB remediation waste, with concentrations greater than 50 ppm PCB. The PCB Remediation Waste disposition was completed in accordance with ARARs.
- (2) Following completion of demolition and removal of waste, several failures in the building slab were identified that were not present prior to structural demolition. These included holes or damaged areas of concrete that, in a few cases, extended through the slab into the backfill below. To ensure a good bond between the slab and the epoxy fixative, forms were installed and concrete was poured to fill holes. The RAWP did not address potential repairs to the slab following demolition, however, the repairs were necessary to ensure the epoxy coating would adhere, and the repairs did not impact the removal actions' compliance with ARARs.
- (3) The sequence of work defined in the Demolition Plan in the RAWP (Appendix A) included filling of pits with flowable fill prior to structural demolition. The field sequence for work was adjusted, resulting in the filling of pits after demolition was partially completed. This sequencing did not impact compliance with ARARs.

Summary of Accomplishments and/or Effectiveness of the Removal Action

The demolition of the C-340 Facility was accomplished in accordance with the D2 RAWP (DOE 2010a). Waste handling, segregation, packaging, shipping, and disposal were accomplished in accordance with ARARs.

Timeline for Completion

Table 3 illustrates the timeline for the D&D phase of the C-340 demolition program. The demolition was initiated on September 26, 2012.

Table 3. Timeline of Demolition of C-340 Complex

| Date | Activity |
|-------------|---|
| 8/22/2012 | Initiate Transite Removal |
| 9/26/2012 | Begin Demo of C-340 B and Lunch Room |
| 10/3/2012 | Begin Demo of Shipping and Receiving |
| 10/4/2012 | Completed Demo of Shipping and Receiving |
| 10/8/2012 | Begin Demo of MgF ₂ Tank |
| 10/9/2012 | Completed Demo of MgF ₂ Tank |
| 12/19/2012 | Complete Transite Removal |
| 10/24/2012 | Completed MgF ₂ Tank disposal |
| 10/30/2012 | Completed Waste Disposal from Shipping and Receiving and Lunch Room |
| 11/14/2012 | Begin C-340-B Building Demo |
| 12/7/2012 | Begin C-340-B Building Demo |
| 1/4/2013 | Begin C-340-C Slag Unit Demo |
| 1/22/2013 | Begin C-340-A Building Demo |
| 1/3/2013 | Completed C-340-B Building Demo |
| 1/4/2013 | Completed C-340-C Slag Unit Demo |
| 2/12/2013 | Completed C-340-A Building Demo |
| 2/28/2013 | Completed Backfilling of Sumps |
| 7/25/2013 | Completed Applying Sealant to Slab |
| 9/30/2013 | Completed Shipment of Demolition Debris for Off-site Waste Disposal |
| 8/1/2013 | Completed Waste Disposal at C-746-U Landfill |
| 9/24/2013 | Completed Treatment and Discharge of Decontamination Water and Water from Sumps |

Summary of Any Operation and Maintenance Required

Routine inspection of fixative on slabs and repair as necessary is only operation and maintenance required.

Summary of the Project Cost

The cost of implementing this removal action project, including packaging, transportation, and disposal of demolition debris, was \$20.2 million. Table 4 summarizes the cost elements.

Table 4. Summary of Cost Elements

| Activity | Cost, \$M |
|--|------------------|
| Demolition of Structure, Project Management, Slab Preparation, and Sealing, Site Restoration | 13.5 |
| Structural Waste Packaging, Transportation, and Disposal | 6.7 |
| Total | \$20.2 |

References

CDC (Centers for Disease Control and Prevention) 2010. NIOSH Manual of Analytical Methods, CDC, Atlanta, GA, accessed online at <http://www.cdc.gov/niosh/docs/2003-154>, accessed November 21.

DOE (U.S. Department of Energy) 2009. *American Recovery and Reinvestment Act Projects—Regulatory Process for Resource Conservation and Recovery Act Reporting and Closure of Areas Containing Newly Discovered Hazardous Waste*, October 6.

DOE 2010a. *Removal Action Work Plan for the C-340 Complex Decommissioning at the Paducah Gaseous Diffusion Plant*, DOE/LX/07-0344&D2, October 29.

DOE 2010b. *Action Memorandum for the C-340 Metals Reduction Plant Complex and the C-746-A East End Smelter Non-Time-Critical Removal Action at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky*, DOE/LX/07-0290&D2, May.

DOL (U.S. Department of Labor) 2010a. Occupational Safety and Health Administration, “Chemical Sampling Information,” accessed online at http://www.osha.gov/dts/chemicalsampling/toc/toc_chemsamp.html, accessed November 21.

DOL 2010b. OSHA Technical Manual, TED 01-00-015 [TED 1-0.15A], accessed online at http://www.osha.gov/dts/osta/otm/otm_toc.html, accessed November 21.

KDEP (Kentucky Department for Environmental Protection) 2009. Approval of *American Recovery and Reinvestment Act Projects—Regulatory Process for Resource Conservation and Recovery Act Reporting and Closure of Areas Containing Newly Discovered Hazardous Waste*, October 20.

APPENDIX A

PHOTOGRAPHS OF C-340 DEMOLITION OPERATIONS

THIS PAGE INTENTIONALLY LEFT BLANK



Figure A.1. C-340 Complex Prior to Demolition



Figure A.2. A Man-lift Is Used to Reach Fixative-sprayed Transite Panels



Figure A.3. Excavators with Shear Attachments Were Used to Remove Parts of the Building and Debris Generated by Demolition Activities



Figure A.4. An Ultra-high-reach Demolition Machine Is Used to Remove Parts of the Building That Can't Be Reached by the Smaller Excavators



Figure A.5. An Ultra-high-reach Demolition Machine Is Used to Demolish the Metals Plant from the Top Down



Figure A.6. The Support Beams for the Metals Plant Are Cut To Bring the Building to Slab



Figure A.7. Debris Is Being Sorted into Waste, Part of Which Will Be Shipped to an Approved Disposal Facility and the Rest Taken to the On-site C-746-U Landfill



Figure A.8. C-340 Complex after Demolition

APPENDIX B

RADIATION SURVEY RESULTS

THIS PAGE INTENTIONALLY LEFT BLANK

RADIOLOGICAL SURVEY COVER FORM

Survey No: B-PD-441 - S Page 1 of 4

Completed Date: 5/15/13 Completed Time: 1600 RWP Number: PAJ-PD-29446 rev. 0

Location of Survey-General (Site/Bldg.): C-340 Specific (Room/Area/Item): _____

Material / Other Job Description: Characterization of section of pad on South side of C-340 foundation

Instrument Information

| Inst. Model # | Serial # | Cal Due | Probe Model |
|---|---|--|---|
| 1 Bkgd (cpm): <u>1.4</u> α Inst. L _o (cpm): <u>5</u> | <u>202002</u> MDC Pt (dpm): <u>66</u> CF Pt: <u>7.71</u> | <u>4/19/13</u> MDC Pl (dpm): <u>87</u> CF Pl: <u>10.14</u> | <u>9050</u> |
| 2 Bkgd (cpm): _____ α Inst. L _o (cpm): _____ | <u>N/A</u> MDC Pt (dpm): _____ CF Pt: _____ | _____ MDC Pl (dpm): _____ CF Pl: _____ | _____ |
| 3 Bkgd (cpm): <u>56</u> β Inst. L _o (cpm): <u>74</u> | <u>106356</u> MDC Pt (dpm): <u>171</u> CF Pt: <u>4.5</u> | <u>3/27/14</u> MDC Pl (dpm): <u>1136</u> CF Pl: <u>20</u> | <u>44-9</u> |
| 4 Bkgd (cpm): _____ β Inst. L _o (cpm): _____ | <u>N/A</u> MDC Pt (dpm): _____ CF Pt: _____ | _____ MDC Pl (dpm): _____ CF Pl: _____ | _____ |
| 5 α Bkgd (cpm): <u>2</u> β Bkgd (cpm): <u>51</u> | <u>137614</u> α MDC (dpm): <u>21</u> β MDC (dpm): <u>75</u> | <u>10/15/13</u> α Inst. L _o (cpm): <u>5</u> β Inst. L _o (cpm): <u>69</u> | <u>43-104</u> α CF Pt: <u>2.67</u> β CF Pt: <u>2.81</u> |
| 6 α Bkgd (cpm): _____ β Bkgd (cpm): _____ | <u>N</u> α MDC (dpm): _____ β MDC (dpm): _____ | _____ α Inst. L _o (cpm): _____ β Inst. L _o (cpm): _____ | _____ α CF Pt: _____ β CF Pt: _____ |
| 7 Model # _____ Bkgd (mrem/hr): _____ | Serial # _____ LLD (mrem/hr): _____ | Cal Due _____ BCF: _____ | _____ |
| 8 Model # _____ Bkgd (mrem/hr): _____ | Serial # _____ LLD (mrem/hr): _____ | Cal Due _____ BCF: _____ | _____ |

Laboratory Results Attached?

Yes

No

Comments/Reference Surveys/Released To (as applicable):

Pre-paint/epoxy survey.

RCT: Cory Howell | [Signature] Badge: 705527 RCT: N | _____ Badge: _____

RCT: S. DAVIS | [Signature] Badge: 707834 RCT: A | _____ Badge: _____

RADCON Supervisor Review:

Michael Krueger [Signature]

05-17-2013
Date

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FO-441 -5

Page 2 of 4

| Instrument | 1 | | 5 | | 3 | | 5 | | Removable α cpm/LAW | Removable β/γ cpm/LAW | Sample Location and/or remarks | RCT Initials |
|------------|------------------------|------------------------------|------------------------|------------------------------|------------------------|------------------------------|------------------------|------------------------------|------------------------|--------------------------|-----------------------------------|-----------------|
| | Total α | | Removable α | | Total β/γ | | Removable β/γ | | | | | |
| | dpm/100cm ² | dpm/100cm ² | dpm/100cm ² | dpm/100cm ² | dpm/100cm ² | dpm/100cm ² | dpm/100cm ² | dpm/100cm ² | | | | |
| | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | | | |
| | CF: 0.14 | CF: 2.67 | CF: 30 | CF: 2.51 | | | | | | | | |
| | Lc= 10.745 | Lc= 5 | Lc= 74 | Lc= 64 | | | | Lc= 0.0 | Lc= 0.0 | | | |
| Item No. | gross cpm | gross dpm/100cm ² | gross cpm | gross dpm/100cm ² | gross cpm | gross dpm/100cm ² | gross cpm | gross dpm/100cm ² | LAW α cpm/LAW | LAW β/γ cpm/LAW | | |
| 1 | 4 | 26 | 5 | 8 | 354 | 8940 | 54 | <L | | | Please see map | OR SD |
| 2 | 16 | 146 | 1 | <L | 642 | 1758 | 62 | | | | | |
| 3 | 44 | 432 | 3 | 3 | 2144 | 63840 | 67 | | | | on seam | |
| 4 | 40 | 391 | 4 | 5 | 2030 | 59220 | 66 | | | | and metal cover | |
| 5 | 22 | 209 | 2 | <L | 1713 | 51390 | 59 | | | | next to opening | |
| 6 | 25 | 239 | 3 | 3 | 1422 | 40980 | 53 | | | | seam | |
| 7 | | | 5 | 8 | | | 64 | | | | | |
| 8 | N | | 3 | 3 | | | 58 | | | | | |
| 9 | | A | 4 | 5 | | | 66 | | | | | |
| 10 | | | 2 | <L | | | 60 | | | | | |
| 11 | 98 | 980 | 2 | 4 | 4825 | 143160 | 98 | | | | metal cover | |
| 12 | N | | 3 | 3 | | | 65 | | | | | |
| 13 | | A | 0 | <L | | | 99 | | | | | |
| 14 | 21 | 199 | 5 | 8 | 256 | 6000 | 70 | | | | | |
| 15 | N | A | 3 | 3 | | | 63 | | | | | |
| 16 | 22 | 209 | 3 | 3 | 1624 | 47040 | 53 | | | | | |
| 17 | 14 | 128 | 0 | <L | 930 | 26220 | 59 | | | | | |
| 18 | N | | 1 | 1 | | | 55 | | | | | |
| 19 | | A | 2 | 4 | | | 49 | | | | | |
| 20 | 10 | 87 | 6 | 11 | 246 | 5700 | 69 | | | | | |
| 21 | N | A | 1 | <L | | | 42 | | | | | |
| 22 | 16 | 148 | 4 | 5 | 150 | 2820 | 61 | | | | | |
| 23 | N | A | 2 | <L | | | 47 | | | | | |
| 24 | 17 | 158 | 1 | 1 | 1061 | 30150 | 52 | | | | metal cover | |
| 25 | 8 | 67 | 0 | 1 | 2634 | 7340 | 56 | | | | break in concrete | |

Comments:

N/A

B-4

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-ED-441 -5

Page 3 of 4

| Instrument | 1 | | 5 | | 3 | | 5 | | Removable α cpm/LAW | Removable β/ cpm/LAW | Sample Location and/or remarks | RCT Initials |
|------------|------------------------|------------------------|------------------------|------------------------|------------------------------------|------------------------|--|------------------------|------------------------|-------------------------|-----------------------------------|-----------------|
| | Total α | | Removable α | | Total β/ dpm/100cm ² | | Removable β/ dpm/100cm ² | | | | | |
| | dpm/100cm ² | | dpm/100cm ² | | dpm/100cm ² | | dpm/100cm ² | | | | | |
| | bkg(cpm) | CF: | bkg(cpm) | CF: | bkg(cpm) | CF: | bkg(cpm) | CF: | | | | |
| | 1.4 | 13.14 | 2 | 2.67 | 5.6 | 3.0 | 5.1 | 2.51 | | | | |
| | Lc= 5 | | Lc= 5 | | Lc= 7.4 | | Lc= 6.4 | | Lc= 0.0 | Lc= 0.0 | | |
| Item No. | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | LAW α cpm/LAW | LAW β/ cpm/LAW | | |
| 26 | N | / | 3 | 3 | N | / | 61 | 4L | | | SEE MAP | CA SD |
| 27 | / | A | 4 | 5 | / | A | 44 | | N | | | |
| 28 | 15 | 140 | 0 | <LL | 256 | 6000 | 52 | | | | porch | |
| 29 | N/A | / | 0 | ↓ | N/A | / | 31 | | | A | | |
| 30 | 16 | 148 | 4 | 5 | 304 | 8960 | 56 | | | | break in concrete | ↓ |
| 31 | N/A | / | 1 | <LL | N/A | / | 50 | ↓ | | | 2929 COUNT AREA | CA |

Comments:

N/A

B-5

RADIOLOGICAL SURVEY MAP FORM


Survey Number: B-FD-441-S

Legend:
 A Air Sample Location □ Beta or Gamma Dose Rate
 ○ Smear / Direct △ Neutron Dose Rate ○ ~~~~~ LAW

⊙ = Station

———— = roped off area

----- = Seam



B-6

RADIOLOGICAL SURVEY COVER FORM

Survey No: 13-PD-0474 -S Page 1 of 24

Completed Date: 5-23-13 Completed Time: 1000 RWP Number: PAD-PD-2744880

Location of Survey-General (Site/Bldg.): C-340 Specific (Room/Area/Turn): PAD

Material / Other Job Description: INFORMATIONAL SURVEY OF PAD PRIOR TO FIXATIVE APPLICATION
NA

Instrument Information

| Continuation of Instrument Information | | | | | | | | |
|--|--------------------------------------|------------------|--------------------------|------------------|--|------------------|------------------------|------------------|
| 1 | Inst. Model # | <u>LWD 12</u> | Serial # | <u>202002</u> | Cal Due | <u>9-10-13</u> | Probe Model | <u>43-S</u> |
| | Bkgd (cpm): | <u>14</u> | MDC Pt (dpm) | <u>66</u> | MDC Pl (dpm) | <u>87</u> | | |
| | α Inst. L _o (cpm) | <u>5</u> | CF Pt: | <u>7.71</u> | CF Pl: | <u>10.14</u> | | |
| 2 | Inst. Model # | _____ | Serial # | _____ | Cal Due | _____ | Probe Model | _____ |
| | Bkgd (cpm): | _____ | MDC Pt (dpm) | _____ | MDC Pl (dpm) | _____ | | |
| | Inst. L_o (cpm) | _____ | CF Pt: | _____ | CF Pl: | _____ | | |
| 3 | Inst. Model # | <u>LWD 12</u> | Serial # | <u>168789</u> | Cal Due | <u>1-28-14</u> | Probe Model | <u>44-S</u> |
| | Bkgd (cpm): | <u>80</u> | MDC Pt (dpm) | <u>223</u> | MDC Pl (dpm) | <u>1483</u> | | |
| | β Inst. L _o (cpm) | <u>101</u> | CF Pt: | <u>4.79</u> | CF Pl: | <u>33.27</u> | | |
| 4 | Inst. Model # | _____ | Serial # | _____ | Cal Due | _____ | Probe Model | _____ |
| | Bkgd (cpm): | _____ | MDC Pt (dpm) | _____ | MDC Pl (dpm) | _____ | | |
| | Inst. L_o (cpm) | _____ | CF Pt: | _____ | CF Pl: | _____ | | |
| 5 | Inst. Model # | <u>LWD 2929</u> | Serial # | <u>137619</u> | Cal Due | <u>10-18-13</u> | Probe Model | <u>43-10-1</u> |
| | α Bkgd (cpm): | <u>92</u> | α MDC (dpm) | <u>12</u> | α Inst. L _o (cpm) | <u>1</u> | α CF Pt: | <u>2.67</u> |
| | β Bkgd (cpm): | <u>38</u> | β MDC (dpm) | <u>66</u> | β Inst. L _o (cpm) | <u>49</u> | β CF Pt: | <u>2.81</u> |
| 6 | Inst. Model # | _____ | Serial # | _____ | Cal Due | _____ | Probe Model | _____ |
| | α Bkgd (cpm): | _____ | α MDC (dpm) | _____ | α Inst. L_o (cpm) | _____ | α CF Pt: | _____ |
| | β Bkgd (cpm): | _____ | β MDC (dpm) | _____ | β Inst. L_o (cpm) | _____ | β CF Pt: | _____ |
| 7 | Model # | _____ | Serial # | _____ | Cal Due | _____ | BCF: | _____ |
| | Bkgd (mrem/hr) | _____ | LLD (mrem/hr) | _____ | _____ | _____ | | |
| 8 | Model # | _____ | Serial # | _____ | Cal Due | _____ | BCF: | _____ |
| | Bkgd (mrem/hr) | _____ | LLD (mrem/hr) | _____ | _____ | _____ | | |

Laboratory Results Attached? Yes No

Comments/Reference Surveys/Released To (as applicable):

N/A

RCT: D. Davies | [Signature] Badge: 705265 RCT: NA | NA Badge: NA
 RCT: NA | NA Badge: NA RCT: NA | NA Badge: NA

RADCON Supervisor Review: Michael Krolshen [Signature]

05-23-2013
Date

B-7

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-ED-0474 -5

Page 2 of 4

| Instrument | 1 | | 5 | | 3 | | 5 | | N/A | | N/A | | Sample Location and/or remarks | RCT Initials |
|------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|---------------|-----------------|---------------------------------|--|--------------------------------|--------------|
| | Total α | | Removable α | | Total β/γ | | Removable β/γ | | Removable α | | Removable β/γ | | | |
| | dpm/100cm ² | | dpm/100cm ² | | dpm/100cm ² | | dpm/100cm ² | | cpm/LAW | | cpm/LAW | | | |
| | bkg(cpm) 1.0 | | bkg(cpm) 0.2 | | bkg(cpm) 2.0 | | bkg(cpm) 2.8 | | bkg(cpm) 1 | | bkg(cpm) 1.0 | | | |
| CF: 10.14 | | CF: 2.67 | | CF: 33.27 | | CF: 2.81 | | Le: 10.0 | | Le: 10.0 | | | | |
| Item No. | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | LAW α cpm/LAW | LAW β/γ cpm/LAW | | | | |
| 1 | 65 | 645 | 3 | 7 | 362 | 9,382 | 72 | 96 | N/A | N/A | Concrete Pad (see Attached map) | | RE | |
| 2 | 49 | 483 | 35 | 93 | 3600 | 117,110 | 252 | 601 | | | | | | |
| 3 | 80 | 797 | 6 | 15 | 11,200 | 369,968 | 75 | 104 | | | | | | |
| 4 | 22 | 209 | 7 | 18 | 419 | 11,279 | 84 | 129 | | | | | | |
| 5 | 28 | 270 | 7 | 18 | 918 | 27,880 | 83 | 126 | | | | | | |
| 6 | N/A | N/A | 6 | 15 | N/A | N/A | 62 | 67 | | | | | | |
| 7 | | | 5 | 13 | | | 61 | 65 | | | | | | |
| 8 | | | 1 | 2 | | | 57 | 53 | | | | | | |
| 9 | ↓ | ↓ | 6 | 15 | ↓ | ↓ | 65 | 76 | | | | | | |
| 10 | N/A | N/A | 11 | 29 | N/A | N/A | 142 | 292 | | | | | | |
| 11 | 25 | 239 | 18 | 48 | 892 | 27,015 | 211 | 486 | | | | | | |
| 12 | 29 | 280 | 24 | 64 | 2458 | 79,116 | 304 | 747 | | | | | | |
| 13 | 743 | 7520 | 5 | 13 | 43 | 42 | 75 | 104 | | | | | | |
| 14 | 46 | 452 | 2 | 5 | 381 | 10,014 | 43 | 42 | | | | | | |
| 15 | 18 | 168 | 4 | 10 | 446 | 12,177 | 60 | 34 | | | | | | |
| 16 | N/A | N/A | 11 | 29 | N/A | N/A | 87 | 138 | | | | | | |
| 17 | | | 6 | 15 | | | 99 | 171 | | | | | | |
| 18 | | | 1 | 2 | | | 58 | 56 | | | | | | |
| 19 | ↓ | ↓ | 3 | 7 | ↓ | ↓ | 60 | 62 | | | | | | |
| 20 | N/A | N/A | 1 | 2 | N/A | N/A | 51 | 37 | | | | | | |
| 21 | 25 | 239 | 3 | 7 | 354 | 9,116 | 60 | 62 | | | | | | |
| 22 | 72 | 716 | 84 | 224 | 22,220 | 736,777 | 397 | 1,009 | | | | | | |
| 23 | 441 | 4,458 | 48 | 128 | 9,981 | 329,400 | 300 | 821 | | | | | | |
| 24 | 24 | 229 | 3 | 7 | 1083 | 29,862 | 76 | 107 | ↓ | ↓ | | | ↓ | |
| 25 | 27 | 260 | 4 | 10 | 443 | 12,077 | 69 | 87 | N/A | N/A | Concrete Pad (see Attached map) | | RE | |

Comments: NOTE: SURVEY WAS PERFORMED PRIOR TO ANY EXHAUSTIVE APPLICATION. RE

N/A

B-8

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FD-0474 -5

Page 3 of 4

| Instrument | 1 | | 5 | | 3 | | 5 | | NA | | NA | | Sample Location and/or remarks | RCT Initials |
|------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|---------------|-----------------|---------------------------------|--|--------------------------------|--------------|
| | Total α | | Removable α | | Total β/y | | Removable β/y | | Removable α | | Removable β/y | | | |
| | dpm/100cm ² | | dpm/100cm ² | | dpm/100cm ² | | dpm/100cm ² | | cpm/LAW | | cpm/LAW | | | |
| | bkg(cpm) | | bkg(cpm) | | bkg(cpm) | | bkg(cpm) | | bkg(cpm) | | bkg(cpm) | | | |
| Item No. | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | LAW α cpm/LAW | LAW β/y cpm/LAW | | | | |
| 26 | NA | NA | 7 | 18 | NA | NA | 66 | 79 | NA | NA | Concrete Pad (See Attached Map) | | RR | |
| 27 | | | 5 | 13 | | | 86 | 135 | | | | | | |
| 28 | | | 5 | 13 | | | 42 | 44 | | | | | | |
| 29 | | | 8 | 21 | | | 69 | 87 | | | | | | |
| 30 | ✓ | ✓ | 7 | 18 | ✓ | ✓ | 62 | 67 | ✓ | ✓ | Concrete Pad (See Attached Map) | | ✓ | |
| 31 | NA | NA | 3 | 7 | NA | NA | 51 | 37 | NA | NA | LUD 2929 Counting Area | | RR | |

Comments:

N/A

B-9

RADIOLOGICAL SURVEY MAP FORM


Survey Number: 13-FD-0474 -5

Legend:

| | | | | | | |
|---|---------------------|---|-------------------------|---|---|-----|
| A | Air Sample Location | □ | Beta or Gamma Dose Rate | ○ | → | LAW |
| ○ | Smear / Direct | △ | Neutron Dose Rate | | | |


C-340 PAD

NOTE: ENTIRE PAD IS LOCATED INSIDE CA.



----- DENOTES AREA READY FOR FIXATIVE.

||||| DENOTES FRESH-NEW CONCRETE



B-10

RADIOLOGICAL SURVEY COVER FORM

Survey No: 13-FD-0492-5 Page 1 of 4

Completed Date: 5-29-13 Completed Time: 1300 RWP Number: PAD-13-2944B RD

Location of Survey-General (Site/Bldg.): C-340 Specific (Room/Area/Item): PAD

Material/Other Job Description: INFORMATIONAL SURVEY OF CONCRETE PAD PRIOR TO FIXATIVE APPLICATION
N/A

Instrument Information

| Contamination Field Instruments | | | | | | | | |
|---------------------------------|----------------------------|-----------------|---------------|---------------|------------------------------|-----------------|-------------|---------------|
| 1 | Inst. Model # | <u>LUD 12</u> | Serial # | <u>223445</u> | Cal Due | <u>9-8-13</u> | Probe Model | <u>435</u> |
| | Bkgd (cpm) | <u>0.4</u> | MDC Pt (dpm) | <u>46</u> | MDC Pt (dpm) | <u>61</u> | | |
| | Inst. L _a (cpm) | <u>2</u> | CF Pt | <u>7.69</u> | CF Pt | <u>10.12</u> | | |
| 2 | Inst. Model # | | Serial # | | Cal Due | <u>N/A</u> | Probe Model | |
| | Bkgd (cpm) | | MDC Pt (dpm) | | MDC Pt (dpm) | | | |
| | Inst. L _a (cpm) | | CF Pt | | CF Pt | <u>A</u> | | |
| 3 | Inst. Model # | <u>LUD 12</u> | Serial # | <u>207217</u> | Cal Due | <u>2-4-14</u> | Probe Model | <u>449</u> |
| | Bkgd (cpm) | <u>61</u> | MDC Pt (dpm) | <u>190</u> | MDC Pt (dpm) | <u>1262</u> | | |
| | Inst. L _a (cpm) | <u>80</u> | CF Pt | <u>4.81</u> | CF Pt | <u>32.07</u> | | |
| 4 | Inst. Model # | | Serial # | | Cal Due | | Probe Model | |
| | Bkgd (cpm) | | MDC Pt (dpm) | | MDC Pt (dpm) | | | |
| | Inst. L _a (cpm) | | CF Pt | | CF Pt | <u>A</u> | | |
| Laboratory/Smear Instruments | | | | | | | | |
| 5 | Inst. Model # | <u>LUD 2929</u> | Serial # | <u>261408</u> | Cal Due | <u>11-30-13</u> | Probe Model | <u>4310-1</u> |
| | α Bkgd (cpm) | <u>0.2</u> | α MDC (dpm) | <u>13</u> | α Inst. L _a (cpm) | <u>1</u> | α CF Pt | <u>2.72</u> |
| | β Bkgd (cpm) | <u>53</u> | β MDC (dpm) | <u>77</u> | β Inst. L _a (cpm) | <u>66</u> | β CF Pt | <u>2.64</u> |
| 6 | Inst. Model # | | Serial # | | Cal Due | | Probe Model | |
| | α Bkgd (cpm) | | α MDC (dpm) | | α Inst. L _a (cpm) | | α CF Pt | |
| | β Bkgd (cpm) | | β MDC (dpm) | | β Inst. L _a (cpm) | | β CF Pt | |
| Radiation Dose Instruments | | | | | | | | |
| 7 | Model # | | Serial # | | Cal Due | | BCF | |
| | Bkgd (mrem/hr) | | LLD (mrem/hr) | | | | | |
| 8 | Model # | | Serial # | | Cal Due | | BCF | |
| | Bkgd (mrem/hr) | | LLD (mrem/hr) | | | | | |

Laboratory Results Attached? Yes No

Comments/Reference Surveys/Released To (as applicable):

N/A

RCT: D. Quares 17 Michael Kreibitz Badge: 70565 RCT: N/A | N/A Badge: N/A
 RCT: N/A | N/A Badge: N/A RCT: N/A | N/A Badge: N/A

RADCON Supervisor Review: Michael Kreibitz

05-30-2013
Date

B-11

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-ED-0492-5

Page 2 of 4

| Instrument | 1 | | 5 | | 3 | | 5 | | NA | | NA | | Sample Location and/or remarks | RCT Initials |
|------------|------------------------|------------------------|------------------------|------------------------|------------------------|----------------------------------|------------------------|------------------------|---------------|-----------------|------------------|--|--------------------------------|--------------|
| | Total α | | Removable α | | Total β/γ | | Removable β/γ | | Removable α | | Removable β/γ | | | |
| | dpm/100cm ² | | dpm/100cm ² | | dpm/100cm ² | | dpm/100cm ² | | cpm/LAW | | cpm/LAW | | | |
| | bkg(cpm) 0.4 | | bkg(cpm) 0.2 | | bkg(cpm) 0.1 | | bkg(cpm) 5.3 | | bkg(cpm) | | bkg(cpm) | | | |
| CF: 10.12 | | CF: 2.72 | | CF: 32.07 | | CF: 2.04 | | | | | | | | |
| Lc= 2 | | Lc= 1 | | Lc= 80 | | Lc= 66 | | Lc=NA 0.0 | | Lc=NA 0.0 | | | | |
| Item No. | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | LAW α cpm/LAW | LAW β/γ cpm/LAW | | | | |
| 1 | 15 | 128 | 1 | 2 | 348 | 9,204 | 65 | 42 | NA | NA | SEE ATTACHED MAP | | DR | |
| 2 | 18 | 178 | 9 | 24 | 187 | 4,041 4,047 520 | 77 | 63 | | | | | | |
| 3 | 37 | 370 | 1 | 2 | 2465 | 73,016 | 59 | 42 | | | | | | |
| 4 | 17 | 168 | 2 | 5 | 285 | 7,184 | 67 | 37 | | | | | | |
| 5 | 20 | 198 | 5 | 13 | 141 | 2,566 | 63 | 42 | | | | | | |
| 6 | NA | NA | 3 | 8 | NA | NA | 63 | | | | | | | |
| 7 | | | 1 | 2 | | | 43 | | | | | | | |
| 8 | | | 4 | 10 | | | 61 | ↓ | | | | | | |
| 9 | ↓ | ↓ | 5 | 13 | ↓ | ↓ | 59 | 42 | | | | | | |
| 10 | NA | NA | 5 | 13 | NA | NA | 71 | 48 | | | | | | |
| 11 | 19 | 188 | 2 | 5 | 635 | 18,408 | 56 | 42 | | | | | | |
| 12 | 5 | 47 | 10 | 27 | 2,138 | 6,449 | 94 | 108 | | | | | | |
| 13 | 22 | 219 | 4 | 10 | 249 | 6,029 | 67 | 37 | | | | | | |
| 14 | 9 | 87 | 3 | 8 | 220 | 5,099 | 62 | 42 | | | | | | |
| 15 | 24 | 239 | 2 | 5 | 282 | 7,087 | 50 | | | | | | | |
| 16 | NA | NA | 3 | 8 | NA | NA | 42 | | | | | | | |
| 17 | | | 4 | 10 | | | 61 | | | | | | | |
| 18 | | | 3 | 8 | | | 62 | ↓ | | | | | | |
| 19 | ↓ | ↓ | 2 | 5 | ↓ | ↓ | 51 | 42 | | | | | | |
| 20 | NA | NA | 13 | 35 | NA | NA | 61 | ↓ | | | | | | |
| 21 | 0 | 42 | 2 | 5 | 280 | 7,023 | 51 | 42 | | | | | | |
| 22 | 10 | 97 | 3 | 8 | 185 | 3,777 | 83 | 79 | | | | | | |
| 23 | 16 | 158 | 1 | 2 | 138 | 2,469 | 58 | 42 | | | | | | |
| 24 | 26 | 259 | 3 | 8 | 921 | 21,580 | 88 | 92 | ↓ | ↓ | | | ↓ | |
| 25 | 10 | 97 | 5 | 13 | 182 | 3,880 | 59 | 42 | NA | NA | SEE ATTACHED MAP | | PR | |

Comments: NOTE: SURVEY WAS PERFORMED PRIOR TO ANY FIXATIVE APPLICATION. DO

NA

B-12

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FD-0492-S

Page 3 of 4

| Instrument | 1 | | 5 | | 3 | | 5 | | N/A | | N/A | | Sample Location and/or remarks | RCT Initials |
|------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|---------------|-----------------|------------------------|--|--------------------------------|--------------|
| | Total α | | Removable α | | Total β/γ | | Removable β/γ | | Removable α | | Removable β/γ | | | |
| | dpm/100cm ² | | dpm/100cm ² | | dpm/100cm ² | | dpm/100cm ² | | cpm/LAW | | cpm/LAW | | | |
| | bkg(cpm) | | bkg(cpm) | | bkg(cpm) | | bkg(cpm) | | bkg(cpm) | | bkg(cpm) | | | |
| Item No. | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | LAW α cpm/LAW | LAW β/γ cpm/LAW | | | | |
| 26 | N/A | N/A | 3 | 8 | N/A | N/A | 76 | 61 | N/A | N/A | SEE ATTACHED MAP | | RR | |
| 27 | | | 3 | 8 | | | 55 | 46 | | | | | | |
| 28 | | | 3 | 8 | | | 76 | 61 | | | | | | |
| 29 | ✓ | ✓ | 4 | 10 | ✓ | ✓ | 46 | 46 | | | | | | |
| 30 | N/A | N/A | 5 | 13 | N/A | N/A | 81 | 74 | | | | | | |
| 31 | 22 | 219 | 6 | 16 | 437 | 12058 | 64 | 46 | | | | | | |
| 32 | 42 | 421 | 13 | 35 | 607 | 17510 | 101 | 127 | | | | | | |
| 33 | 1 | 46 | 4 | 10 | 1730 | 53525 | 68 | 40 | | | | | | |
| 34 | 31 | 310 | 4 | 10 | 712 | 20878 | 75 | 58 | | | | | | |
| 35 | 13 | 128 | 8 | 21 | 125 | 2052 | 81 | 74 | | | | | | |
| 36 | N/A | N/A | 7 | 18 | N/A | N/A | 99 | 121 | | | | | | |
| 37 | | | 15 | 40 | | | 146 | 246 | | | | | | |
| 38 | | | 13 | 35 | | | 114 | 161 | | | | | | |
| 39 | | | 11 | 29 | | | 147 | 248 | | | | | | |
| 40 | ✓ | ✓ | 29 | 78 | ✓ | ✓ | 284 | 610 | ✓ | ✓ | See Attached map | | ✓ | |
| 41 | N/A | N/A | 0 | 46 | N/A | N/A | 41 | 46 | N/A | N/A | LUD 2929 Counting Area | | RR | |

Comments:

N/A

B-13

RADIOLOGICAL SURVEY MAP FORM

Survey Number: 13-ED-0492-S

Legend:

- A Air Sample Location
- Smear / Direct

- Beta or Gamma Dose Rate
- △ Neutron Dose Rate


○ → LAW

C-340 PAD

⊙ →

⊓ - ALREADY SPRAYED
w/FIXATIVE.

▨ - New CONCRETE



B-14

RADIOLOGICAL SURVEY COVER FORM

Survey No: 13-FD-505-9 Page 1 of 84
 Completed Date: 6/3/13 Completed Time: 1515 RWP Number: PAD-FD-29448 rev.0
 Location of Survey-General (Site/Bldg.): C-340 Specific (Room/Area/Item): concrete pad in contamination area
 Material / Other Job Description: Pre paint survey of mid-south section of concrete pad
N/A

Instrument Information

| Contamination/Field Instruments | | | | | | | | |
|---------------------------------|---|--|--|--|---|--|-------------------------------------|--|
| 1 | Inst. Model # Bkgd (cpm) α Inst. L _o (cpm) | <u>Lud 12</u> <u>1</u> <u>4</u> | Serial # MDC Pt (dpm) CF Pt: | <u>264687</u> <u>61</u> <u>7.89</u> | Cal Due MDC Pt (dpm) CF Pt: | <u>9/30/13</u> <u>80</u> <u>10.38</u> | Probe Model <u>435</u> | |
| 2 | Inst. Model # Bkgd (cpm) α Inst. L _o (cpm) | _____ _____ _____ | Serial # MDC Pt (dpm) CF Pt: | _____ N _____ | Cal Due MDC Pt (dpm) CF Pt: | _____ _____ A | Probe Model _____ | |
| 3 | Inst. Model # Bkgd (cpm) β Inst. L _o (cpm) | <u>Lud 12</u> <u>67</u> <u>87</u> | Serial # MDC Pt (dpm) CF Pt: | <u>207217</u> <u>198</u> <u>4.91</u> | Cal Due MDC Pt (dpm) CF Pt: | <u>2/4/14</u> <u>1518</u> <u>32.07</u> | Probe Model <u>44-9</u> | |
| 4 | Inst. Model # Bkgd (cpm) β Inst. L _o (cpm) | _____ _____ _____ | Serial # MDC Pt (dpm) CF Pt: | _____ N _____ | Cal Due MDC Pt (dpm) CF Pt: | _____ _____ A | Probe Model _____ | |
| Laboratory/Smear Instruments | | | | | | | | |
| 5 | Inst. Model # α Bkgd (cpm) β Bkgd (cpm) | <u>Lud 2929</u> <u>0.2</u> <u>47</u> | Serial # α MDC (dpm) β MDC (dpm) | <u>261408</u> <u>13</u> <u>68</u> | Cal Due α Inst. L _o (cpm) β Inst. L _o (cpm) | <u>11/30/13</u> <u>2</u> <u>59</u> | Probe Model α CF Pt: β CF Pt: | <u>43-10-1</u> <u>2.72</u> <u>2.64</u> |
| 6 | Inst. Model # α Bkgd (cpm) β Bkgd (cpm) | _____ _____ _____ | Serial # α MDC (dpm) β MDC (dpm) | _____ _____ _____ | Cal Due α Inst. L _o (cpm) β Inst. L _o (cpm) | _____ _____ _____ | Probe Model α CF Pt: β CF Pt: | _____ _____ _____ |
| Radiation/Dose Instruments | | | | | | | | |
| 7 | Model # Bkgd (mrem/hr) | _____ _____ | Serial # LLD (mrem/hr) | _____ _____ | Cal Due | _____ | BCP: _____ | |
| 8 | Model # Bkgd (mrem/hr) | _____ _____ | Serial # LLD (mrem/hr) | _____ _____ | Cal Due | _____ | BCP: _____ | |

Laboratory Results Attached? Yes No

Comments/Reference Surveys/Released To (as applicable): Some sections not surveyed are newly formed poured concrete.
N/A

RCT: Corey Hawes ICX Badge: 705527 RCT: N Badge: _____
 RCT: _____ Badge: A RCT: _____ Badge: A

RADCON Supervisor Review:

Michael Kreitzer

06-04-2013
Date

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FD-505 -S

Page 2 of 3

| Instrument | 5 | | 3 | | 5 | | 5 | | Removable α cpm/LAW | Removable β/γ cpm/LAW | Sample Location and/or remarks | RCT Initials |
|------------|-----------------------------------|---------------------------------------|-------------------------------------|---|--------------------|--------------------------|-----------|------------------------|------------------------|--------------------------|-----------------------------------|-----------------|
| | Total α dpm/100cm ² | Removable α dpm/100cm ² | Total β/γ dpm/100cm ² | Removable β/γ dpm/100cm ² | Total α cpm/LAW | Removable β/γ cpm/LAW | Lc= | Lc= | | | | |
| | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | Lc= | Lc= | | |
| | CF: 10.38 | CF: 2.72 | CF: 32.07 | CF: 2.64 | | | | | 0.0 | 0.0 | | |
| | Lc= 4 | Lc= 2 | Lc= 87 | Lc= 59 | | | | | | | | |
| Item No. | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | LAW α cpm/LAW | LAW β/γ cpm/LAW | | |
| 1 | 12 | 114 | 3 | 8 | 592 | 16837 | 52 | <Lc | | | see map/page 4 | DA |
| 2 | 8 | 73 | 8 | 21 | 3018 | 84639 | 120 | 193 | | | bused area | |
| 3 | 13 | 125 | 10 | 27 | 1332 | 40569 | 117 | 185 | | | ↓ | |
| 4 | 40 | 405 | 1 | 2 | 3448 | 108129 | 47 | <Lc | | | Metal cover | |
| 5 | 24 | 239 | 0 | <Lc | 786 | 23058 | 43 | ↓ | | | | |
| 6 | N/A | N/A | 8 | 21 | N/A | N/A | 81 | 143 | | | break | |
| 7 | N/A | N/A | 4 | 10 | N/A | N/A | 60 | 34 | | | | |
| 8 | 10 | 93 | 5 | 13 | 2574 | 80400 | 80 | 87 | | | break | |
| 9 | N/A | N/A | 2 | 5 | N/A | N/A | 47 | <Lc | | | | |
| 10 | N/A | N/A | 3 | 8 | N/A | N/A | 42 | <Lc | | | | |
| 11 | 4 | 31 | 6 | 16 | 1560 | 47881 | 57 | <Lc | | | | |
| 12 | N/A | N/A | 3 | 8 | N/A | N/A | 64 | 45 | | | | |
| 13 | N/A | N/A | 1 | 2 | N/A | N/A | 42 | <Lc | | | | |
| 14 | 15 | 145 | 8 | 21 | 5418 | 171607 | 70 | 61 | | | break | |
| 15 | 8 | 73 | 12 | 32 | 4698 | 148516 | 164 | 309 | | | shower drain | |
| 16 | 18 | 177 | 4 | 10 | 274 | 6639 | 67 | 53 | | | | |
| 17 | N/A | N/A | 17 | 44 | N/A | N/A | 100 | 140 | | | | |
| 18 | 47 | 478 | 4 | 10 | 4788 | 151403 | 86 | 103 | | | | |
| 19 | N/A | N/A | 15 | 40 | N/A | N/A | 112 | 172 | | | | |
| 20 | 20 | 197 | 16 | 43 | 33042 | 73868 | 95 | 127 | | | break/louder | |
| 21 | | | 17 | 44 | | | 141 | 248 | | | | |
| 22 | N/A | | 27 | 79 | | | 206 | 420 | | | | |
| 23 | | A | 13 | 35 | | | 134 | 230 | | | | |
| 24 | | | 18 | 48 | | | 136 | 235 | | | | |
| 25 | | | 26 | 70 | | | 222 | 462 | | | | |

Comments:

N/A

B-16

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FD-505-S

Page 3 of 4

| Instrument | 1 | | 5 | | 3 | | 5 | | Removable α cpm/LAW | Removable β/ cpm/LAW | Sample Location and/or remarks | RCT Initials |
|------------|-----------------------------------|---------------------------------------|-------------------------------------|---|-----------------------------------|---------------------------------------|-------------------------------------|---|------------------------|-------------------------|-----------------------------------|-----------------|
| | Total α dpm/100cm ² | Removable α dpm/100cm ² | Total β/y dpm/100cm ² | Removable β/y dpm/100cm ² | Total α dpm/100cm ² | Removable α dpm/100cm ² | Total β/y dpm/100cm ² | Removable β/y dpm/100cm ² | | | | |
| | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | Lc= 0.0 | Lc= 0.0 | | |
| | CF: 10.38 | CF: 2.72 | CF: 32.07 | CF: 2.64 | | | | | | | | |
| | Lc= 4 | Lc= 2 | Lc= 87 | Lc= 59 | | | | | | | | |
| Item No. | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | N/A α cpm/LAW | LAW β/y cpm/LAW | | |
| 26 | 43 | 436 | 19 | 51 | 596 | 18965 | 159 | 296 | | | see map | dl |
| 27 | 78 | 799 | 20 | 54 | 1214 | 36784 | 196 | 393 | | | | |
| 28 | N/A | | 7 | 19 | N/A | | 56 | 44 | | | | |
| 29 | 64 | 654 | 12 | 32 | 7118 | 226126 | 76 | 77 | A | | ↓ yellow break in concrete | |
| 30 | N/A | | 0 | 44 | N/A | | 46 | 44 | | | 2929 COUNT AREA | |

Comments:

N/A

B-17

RADIOLOGICAL SURVEY MAP FORM


Survey Number: 13-FD-505-3

Legend:
 A Air Sample Location
 O Smear / Direct


□ Beta or Gamma Dose Rate
 △ Neutron Dose Rate

○ ~~~~~ LAW

C-340 PAD



----- = SEAM IN CONCRETE
 ● - metal cover
 ○ Station
 [N] - NEW CONCRETE



B-18

RADIOLOGICAL SURVEY COVER FORM

Survey No: 13FD-514-S Page 1 of 3

Completed Date: 6/5/13 Completed Time: 1000 RWP Number: PAD-FD-29446.0

Location of Survey-General (Site/Bldg.): C-340 Specific (Room/Area/Item): _____

Material / Other Job Description: Pre print survey of southeast section of concrete pad

N/A

Instrument Information

| Contamination Field Instruments | | | | | | |
|---------------------------------|--|--|---|--|--|--|
| 1 | Inst. Model # Bkgd (cpm): α Inst. L _e (cpm) | Serial # MDC Pt (dpm) CF Pt: | Cal Due MDC Pt (dpm) CF Pt: | Probe Model | | |
| | <u>Lud 12</u> <u>4</u> <u>4</u> | <u>264087</u> <u>61</u> <u>7.59</u> | <u>9/30/13</u> <u>80</u> <u>10.38</u> | <u>43-5</u> | | |
| 2 | Inst. Model # Bkgd (cpm): α Inst. L _e (cpm) | Serial # MDC Pt (dpm) CF Pt: | Cal Due MDC Pt (dpm) CF Pt: | Probe Model | | |
| | | <u>N</u> | <u>A</u> | | | |
| 3 | Inst. Model # Bkgd (cpm): β Inst. L _e (cpm) | Serial # MDC Pt (dpm) CF Pt: | Cal Due MDC Pt (dpm) CF Pt: | Probe Model | | |
| | <u>Lud 12</u> <u>49</u> <u>66</u> | <u>105759</u> <u>178</u> <u>4.99</u> | <u>1/28/14</u> <u>118.3</u> <u>33.27</u> | <u>44-9</u> | | |
| 4 | Inst. Model # Bkgd (cpm): β Inst. L _e (cpm) | Serial # MDC Pt (dpm) CF Pt: | Cal Due MDC Pt (dpm) CF Pt: | Probe Model | | |
| | | <u>N</u> | <u>A</u> | | | |
| Laboratory/Soil Instruments | | | | | | |
| 5 | Inst. Model # α Bkgd (cpm): β Bkgd (cpm) | Serial # α MDC (dpm) β MDC (dpm) | Cal Due α Inst. L _e (cpm) β Inst. L _e (cpm) | Probe Model | | |
| | <u>Lud 2429</u> <u>0.2</u> <u>64</u> | <u>137619</u> <u>12</u> <u>87</u> | <u>10/15/13</u> <u>1</u> <u>78</u> | <u>43-10-1</u> <u>2.67</u> <u>2.81</u> | | |
| 6 | Inst. Model # α Bkgd (cpm): β Bkgd (cpm) | Serial # α MDC (dpm) β MDC (dpm) | Cal Due α Inst. L _e (cpm) β Inst. L _e (cpm) | Probe Model | | |
| | | <u>N</u> | | | | |
| Radiation/Tool Instruments | | | | | | |
| 7 | Model # Bkgd (mrem/hr) | Serial # LLD (mrem/hr): | Cal Due | BCF: | | |
| | | | <u>A</u> | | | |
| 8 | Model # Bkgd (mrem/hr) | Serial # LLD (mrem/hr): | Cal Due | BCF: | | |
| | | | | | | |

Laboratory Results Attached?

Yes No

Comments/Reference Surveys/Released To (as applicable): All smear locations not required to have direct/total reading.

N/A

RCT: Corey Hawes Badge: 705527 RCT: N Badge: _____
 RCT: _____ Badge: A RCT: _____ Badge: A

RADCON Supervisor Review: Michael Kreisler Date: 06-07-2013

B-19

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FO-514 -S

Page 2 of 3

| Instrument | 1 | | 5 | | 3 | | 5 | | Removable α cpm/LAW | Removable β/γ cpm/LAW | Sample Location and/or remarks | RCT Initials |
|------------|-----------------------------------|---------------------------------------|-------------------------------------|---|-----------------------------------|---------------------------------------|-------------------------------------|---|------------------------|--------------------------|-----------------------------------|-----------------|
| | Total α dpm/100cm ² | Removable α dpm/100cm ² | Total β/γ dpm/100cm ² | Removable β/γ dpm/100cm ² | Total α dpm/100cm ² | Removable α dpm/100cm ² | Total β/γ dpm/100cm ² | Removable β/γ dpm/100cm ² | | | | |
| | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | bkg(cpm) | | | | |
| | CF: 10.35 | CF: 2.67 | CF: 33.27 | CF: 2.51 | CF: 33.27 | CF: 2.51 | CF: 33.27 | CF: 2.51 | | | | |
| | Lc= 4 | Lc= 1 | Lc= 66 | Lc= 10.38 | Lc= 66 | Lc= 10.38 | Lc= 10.38 | Lc= 10.38 | | | | |
| Item No. | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | LAW α cpm/LAW | LAW β/γ cpm/LAW | | |
| 1 | N/A | | 1 | 2 | N/A | 54 | <Lc | | | SEE MAP | GA | |
| 2 | 20 | 197 | 19 | 50 | 5644 | 186146 | 142 | 219 | | | | |
| 3 | 38 | 384 | 13 | 34 | 3544 | 116279 | 98 | 96 | | | drain | |
| 4 | 18 | 177 | 16 | 42 | 4396 | 144625 | 149 | 239 | | | drain | |
| 5 | N/A | | 7 | 18 | N/A | 60 | <Lc | | | | | |
| 6 | 15 | 145 | 2 | 5 | 192 | 4425 | 63 | | | | | |
| 7 | N/A | | 3 | 8 | N/A | 53 | | | | | | |
| 8 | 6 | 52 | 2 | 5 | 6762 | 224007 | 59 | | | | break in concrete | |
| 9 | N/A | | 2 | 5 | N/A | 49 | | | | | | |
| 10 | 30 | 301 | 0 | <Lc | 396 | 11546 | 57 | | | | | |
| 11 | 10 | 93 | 13 | 34 | 611 | 18697 | 149 | 239 | | | | |
| 12 | 13 | 125 | 8 | 21 | 451 | 13375 | 68 | <Lc | | | | |
| 13 | 11 | 104 | 4 | 10 | 1062 | 33703 | 104 | 112 | | | break in concrete | |
| 14 | N/A | | 7 | 18 | N/A | 58 | <Lc | | | | | |
| 15 | N/A | | 7 | 18 | N/A | 91 | 76 | | | | | |
| 16 | 31 | 311 | 3 | 8 | 2529 | | 76 | <Lc | | | | |
| 17 | N/A | | 7 | 18 | N/A | 68 | | | | | | |
| 18 | N/A | | 0 | <Lc | N/A | 60 | | | | | | |
| 19 | 22 | 218 | 23 | 61 | 918 | | 172 | 303 | | | | |
| 20 | N/A | | 47 | 61 | N/A | 253 | 531 | | | | | |
| 21 | 214 | 2211 | 10 | 26 | 7232 | | 92 | 79 | | | | |
| 22 | N/A | | 9 | 24 | N/A | 90 | 73 | | | | | |
| 23 | N/A | | 6 | 16 | N/A | 46 | <Lc | | | | | |
| 24 | 26 | 260 | 4 | 10 | 2390 | | 67 | | | | | |
| 25 | N/A | | 5 | 13 | N/A | 50 | | | | | | |

Comments: 2929 COUNT AREA: cpm α 0/62 β = <Lcα / <Lcβ
N/A

B-20


RADIOLOGICAL SURVEY MAP FORM

Survey Number: 13-FO-514-S

- Legend:
- A Air Sample Location
 - Smear / Direct
 - Beta or Gamma Dose Rate
 - △ Neutron Dose Rate
 - ~○ LAW

— = Seam
 ⊙ = Station
 [N] = New concrete

North
 ↑



B-21

Survey No: 13-FO-533 -5 RADIOLOGICAL SURVEY COVER FORM Page 1 of 3
 Completed Date: 6/11/13 Completed Time: 1310 RWP Number: Pad-FO-29448 rev.0
 Location of Survey-General (Site/Bldg.): C-340 Specific (Room/Area/Item): Concrete Pad
 Material / Other Job Description: Pre paint survey of North End of concrete pad
N/A

Instrument Information

| Contamination / Field Instruments | | | | | | |
|-----------------------------------|--|---|---|--|--|--|
| 1 | Inst. Model # Bkgd (cpm): α Inst. L _e (cpm) | Serial # MDC Pt (dpm) CF Pt: | Cal Due MDC Pt (dpm) CF Pt: | Probe Model | | |
| | <u>Lud 12</u> <u>0.4</u> <u>2</u> | <u>223455</u> <u>46</u> <u>7.69</u> | <u>9/18/13</u> <u>61</u> <u>10.12</u> | <u>43-5</u> | | |
| 2 | Inst. Model # Bkgd (cpm): α Inst. L _e (cpm) | Serial # MDC Pt (dpm) CF Pt: | Cal Due MDC Pt (dpm) CF Pt: | Probe Model | | |
| | | <u>N</u> | <u>A</u> | | | |
| 3 | Inst. Model # Bkgd (cpm): β Inst. L _e (cpm) | Serial # MDC Pt (dpm) CF Pt: | Cal Due MDC Pt (dpm) CF Pt: | Probe Model | | |
| | <u>Lud 3</u> | <u>90201</u> <u>5.13</u> | <u>1/29/14</u> <u>34.2</u> | <u>44-5</u> | | |
| 4 | Inst. Model # Bkgd (cpm): β Inst. L _e (cpm) | Serial # MDC Pt (dpm) CF Pt: | Cal Due MDC Pt (dpm) CF Pt: | Probe Model | | |
| | | <u>N</u> | <u>A</u> | | | |
| Laboratory / Smear Instruments | | | | | | |
| 5 | Inst. Model # α Bkgd (cpm): β Bkgd (cpm): | Serial # α MDC (dpm) β MDC (dpm) | Cal Due α Inst. L _e (cpm) β Inst. L _e (cpm) | Probe Model α CF Pt: β CF Pt: | | |
| | <u>Lud 25129</u> <u>1</u> <u>42</u> | <u>261405</u> <u>18</u> <u>65</u> | <u>11/30/13</u> <u>3</u> <u>54</u> | <u>43-10-1</u> <u>2.72</u> <u>2.64</u> | | |
| 6 | Inst. Model # α Bkgd (cpm): β Bkgd (cpm): | Serial # α MDC (dpm) β MDC (dpm) | Cal Due α Inst. L _e (cpm) β Inst. L _e (cpm) | Probe Model α CF Pt: β CF Pt: | | |
| | | <u>N</u> | | | | |
| Radiation/Dose Instruments | | | | | | |
| 7 | Model # Bkgd (mrem/hr) | Serial # LLD (mrem/hr) | Cal Due | BCF: | | |
| | | | <u>A</u> | | | |
| 8 | Model # Bkgd (mrem/hr) | Serial # LLD (mrem/hr) | Cal Due | BCF: | | |
| | | | | | | |

Laboratory Results Attached? (This section is) Yes No

Comments/Reference Surveys/Released To (as applicable): Pad has been cleaned + is ready to be painted.

N/A

RCT: Corey Hawes / [Signature] Badge: 705527 RCT: N / [Signature] Badge: [Signature]
 RCT: N/A Badge: N/A RCT: [Signature] / [Signature] Badge: A

RADCON Supervisor Review: Michael Kreisher [Signature] [Signature] Date: 06-12-2013

B-22

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FD-533 -5

Page 2 of 3

| Instrument | 1 | | 5 | | 3 | | 5 | | Removable α cpm/LAW | Removable β/γ cpm/LAW | Sample Location and/or remarks | RCT Initials |
|------------|-----------------------------------|---------------------------------------|-------------------------------------|---|----------------|------------------------|--------------------|------------------------|------------------------|--------------------------|-----------------------------------|-----------------|
| | Total α dpm/100cm ² | Removable α dpm/100cm ² | Total β/γ dpm/100cm ² | Removable β/γ dpm/100cm ² | Total α cpm | Total β/γ cpm | Removable α cpm | Removable β/γ cpm | | | | |
| | bkg(cpm) 0.4 | bkg(cpm) 1 | bkg(cpm) 0.8 | bkg(cpm) 1.2 | bkg(cpm) 1.8 | bkg(cpm) 2.2 | bkg(cpm) 1.2 | bkg(cpm) 1.2 | Lc= 0.0 | Lc= 0.0 | | |
| | CF: 0.12 | CF: 2.12 | CF: 34.2 | CF: 2.12 | CF: 34.2 | CF: 2.12 | CF: 2.12 | CF: 2.12 | | | | |
| | Lc= 2 | Lc= 3 | Lc= 122 | Lc= 54 | Lc= 122 | Lc= 54 | Lc= 54 | Lc= 54 | | | | |
| Item No. | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | LAW α cpm/LAW | LAW β/γ cpm/LAW | | |
| 1 | 12 | 115 | 2 | 3 | 221 | 4207 | 56 | 40 | | | See map: | |
| 2 | N/A | | 10 | 25 | N/A | | 71 | 76 | | | | |
| 3 | 4 | 36 | 2 | 3 | 626 | 26418 | 54 | 32 | | | break in concrete + metal | |
| 4 | N/A | | 7 | 16 | N/A | | 75 | 87 | | | | |
| 5 | 10 | 97 | 6 | 14 | 3794 | 126403 | 65 | 61 | | | some fixative | |
| 6 | N/A | | 20 | 52 | N/A | | 73 | 82 | | | | |
| 7 | 21 | 209 | 7 | 16 | 958 | 29412 | 91 | 129 | | | | |
| 8 | N/A | | 5 | 11 | N/A | | 58 | 42 | | | | |
| 9 | 20 | 198 | 1 | <Lc | 350 | 8618 | 47 | <Lc | | | | |
| 10 | N/A | | 7 | 16 | N/A | | 59 | 45 | | | | |
| 11 | N/A | | 6 | 14 | N/A | | 72 | 79 | | | | |
| 12 | 22 | 219 | 17 | 44 | 8930 | 302054 | 155 | 298 | | | break in concrete - darker | |
| 13 | 23 | 229 | 6 | 14 | 410 | 10670 | 76 | 63 | | | | |
| 14 | N/A | | 10 | 25 | N/A | | 84 | 111 | | | | |
| 15 | N/A | | 2 | 3 | N/A | | 65 | 61 | | | | |
| 16 | 10 | 97 | 2 | 3 | 491 | 13441 | 54 | 32 | | | pipe | |
| 17 | 0 | <Lc | 8 | 19 | 698 | 20520 | 81 | 103 | | | break in concrete + metal | |
| 18 | 28 | 279 | 8 | 19 | 1524 | 48769 | 103 | 161 | | | | |
| 19 | N/A | | 0 | <Lc | N/A | | 47 | <Lc | | | | |
| 20 | 6 | 57 | 1 | <Lc | 216 | 4286 | 61 | 50 | | | | |
| 21 | N/A | | 3 | 5 | N/A | | 59 | 45 | | | | |
| 22 | 4 | 36 | 1 | <Lc | 200 | 3488 | 57 | 40 | | | | |
| 23 | 14 | 138 | 0 | <Lc | 1402 | 44597 | 72 | 79 | | | fixative | |
| 24 | N/A | | 2 | 3 | N/A | | 50 | <Lc | | | | |
| 25 | 5 | 47 | 13 | 33 | 6326 | 212998 | 73 | 82 | | | break in concrete w/ yellow | |

Comments: 2929 (COUNT) AREA COUNTS: α 0/44 β = α <Lc / <Lc β dpm.
N/A


B-23

RADIOLOGICAL SURVEY MAP FORM

Survey Number: 13-FD-533-5
533
(M 6/1/2)

- Legend:
- A Air Sample Location
 - Smear / Direct
 - Beta or Gamma Dose Rate
 - △ Neutron Dose Rate
 - ~~~~ LAW

○ Station
----- Seam
[N] New concrete



B-24

RADIOLOGICAL SURVEY COVER FORM

Survey No: 13-FD-544 -5 Page 1 of 3

Completed Date: 6/17/13 Completed Time: 1242 RWP Number: PAD-FD-29

Location of Survey-General (Site/Bldg.): C-340 Specific (Room/Area/Item): WEST concrete pad

Material / Other Job Description: Pre-paint survey of WEST section (formerly A+C buildings) of concrete pad

Instrument Information

| Continuation of Field Measurements | | | | | | | |
|------------------------------------|---|--|--|--|---|--|-----------------------------------|
| 1 | Inst. Model # Bkgd (cpm) α Inst. L _c (cpm) | <u>Lud 12</u> <u>0.4</u> <u>2</u> | Serial # MDC Pt (dpm) CF Pt: | <u>223455</u> <u>46</u> <u>7.69</u> | Cal Due MDC Pt (dpm) CF Pt: | <u>9/8/13</u> <u>61</u> <u>10.12</u> | Probe Model <u>43-5</u> |
| 2 | Inst. Model # Bkgd (cpm) α Inst. L _c (cpm) | <u>N/A</u> <u>N/A</u> <u>N/A</u> | Serial # MDC Pt (dpm) CF Pt: | <u>N/A</u> <u>N/A</u> <u>N/A</u> | Cal Due MDC Pt (dpm) CF Pt: | <u>N/A</u> <u>N/A</u> <u>N/A</u> | Probe Model <u>N/A</u> |
| 3 | Inst. Model # Bkgd (cpm) β Inst. L _c (cpm) | <u>Lud 12</u> <u>239</u> <u>276</u> | Serial # MDC Pt (dpm) CF Pt: | <u>165834</u> <u>4.55</u> <u>30.33</u> | Cal Due MDC Pt (dpm) CF Pt: | <u>7/26/13</u> <u>30.33</u> <u>30.33</u> | Probe Model <u>44-9</u> |
| 4 | Inst. Model # Bkgd (cpm) β Inst. L _c (cpm) | <u>N/A</u> <u>N/A</u> <u>N/A</u> | Serial # MDC Pt (dpm) CF Pt: | <u>N/A</u> <u>N/A</u> <u>N/A</u> | Cal Due MDC Pt (dpm) CF Pt: | <u>N/A</u> <u>N/A</u> <u>N/A</u> | Probe Model <u>N/A</u> |
| Laboratory/Store Instruments | | | | | | | |
| 5 | Inst. Model # α Bkgd (cpm) β Bkgd (cpm) | <u>Lud 2929</u> <u>0.2</u> <u>53</u> | Serial # α MDC (dpm) β MDC (dpm) | <u>261906</u> <u>13</u> <u>72</u> | Cal Due α Inst. L _c (cpm) β Inst. L _c (cpm) | <u>11/30/13</u> <u>1</u> <u>66</u> | Probe Model α CF Pt β CF Pt |
| 6 | Inst. Model # α Bkgd (cpm) β Bkgd (cpm) | <u>N/A</u> <u>N/A</u> <u>N/A</u> | Serial # α MDC (dpm) β MDC (dpm) | <u>N/A</u> <u>N/A</u> <u>N/A</u> | Cal Due α Inst. L _c (cpm) β Inst. L _c (cpm) | <u>N/A</u> <u>N/A</u> <u>N/A</u> | Probe Model α CF Pt β CF Pt |
| Radiation Dose Instruments | | | | | | | |
| 7 | Model # Bkgd (mrem/hr) | <u>N/A</u> <u>N/A</u> | Serial # LLD (mrem/hr) | <u>N/A</u> <u>N/A</u> | Cal Due BCF: | <u>A</u> <u>N/A</u> | <u>N/A</u> |
| 8 | Model # Bkgd (mrem/hr) | <u>N/A</u> <u>N/A</u> | Serial # LLD (mrem/hr) | <u>N/A</u> <u>N/A</u> | Cal Due BCF: | <u>N/A</u> <u>N/A</u> | <u>N/A</u> |

Laboratory Results Attached? Yes No

Comments/Reference Surveys/Released To (as applicable): Dry conditions

N/A

RCT: Cory Hawes | [Signature] Badge: 705527 RCT: N/A Badge: N/A

RCT: N/A Badge: N/A RCT: N/A Badge: N/A

RADCON Supervisor Review: Michael Kreisher [Signature] Date: 06-17-2013

B-25

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FD-544 -5

Page 2 of 3

| Instrument | 5 | | 3 | | 5 | | Removable α cpm/LAW | Removable β/y cpm/LAW | Sample Location and/or remarks | RCT Initials | | |
|------------|-----------------------------------|---------------------------------------|-------------------------------------|---|------------------------------|--------------------------------|------------------------|---------------------------|-----------------------------------|--------------------|--|-------------------------|
| | Total α dpm/100cm ² | Removable α dpm/100cm ² | Total β/y dpm/100cm ² | Removable β/y dpm/100cm ² | Removable α cpm/LAW | Removable β/y cpm/LAW | | | | | | |
| | bkg(cpm) CF: Lc= | bkg(cpm) CF: Lc= | bkg(cpm) CF: Lc= | bkg(cpm) CF: Lc= | bkg(cpm) LAW α cpm/LAW | bkg(cpm) LAW β/y cpm/LAW | | | | | | |
| | 0.4 10.12 2 | 0.2 2.72 1 | 2.34 30.33 2.76 | 5.3 26.4 66 | 0.0 | 0.0 | | | | | | |
| Item No. | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | LAW α cpm/LAW | LAW β/y cpm/LAW | | |
| 1 | 52 | 522 | 7 | 19 | 703 | 1403 | 89 | 703 | | | | |
| 2 | N/A | | 14 | 38 | N/A | | 70 | 45 | | | | |
| 3 | 78 | 785 | 58 | 157 | 10660 | 316089 | 504 | 1191 | | | | |
| 4 | 429 | 4337 | 84 | 228 | 14291 | 426197 | 291 | 628 | | | | yellow |
| 5 | 49 | 492 | 91 | 247 | 4535 | 130298 | 384 | 874 | N | | | |
| 6 | / | / | 10 | 27 | / | / | 109 | 148 | | | | |
| 7 | N | | 145 | 394 | N | | 611 | 1613 | | | | |
| 8 | / | / | 13 | 35 | / | / | 105 | 137 | | | | |
| 9 | 48 | 482 | 7 | 19 | 11005 | 326533 | 80 | 71 | | | | |
| 10 | 61 | 613 | 17 | 47 | 6761 | 197812 | 158 | 277 | | | | drain break in concrete |
| 11 | N | | 8 | 21 | N | | 64 | <L | | | | |
| 12 | / | / | 12 | 32 | / | / | 110 | 151 | | | | |
| 13 | 116 | 1170 | 8 | 21 | 2339 | 63693 | 66 | 34 | | | | |
| 14 | N/A | | 26 | 70 | N | | 225 | 454 | | | | |
| 15 | 128 | 1291 | 9 | 24 | 38257 | 1153086 | 92 | 103 | | | | yellow |
| 16 | N/A | | 17 | 47 | N | | 112 | 156 | | | | |
| 17 | 42 | 421 | 19 | 51 | 1045 | 34446 | 179 | 333 | | | | |
| 18 | 11 | 107 | 8 | 21 | 1312 | 32544 | 72 | 50 | | | | |
| 19 | N/A | | 5 | 13 | N | | 51 | <L | | | | |
| 20 | 0 | <L | 6 | 16 | 433 | 5884 | 69 | 42 | | | | on flowable fill |
| 21 | 25 | 249 | 10 | 27 | 5499 | 15953 | 101 | 127 | | | | |
| 22 | 50 | 502 | 10 | 27 | 1182 | 28801 | 58 | <L | | | | protruding pipe |
| 23 | N | | 6 | 16 | N | | 42 | | | | | |
| 24 | / | / | 2 | 5 | / | / | 64 | | | | | |
| 25 | N/A | | 2 | 5 | N/A | | 51 | | | | | 2929 COUNT AREA |


Comments:

B-26

RADIOLOGICAL SURVEY MAP FORM

Survey Number: 13-FD-544-5

Legend:
 A Air Sample Location
 ○ Smear / Direct
 □ Beta or Gamma Dose Rate
 △ Neutron Dose Rate
 ○ ~~~~~ LAW



B-27

RADIOLOGICAL SURVEY COVER FORM

Survey No: 13-PD-0585 -3 Page 1 of 4
 Completed Date: 7-8-13 Completed Time: 1030 RWP Number: PAD-PD-29448-RO
 Location of Survey-General (Site/Blgd.): C-240 Specific (Room/Area/Item): PAD
 Material / Other Job Description: INFORMATIONAL SURVEY OF PAD PRIOR TO PAINTING
NA

Instrument Information

| Concentration/Rate Instruments | | | | | |
|--------------------------------|---|--|---|--|--|
| 1 | Inst. Model # Bkgd (cpm) α Inst. L _e (cpm) | Serial # MDC Pt (dpm) CF Pt: | Cal Due MDC Pt (dpm) CF Pt: | Probe Model | |
| | <u>LUD-12</u> <u>0.4</u> <u>2</u> | <u>203955</u> <u>46</u> <u>7.69</u> | <u>7-8-13</u> <u>61</u> <u>10.12</u> | <u>435</u> | |
| 2 | Inst. Model # Bkgd (cpm) α Inst. L _e (cpm) | Serial # MDC Pt (dpm) CF Pt: | Cal Due MDC Pt (dpm) CF Pt: | Probe Model | |
| | | <u>N/A</u> | | | |
| 3 | Inst. Model # Bkgd (cpm) β Inst. L _e (cpm) | Serial # MDC Pt (dpm) CF Pt: | Cal Due MDC Pt (dpm) CF Pt: | Probe Model | |
| | <u>LUD-12</u> <u>123</u> <u>149</u> | <u>116894</u> <u>243</u> <u>4.55</u> | <u>7-26-13</u> <u>11685</u> <u>3033</u> | <u>449</u> | |
| 4 | Inst. Model # Bkgd (cpm) β Inst. L _e (cpm) | Serial # MDC Pt (dpm) CF Pt: | Cal Due MDC Pt (dpm) CF Pt: | Probe Model | |
| | | <u>N/A</u> | | | |
| Laboratory/Static Instruments | | | | | |
| 5 | Inst. Model # α Bkgd (cpm) β Bkgd (cpm) | Serial # α MDC (dpm) β MDC (dpm) | Cal Due α Inst. L _e (cpm) β Inst. L _e (cpm) | Probe Model α CF Pt β CF Pt | |
| | <u>LUD 2529</u> <u>1</u> <u>48</u> | <u>26408</u> <u>18</u> <u>69</u> | <u>11-30-13</u> <u>3</u> <u>60</u> | <u>43501</u> <u>2.72</u> <u>2.04</u> | |
| 6 | Inst. Model # α Bkgd (cpm) β Bkgd (cpm) | Serial # α MDC (dpm) β MDC (dpm) | Cal Due α Inst. L _e (cpm) β Inst. L _e (cpm) | Probe Model α CF Pt β CF Pt | |
| | | <u>N/A</u> | | | |
| Radon/Dose Instruments | | | | | |
| 7 | Model # Bkgd (mrem/hr) | Serial # LLD (mrem/hr) | Cal Due | BCF: | |
| | | | | | |
| 8 | Model # Bkgd (mrem/hr) | Serial # LLD (mrem/hr) | Cal Due | BCF: | |
| | | | | | |

Laboratory Results Attached? Yes No

Comments/Reference Surveys/Released To (as applicable):
N/A

RCT: Daniel Quarles Badge: 205605 RCT: Tim Lloyd Badge: 704869
 RCT: NA Badge: NA RCT: NA Badge: NA

RADCON Supervisor Review: Jeff McAlpin Date: 7-8-2013

B-28

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-ED-0585-3

Page 2 of 4

| Instrument | 1 | | 5 | | 3 | | 5 | | N/A | | N/A | | Sample Location and/or remarks | RCT Initials |
|------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|---------------|-----------------|------------------|------------------|--------------------------------|--------------|
| | Total α | | Removable α | | Total β/γ | | Removable β/γ | | Removable α | | Removable β/γ | | | |
| | dpm/100cm ² | | dpm/100cm ² | | dpm/100cm ² | | dpm/100cm ² | | cpm/LAW | | cpm/LAW | | | |
| | bkg(cpm) | | bkg(cpm) | | bkg(cpm) | | bkg(cpm) | | bkg(cpm) | | bkg(cpm) | | | |
| Item No. | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | LAW α cpm/LAW | LAW β/γ cpm/LAW | | | | |
| | 1 | 151 | 1524 | 17 | 44 | 10032 | 300910 | 119 | 189 | N/A | N/A | SEE ATTACHED MAP | | DR/TJ |
| | 2 | 56 | 563 | 3 | 6 | 1,752 | 49,408 | 68 | 53 | | | | | |
| 3 | 14 | 138 | 2 | 42 | 285 | 5,217 | 80 | 85 | | | | | | |
| 4 | 49 | 492 | 11 | 28 | 907 | 23,779 | 76 | 74 | | | | | | |
| 5 | 22 | 219 | 10 | 25 | 924 | 24,294 | 72 | 64 | | | | | | |
| 6 | N/A | N/A | 0 | 42 | N/A | N/A | 59 | 42 | | | | | | |
| 7 | | | 4 | 9 | | | 49 | 42 | | | | | | |
| 8 | | | 2 | 42 | | | 82 | 90 | | | | | | |
| 9 | ↓ | ↓ | 69 | 185 | ↓ | ↓ | 576 | 1394 | | | | | | |
| 10 | N/A | N/A | 122 | 330 | N/A | N/A | 1464 | 3739 | | | | | | |
| 11 | 15 | 148 | 44 | 117 | 155 | 971 | 489 | 1164 | | | | | | |
| 12 | 22 | 219 | 32 | 85 | 275 | 4610 | 161 | 299 | | | | | | |
| 13 | 35 | 350 | 3 | 6 | 253 | 3843 | 70 | 59 | | | | | | |
| 14 | 30 | 300 | 3 | 6 | 503 | 11525 | 66 | 48 | | | | | | |
| 15 | 66 | 664 | 24 | 77 | 1,484 | 41,279 | 224 | 465 | | | | | | |
| 16 | N/A | N/A | 10 | 25 | N/A | N/A | 69 | 56 | | | | | | |
| 17 | | | 6 | 14 | | | 49 | 42 | | | | | | |
| 18 | | | 12 | 30 | | | 85 | 98 | | | | | | |
| 19 | ↓ | ↓ | 8 | 20 | ↓ | ↓ | 68 | 53 | | | | | | |
| 20 | N/A | N/A | 5 | 11 | N/A | N/A | 59 | 42 | | | | | | |
| 21 | 19 | 188 | 21 | 55 | 445 | 9,766 | 154 | 280 | | | | | | |
| 22 | 22 | 219 | 13 | 33 | 235 | 5397 | 97 | 130 | | | | | | |
| 23 | 22 | 219 | 5 | 11 | 1,150 | 31,149 | 50 | 42 | | | | | | |
| 24 | 12 | 117 | 10 | 25 | 315 | 5,823 | 63 | 40 | | | | | | |
| 25 | 20 | 198 | 6 | 14 | 1,566 | 43,766 | 92 | 117 | N/A | N/A | SEE ATTACHED MAP | | DR/TJ | |

Comments:

N/A

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: B-PD-0585 -S

Page 3 of 4

| Instrument | 1 | | 5 | | 3 | | 5 | | N/A | | N/A | | Sample Location and/or remarks | RCT Initials |
|------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|---------------|-----------------|------------------|-----|--------------------------------|--------------|
| | Total α | | Removable α | | Total β/γ | | Removable β/γ | | Removable α | | Removable β/γ | | | |
| | dpm/100cm ² | | dpm/100cm ² | | dpm/100cm ² | | dpm/100cm ² | | cpm/LAW | | cpm/LAW | | | |
| | bkg(cpm) | CF: | bkg(cpm) | CF: | bkg(cpm) | CF: | bkg(cpm) | CF: | bkg(cpm) | CF: | bkg(cpm) | CF: | | |
| | 0.4 | 10.12 | 1 | 2.72 | 123 | 30.33 | 48 | 2.64 | | | | | | |
| | 2 | | 3 | | 149 | | 60 | | N/A 0.0 | | N/A 0.0 | | | |
| Item No. | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | gross cpm | dpm 100cm ² | LAW α cpm/LAW | LAW β/γ cpm/LAW | | | | |
| 26 | N/A | N/A | 5 | 11 | N/A | N/A | 90 | 111 | N/A | N/A | SEE ATTACHED MAP | | DR/TJ | |
| 27 | | | 7 | 17 | | | 116 | 180 | | | | | | |
| 28 | | | 12 | 30 | | | 76 | 74 | | | | | | |
| 29 | ↓ | ↓ | 4 | 9 | ↓ | ↓ | 83 | 93 | | | | | | |
| 30 | N/A | N/A | 6 | 14 | N/A | N/A | 68 | 53 | | | | | | |
| 31 | 16 | 158 | 4 | 9 | 207 | 2,548 | 70 | 59 | | | | | | |
| 32 | 8 | 77 | 2 | <Lc | 267 | 4,368 | 51 | <Lc | | | | | | |
| 33 | 5 | 47 | 0 | <Lc | 1,113 | 45,192 | 42 | <Lc | | | | | | |
| 34 | 16 | 158 | 8 | 20 | 635 | 15,529 | 52 | <Lc | | | | | | |
| 35 | 10 | 97 | 1 | <Lc | 2,626 | 75,916 | 62 | 40 | | | | | | |
| 36 | N/A | N/A | 1 | <Lc | N/A | N/A | 48 | <Lc | | | | | | |
| 37 | | | 0 | <Lc | | | 42 | <Lc | | | | | | |
| 38 | | | 2 | <Lc | | | 59 | <Lc | | | | | | |
| 39 | | | 6 | 14 | | | 45 | <Lc | | | | | | |
| 40 | ↓ | ↓ | 3 | 6 | ↓ | ↓ | 58 | <Lc | ↓ | ↓ | SEE ATTACHED MAP | | | |
| 41 | N/A | N/A | 0 | <Lc | N/A | N/A | 51 | <Lc | N/A | N/A | 29 29 COUNT AREA | | DR/TJ | |

Comments:


N/A

B-30

RADIOLOGICAL SURVEY MAP FORM


Survey Number: 13-PD-0585-S

Legend:
A Air Sample Location
○ Smear / Direct
□ Beta or Gamma Dose Rate
△ Neutron Dose Rate
○ ~ LAW

 - ALREADY SURVEYED/PAINTED

C-340 PAD

N →



| | | | | | | |
|---|----|----|----|----|----|----|
| 4 | 5 | 16 | 17 | 28 | 29 | 40 |
| | 6 | 15 | 18 | 27 | 30 | 39 |
| 3 | 7 | 14 | 19 | | 31 | 37 |
| | 8 | 13 | 20 | 26 | 32 | |
| 2 | 9 | 12 | 21 | 25 | 33 | 36 |
| | 10 | 11 | 22 | | | |
| 1 | | | 23 | 24 | 34 | 35 |

B-31

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDIX C

SUMP WATER AND PIT SAMPLING ANALYTICAL RESULTS

THIS PAGE INTENTIONALLY LEFT BLANK

PaducahOREIS Report for: DD13-340-CONPIT

| | | | | |
|---------------------|-------|--------------|-----------|------------|
| 340CONPIT-BF | from: | on 2/21/2013 | Media: WQ | SmpMethod: |
| Comments: | | | | |

| Analysis | Results | Counting Error | Units | Result Qual | Foot Note | Reporting Limit | Lab | Method | V/V/A* |
|--------------------------|---------|----------------|-------|-------------|-----------|-----------------|------|------------|--------|
| PCCB | | | | | | | | | |
| PCB-1016 | 0.17 | | ug/L | U | | 0.17 | PGDP | SW846-8082 | / X / |
| PCB-1221 | 0.18 | | ug/L | U | | 0.18 | PGDP | SW846-8082 | / X / |
| PCB-1232 | 0.14 | | ug/L | U | | 0.14 | PGDP | SW846-8082 | / X / |
| PCB-1242 | 0.1 | | ug/L | U | | 0.1 | PGDP | SW846-8082 | / X / |
| PCB-1248 | 0.12 | | ug/L | U | | 0.12 | PGDP | SW846-8082 | / X / |
| PCB-1254 | 0.07 | | ug/L | U | | 0.07 | PGDP | SW846-8082 | / X / |
| PCB-1260 | 0.05 | | ug/L | U | | 0.05 | PGDP | SW846-8082 | / X / |
| PCB-1268 | 0.09 | | ug/L | U | | 0.09 | PGDP | SW846-8082 | / X / |
| Polychlorinated biphenyl | 0.18 | | ug/L | U | | 0.18 | PGDP | SW846-8082 | / X / |

| | | | | |
|--|---------------|--------------|-----------|---------------|
| 340CONPIT-5 | from: C-340-A | on 2/21/2013 | Media: SZ | SmpMethod: GR |
| Comments: 35 g Concrete E. Wall Elevator shaft Pit35 g Concrete E. Wall Elevator shaft Pit | | | | |

| Analysis | Results | Counting Error | Units | Result Qual | Foot Note | Reporting Limit | Lab | Method | V/V/A* |
|--------------------------|---------|----------------|-------|-------------|-----------|-----------------|------|------------|--------|
| PCCB | | | | | | | | | |
| PCB-1016 | 0.77 | | mg/kg | UY | | 0.77 | PGDP | SW846-8082 | / X / |
| PCB-1221 | 1 | | mg/kg | U | | 1 | PGDP | SW846-8082 | / X / |
| PCB-1232 | 0.77 | | mg/kg | U | | 0.77 | PGDP | SW846-8082 | / X / |
| PCB-1242 | 0.46 | | mg/kg | U | | 0.46 | PGDP | SW846-8082 | / X / |
| PCB-1248 | 1.91 | | mg/kg | X | | 0.77 | PGDP | SW846-8082 | / X / |
| PCB-1254 | 0.69 | | mg/kg | U | | 0.69 | PGDP | SW846-8082 | / X / |
| PCB-1260 | 0.77 | | mg/kg | U | | 0.77 | PGDP | SW846-8082 | / X / |
| PCB-1268 | 0.61 | | mg/kg | U | | 0.61 | PGDP | SW846-8082 | / X / |
| Polychlorinated biphenyl | 1.91 | | mg/kg | | | 1 | PGDP | SW846-8082 | / X / |

| | | | | |
|---|---------------|--------------|-----------|---------------|
| 340CONPIT-1 | from: C-340-B | on 2/21/2013 | Media: SZ | SmpMethod: GR |
| Comments: 30 g Concrete E. Wall, N. End Ram Pit - North Point of Large Ram Pit30 g Concrete E. Wall, N. | | | | |

| Analysis | Results | Counting Error | Units | Result Qual | Foot Note | Reporting Limit | Lab | Method | V/V/A* |
|--------------------------|---------|----------------|-------|-------------|-----------|-----------------|------|------------|--------|
| PCCB | | | | | | | | | |
| PCB-1016 | 1.92 | | mg/kg | U | | 1.92 | PGDP | SW846-8082 | / X / |
| PCB-1221 | 2.49 | | mg/kg | U | | 2.49 | PGDP | SW846-8082 | / X / |
| PCB-1232 | 1.92 | | mg/kg | U | | 1.92 | PGDP | SW846-8082 | / X / |
| PCB-1242 | 1.15 | | mg/kg | U | | 1.15 | PGDP | SW846-8082 | / X / |
| PCB-1248 | 7.89 | | mg/kg | | | 1.92 | PGDP | SW846-8082 | / X / |
| PCB-1254 | 1.72 | | mg/kg | U | | 1.72 | PGDP | SW846-8082 | / X / |
| PCB-1260 | 1.92 | | mg/kg | U | | 1.92 | PGDP | SW846-8082 | / X / |
| PCB-1268 | 1.53 | | mg/kg | U | | 1.53 | PGDP | SW846-8082 | / X / |
| Polychlorinated biphenyl | 7.89 | | mg/kg | | | 2.49 | PGDP | SW846-8082 | / X / |

PaducahOREIS Report for: DD13-340-CONPIT

340CONPIT-1D

from: C-340-B

on 2/21/2013

Media: SZ

SmpMethod: GR

Comments: 35 g Concrete E. Wall, N. End Ram Pit Duplicate - North Point of Large Ram Pit35 g Concrete

| Analysis | Results | Counting Error | Units | Result Qual | Foot Note | Reporting Limit | Lab | Method | V/V/A* |
|--------------------------|---------|----------------|-------|-------------|-----------|-----------------|------|------------|--------|
| PPCB | | | | | | | | | |
| PCB-1016 | 3.83 | | mg/kg | U | | 3.83 | PGDP | SW846-8082 | / X / |
| PCB-1221 | 4.98 | | mg/kg | U | | 4.98 | PGDP | SW846-8082 | / X / |
| PCB-1232 | 3.83 | | mg/kg | U | | 3.83 | PGDP | SW846-8082 | / X / |
| PCB-1242 | 2.3 | | mg/kg | U | | 2.3 | PGDP | SW846-8082 | / X / |
| PCB-1248 | 16.9 | | mg/kg | | | 3.83 | PGDP | SW846-8082 | / X / |
| PCB-1254 | 3.45 | | mg/kg | U | | 3.45 | PGDP | SW846-8082 | / X / |
| PCB-1260 | 3.83 | | mg/kg | U | | 3.83 | PGDP | SW846-8082 | / X / |
| PCB-1268 | 3.07 | | mg/kg | U | | 3.07 | PGDP | SW846-8082 | / X / |
| Polychlorinated biphenyl | 16.9 | | mg/kg | | | 4.98 | PGDP | SW846-8082 | / X / |

340CONPIT-2

from: C-340-B

on 2/21/2013

Media: SZ

SmpMethod: GR

Comments: 43 g E. Wall Middle of Ram Pit - Middle Point of Large Ram Pit43 g E. Wall Middle of Ram Pit -

| Analysis | Results | Counting Error | Units | Result Qual | Foot Note | Reporting Limit | Lab | Method | V/V/A* |
|--------------------------|---------|----------------|-------|-------------|-----------|-----------------|------|------------|--------|
| PPCB | | | | | | | | | |
| PCB-1016 | 15.3 | | mg/kg | UY | | 15.3 | PGDP | SW846-8082 | / X / |
| PCB-1221 | 19.9 | | mg/kg | U | | 19.9 | PGDP | SW846-8082 | / X / |
| PCB-1232 | 15.3 | | mg/kg | U | | 15.3 | PGDP | SW846-8082 | / X / |
| PCB-1242 | 9.19 | | mg/kg | U | | 9.19 | PGDP | SW846-8082 | / X / |
| PCB-1248 | 305 | | mg/kg | X | | 15.3 | PGDP | SW846-8082 | / X / |
| PCB-1254 | 13.8 | | mg/kg | U | | 13.8 | PGDP | SW846-8082 | / X / |
| PCB-1260 | 15.3 | | mg/kg | U | | 15.3 | PGDP | SW846-8082 | / X / |
| PCB-1268 | 12.3 | | mg/kg | U | | 12.3 | PGDP | SW846-8082 | / X / |
| Polychlorinated biphenyl | 305 | | mg/kg | | | 19.9 | PGDP | SW846-8082 | / X / |

340CONPIT-3

from: C-340-B

on 2/21/2013

Media: SZ

SmpMethod: GR

Comments: 37 g E. Wall, S. End Ram Pit - South Point of Large Ram Pit37 g E. Wall, S. End Ram Pit - Sou

| Analysis | Results | Counting Error | Units | Result Qual | Foot Note | Reporting Limit | Lab | Method | V/V/A* |
|--------------------------|---------|----------------|-------|-------------|-----------|-----------------|------|------------|--------|
| PPCB | | | | | | | | | |
| PCB-1016 | 7.74 | | mg/kg | U | | 7.74 | PGDP | SW846-8082 | / X / |
| PCB-1221 | 10.1 | | mg/kg | U | | 10.1 | PGDP | SW846-8082 | / X / |
| PCB-1232 | 7.74 | | mg/kg | U | | 7.74 | PGDP | SW846-8082 | / X / |
| PCB-1242 | 4.64 | | mg/kg | U | | 4.64 | PGDP | SW846-8082 | / X / |
| PCB-1248 | 32.8 | | mg/kg | | | 7.74 | PGDP | SW846-8082 | / X / |
| PCB-1254 | 6.96 | | mg/kg | U | | 6.96 | PGDP | SW846-8082 | / X / |
| PCB-1260 | 7.74 | | mg/kg | U | | 7.74 | PGDP | SW846-8082 | / X / |
| PCB-1268 | 6.19 | | mg/kg | U | | 6.19 | PGDP | SW846-8082 | / X / |
| Polychlorinated biphenyl | 32.8 | | mg/kg | | | 10.1 | PGDP | SW846-8082 | / X / |

PaducahOREIS Report for: DD13-340-CONPIT

340CONPIT-4

from: C-340-B

on 2/21/2013

Media: SZ

SmpMethod: GR

Comments: 44 g Concrete NE corner of small pit NE of Ram Pit - Small Ram Pit44 g Concrete NE corner of

| Analysis | Results | Counting Error | Units | Result Qual | Foot Note | Reporting Limit | Lab | Method | V/V/A* |
|--------------------------|---------|----------------|-------|-------------|-----------|-----------------|------|------------|--------|
| PPCB | | | | | | | | | |
| PCB-1016 | 0.77 | | mg/kg | U | | 0.77 | PGDP | SW846-8082 | / X / |
| PCB-1221 | 1 | | mg/kg | U | | 1 | PGDP | SW846-8082 | / X / |
| PCB-1232 | 0.77 | | mg/kg | U | | 0.77 | PGDP | SW846-8082 | / X / |
| PCB-1242 | 0.46 | | mg/kg | U | | 0.46 | PGDP | SW846-8082 | / X / |
| PCB-1248 | 2.56 | | mg/kg | | | 0.77 | PGDP | SW846-8082 | / X / |
| PCB-1254 | 0.69 | | mg/kg | U | | 0.69 | PGDP | SW846-8082 | / X / |
| PCB-1260 | 0.77 | | mg/kg | U | | 0.77 | PGDP | SW846-8082 | / X / |
| PCB-1268 | 0.61 | | mg/kg | U | | 0.61 | PGDP | SW846-8082 | / X / |
| Polychlorinated biphenyl | 2.56 | | mg/kg | | | 1 | PGDP | SW846-8082 | / X / |

340CONPIT-6

from: C-340-B

on 2/21/2013

Media: SZ

SmpMethod: GR

Comments: 32g concrete W. wall Sloping Pit - Conveyor Pit32g concrete W. wall Sloping Pit - Conveyor Pit

| Analysis | Results | Counting Error | Units | Result Qual | Foot Note | Reporting Limit | Lab | Method | V/V/A* |
|--------------------------|---------|----------------|-------|-------------|-----------|-----------------|------|------------|--------|
| PPCB | | | | | | | | | |
| PCB-1016 | 1.92 | | mg/kg | U | | 1.92 | PGDP | SW846-8082 | / X / |
| PCB-1221 | 2.49 | | mg/kg | U | | 2.49 | PGDP | SW846-8082 | / X / |
| PCB-1232 | 1.92 | | mg/kg | U | | 1.92 | PGDP | SW846-8082 | / X / |
| PCB-1242 | 1.15 | | mg/kg | U | | 1.15 | PGDP | SW846-8082 | / X / |
| PCB-1248 | 3.6 | | mg/kg | | | 1.92 | PGDP | SW846-8082 | / X / |
| PCB-1254 | 1.72 | | mg/kg | U | | 1.72 | PGDP | SW846-8082 | / X / |
| PCB-1260 | 1.92 | | mg/kg | U | | 1.92 | PGDP | SW846-8082 | / X / |
| PCB-1268 | 1.53 | | mg/kg | U | | 1.53 | PGDP | SW846-8082 | / X / |
| Polychlorinated biphenyl | 3.6 | | mg/kg | | | 2.49 | PGDP | SW846-8082 | / X / |

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDIX D

AIR QUALITY MONITORING PROGRAM

THIS PAGE INTENTIONALLY LEFT BLANK

Table D.1. Summary of Results for Area Air Monitoring

| Agent | Number of Samples | Range of Results | Occupational Exposure Limit | Units |
|------------------------|--------------------------|-------------------------|------------------------------------|----------------------|
| Asbestos ¹ | 52 | (BDL—0.01356) | 0.07 | (f/cc) |
| Aluminum ² | 20 | BDL | 0.07 | (mg/m ³) |
| Arsenic ² | 20 | BDL | 0.007 | (mg/m ³) |
| Beryllium ² | 20 | BDL | 1.4 | (µg/m ³) |
| Cadmium ² | 20 | BDL | 0.007 | (mg/m ³) |
| Chromium ² | 20 | BDL | 0.35 | (mg/m ³) |
| Copper ² | 20 | BDL | 0.014 | (mg/m ³) |
| Iron ² | 20 | (BDL—0.00429) | 3.5 | (mg/m ³) |
| Lead ² | 20 | BDL | 40 | (µg/m ³) |
| Magnesium ² | 16 | (BDL—0.00113) | 7 | (mg/m ³) |
| Manganese ² | 20 | BDL | 0.14 | (mg/m ³) |
| Nickel ² | 20 | BDL | 0.7 | (mg/m ³) |
| Selenium ² | 20 | BDL | 0.14 | (mg/m ³) |
| Silver ² | 20 | BDL | 0.007 | (mg/m ³) |
| Uranium ² | 20 | (BDL—2.92587) | 140 | (µg/m ³) |
| Zinc ² | 20 | (BDL—0.00036) | 1.4 | (mg/m ³) |

BDL—below detection limit

¹ Analysis performed by Titan Environmental Labs, in accordance with the NIOSH Manual of Analytical Methods, Method 7400, 10-hour time-weighted average.

² Analysis performed by ALS Environmental Labs, in accordance with NIOSH Manual of Analytical Methods, Method 7300, 10-hour time-weighted average.

Table D.2. Summary of Results for Perimeter Asbestos Air Monitoring

| Agent | Number of Samples | Range of Results | Administrative Control Level | Units |
|-----------------------|--------------------------|-------------------------|-------------------------------------|--------------|
| Asbestos ¹ | 1,386 | (BDL—0.01391) | 0.01 | (f/cc) |

¹ Analysis performed by Titan Environmental Labs, in accordance with the NIOSH Manual of Analytical Methods, Method 7400.

**Table D.3. Summary of Results for Personal Air Monitoring
(includes subcontractor personal air sampling)**

| Agent | Number of Samples | Range of Results | Occupational Exposure Limit | Units |
|------------------------|--------------------------|-------------------------|------------------------------------|----------------------|
| Asbestos ¹ | 165 | (0.00061—1.8923) | 0.07 | (f/cc) |
| Asbestos ² | 127 | (BDL—0.24522) | 1 | (f/cc) |
| Aluminum ³ | 5 | BDL | 0.07 | (mg/m ³) |
| Arsenic ³ | 5 | BDL | 0.007 | (mg/m ³) |
| Beryllium ³ | 5 | BDL | 1.4 | (µg/m ³) |
| Cadmium ³ | 5 | BDL | 0.007 | (mg/m ³) |
| Chromium ³ | 5 | BDL | 0.35 | (mg/m ³) |
| Copper ³ | 5 | BDL | 0.014 | (mg/m ³) |
| Iron ³ | 5 | BDL | 3.5 | (mg/m ³) |
| Lead ³ | 5 | (BDL—1.90664) | 40 | (µg/m ³) |
| Magnesium ³ | 5 | (BDL—0.00296) | 7 | (mg/m ³) |
| Manganese ³ | 5 | BDL | 0.14 | (mg/m ³) |
| Nickel ³ | 5 | BDL | 0.7 | (mg/m ³) |
| Selenium ³ | 5 | BDL | 0.14 | (mg/m ³) |
| Silver ³ | 5 | BDL | 0.007 | (mg/m ³) |
| Uranium ³ | 5 | (BDL—5.2597) | 140 | (µg/m ³) |
| Zinc ³ | 5 | (BDL—0.00085) | 1.4 | (mg/m ³) |

BDL—below detection limit

¹ Analysis performed by Titan Environmental Laboratory, Inc., in accordance with the NIOSH Manual of Analytical Methods, Method 7400, 10-hour time-weighted average.

² Analysis performed by Titan Environmental Laboratory, Inc., in accordance with the NIOSH Manual of Analytical Methods, Method 7400, 30-minute excursion.

³ Analyses performed by ALS Environmental Labs, in accordance with the NIOSH Manual of Analytical Methods, Method 7300, 10-hour time-weighted average.