



Department of Energy

Portsmouth/Paducah Project Office
1017 Majestic Drive, Suite 200
Lexington, Kentucky 40513
(859) 219-4000

APR 25 2014

Mr. Todd Mullins
Federal Facility Agreement Manager
Division of Waste Management
Kentucky Department for Environmental Protection
200 Fair Oaks Lane, 2nd Floor
Frankfort, Kentucky 40601

PPPO-02-2239798-14

Ms. Jennifer Tufts
Federal Facility Agreement Manager
U.S. Environmental Protection Agency, Region 4
61 Forsyth Street
Atlanta, Georgia 30303

Dear Mr. Mullins and Ms. Tufts:

**REMOVAL ACTION REPORT FOR THE C-340 METALS REDUCTION PLANT
AT THE PADUCAH GASEOUS DIFFUSION PLANT, PADUCAH, KENTUCKY
(DOE/LX/07-1286&D2)**

References:


1. Letter from A. Webb to R. Blumenfeld, "Submittal of Comments to the Removal Action Report for the C-340 Metals Reduction Plant (DOE/LX/07-1286&D1)," dated March 11, 2014
2. Letter from J. Richards to R. Blumenfeld, "EPA Comments on the Removal Action Report for the C-340 Metals Reduction Plant at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky (DOE/LX/07-1286&D1)," dated February 26, 2014
3. Letter from J. Woodard to T. Mullins and J. Tufts, "Removal Action Report for the C-340 Metals Reduction Plant at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky (DOE/LX/07-1286&D1)," (PPPO-02-2035531-14), dated December 10, 2013

Enclosed for your approval is the D2 *Removal Action Report for the C-340 Metals Reduction Plant at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky*, DOE/LX/07-1286&D2. This D2 document incorporates comments received from the U.S. Environmental Protection Agency on February 26, 2014, and the Kentucky Department for Environmental Protection on March 11, 2014. This secondary document satisfies the requirement for a removal completion report, as identified in the *Removal Action Work Plan for the C-340 Complex Decommissioning at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky*, DOE/LX/07-0344&D2. This document follows guidance developed during the April 2010 Federal Facility Agreement (FFA) managers meeting regarding removal actions, and the contents are consistent with Section X.A of the FFA. Mobilization for this project occurred in August 2012, and final demobilization was completed in August 2013.

A redlined version of the document and comment response summaries also are provided to assist with your review.

If you have any questions or require additional information, please contact Rob Seifert at (270) 441-6823.

Sincerely,



Jennifer Woodard
Federal Facility Manager
Portsmouth/Paducah Project Office

Enclosures:

1. *RACR for the C-340 Metals Reduction Plant*, DOE/LX/07-1286&D2 (Clean)
2. *RACR for the C-340 Metals Reduction Plant*, DOE/LX/07-1286&D2 (Redline)
3. EPA Comment Response Summary
4. KDEP Comment Response Summary

e-copy/enclosures:

bradley.montgomery@lataky.com, LATA/Kevil
brandy.mitchell@lataky.com, LATA/Kevil
brian.begley@ky.gov, KDEP/Frankfort
craig.jones@lataky.com, LATA/Kevil
gaye.brewer@ky.gov, KDEP/PAD
jennifer.woodard@lex.doe.gov, PPPO/PAD
kim.knerr@lex.doe.gov, PPPO/PAD
latacorrespondence@lataky.com, LATA/Kevil
leo.williamson@ky.gov, KDEP/Frankfort
mark.duff@lataky.com, LATA/Kevil
michael.kennicott@lataky.com, LATA/Kevil
mike.guffey@ky.gov, KDEP/Frankfort
myrna.redfield@lataky.com, LATA/Kevil
pad.dmc@swiftstaley.com, SST/Kevil
rachel.blumenfeld@lex.doe.gov, PPPO/PAD
reinhard.knerr@lex.doe.gov, PPPO/PAD
richards.jon@epamail.epa.gov, EPA/Atlanta
rob.seifert@lex.doe.gov, PPPO/PAD
stephaniec.brock@ky.gov, KYRHB/Frankfort
todd.mullins@ky.gov, KDEP/Frankfort
tracey.duncan@lex.doe.gov, P2S/PAD
tufts.jennifer@epamail.epa.gov, EPA/Atlanta

REMOVAL ACTION REPORT FOR THE C-340 METALS REDUCTION PLANT AT THE PADUCAH GASEOUS DIFFUSION PLANT, PADUCAH, KENTUCKY

Description of the Removal Action Implemented

The demolition of the C-340 Complex was warranted due to the contaminants of concern identified, their associated concentration levels and potential for release, and relevant process knowledge, as documented in the approved *Removal Action Work Plan for the C-340 Complex Decommissioning at the Paducah Gaseous Diffusion Plant*, DOE/LX/07-0344&D2 (RAWP) (DOE 2010a). The *Engineering Evaluation/Cost Analysis for the C-340 Metals Reduction Plant Complex and the C-746-A East End Smelter at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky*, DOE/LX/07-0131&D2/R1, is available online.¹ This document describes the processes and operations that occurred in the C-340 Complex and documents the contaminants of concern, applicable or relevant and appropriate requirements (ARARs), and performance standards for this removal action. The Comprehensive Environmental Response, Compensation, and Liability Act non-time-critical removal action decommissioning activities described herein included the structural demolition of the C-340 facility; removal of certain low-hazard infrastructure (e.g., empty water, air, and nitrogen piping); and removal of residual waste materials.

This removal action meets the removal action objectives agreed upon among U.S. Department of Energy (DOE), the U.S. Environmental Protection Agency (EPA), and the Kentucky Department for Environmental Protection (KDEP), as defined in the *Action Memorandum for the C-340 Metals Reduction Plant Complex and the C-746-A East End Smelter Non-Time-Critical Removal Action at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky*, DOE/LX/07-0290&D2 (DOE 2010b). The removal action objectives are as follows:

- Reduce the potential exposure to on-site personnel from hazardous substances due to the structural deterioration of these facilities; and
- Reduce risks of releases to the environment and exposure to future industrial workers that may result from uncontrolled releases of hazardous substances, including radiological contamination, from these facilities.

Completion of this removal action supports the long-term remediation of the Paducah Gaseous Diffusion Plant. Demolishing the C-340 Complex structure has removed a source of a potential contaminant release to the environment. The demolition of the C-340 Complex addresses the substantive Resource Conservation and Recovery Act (RCRA) closure requirements for any areas where hazardous waste was discovered during deactivation, as summarized in DOE's letter, "American Recovery and Reinvestment Act Projects—Regulatory Process for Resource Conservation and Recovery Act Reporting and Closure of Areas Containing Newly Discovered Hazardous Waste," of October 6, 2009 (DOE 2009), which was approved by Kentucky on October 20, 2009 (KDEP 2009).

¹ <http://www.latakentucky.com/PublicDocuments/C-340%20Action%20Memo%20Addendum%20D2-A1,%20Nov%202011/>

The associated solid waste management units (SWMUs) included in the RAWP for the C-340 Complex are listed in Table 1.

Table 1. C-340 Complex SWMUs

C-340 Complex	
SWMU No.	SWMU Name
101	C-340 Hydraulic System
378	G-340-01 Generator Staging Area
379	G-340-03 Generator Staging Area
380	G-340-04 Generator Staging Area
381	G-340-05 Generator Staging Area
382	G-340-06 Generator Staging Area
434	S-340-01 Satellite Accumulation Area
477	C-340 Metals Plant
514	C-340-D Reject Magnesium Fluoride Storage Silo
515	C-340 "Dirty" Dust Collection System
516	C-340 Derby Preparation Area Sludge Collection System
521	C-340 Saw System Degreaser
522	C-340 Work Pit Located at Ground Floor Level at B-7-B-9
523	C-340 Metals Plant Pit Ground Floor at F-6 to F-11
524	C-340 Pickling Sump B-10 and B-11
529	C-340 Power Plant Sump at Ground Floor Level

The aboveground portions of the C-340 Hydraulic System, SWMUs 101 and 477, have been removed and disposed of. For SWMUs 378, 379, 380, 381, 382, and 434, all waste has been removed and these SWMUs no longer exist. SWMUs 514, 515, 516, and 521 have been completely removed and equipment disposed of and only the slabs remain. SWMUs 522, 523, 524, and 529 were backfilled with Portland cement concrete; the slabs were double washed and rinsed; and two contrasting colors of epoxy fixative were applied (DOE 2010a).

Summary of Results

The demolition project involved removing the transite siding and demolishing the building structure, including any remaining piping and equipment on the slab and packaging it for disposal. Figure 1 is a photo of the C-340 Complex prior to demolition. Figure 2 shows the location of the facility. C-340 demolition did not involve removal of the slab, subslab penetrations, and/or foundations. Photos of the demolition of the C-340 progress are included in Appendix A. The slab was surveyed for radioactive materials, visually inspected for residual materials or staining, and sealed with a fixative. Pits were filled with Portland cement concrete.

Wastes were segregated, packaged, and dispositioned on-site at the C-746-U Landfill and off-site at EnergySolutions or Nevada National Security Site (NNSS). Very small quantities of waste generated during the removal action, such as used oil from equipment, maintenance, or unused chemicals, were dispositioned at Clean Harbors; Diversified Scientific Services, Inc. (DSSI); and East Tennessee Materials & Energy Corporation (M&EC). A total of approximately 35 ft³ of waste was disposed of at these facilities. No equipment was identified that could be recycled or reused inside or outside of the DOE Complex.



Figure 1. C-340 Complex Prior to Demolition; View is from the Northeast Corner

Demolition²

Transite removal began on August 22, 2012, and was completed on December 19, 2012. The actual structural demolition of the C-340 Complex was initiated on September 26, 2012, and was completed on February 12, 2013. All structural debris was packaged by March 27, 2013, and the application of slab sealant was completed by July 31, 2013. The demolition operations were completed in accordance with the D2 RAWP that had been approved by EPA on November 5, 2010. The Commonwealth of Kentucky had approved the D2 RAWP on November 4, 2010. Demolition activities were completed in accordance with PAD-PL-QM-001, *Quality Assurance Program Implementation Plan for the Paducah Environmental Remediation Project*, which can be accessed on the internet.³

During the activities that took place prior to beginning demolition, straw bales were placed along all storm water drainage ditches and around drainage grates. These storm water controls were consistent with the identified ARARs/to be considered guidance.

Dust suppression was used before, during, and after building demolition and also during waste packaging activities. Suppression methods included water misting with a DustBoss[®], hand-held hoses for spot suppression, and the use of fixative. Prior to significant rainfall events, waste piles awaiting packaging were covered with Posi-Shell[®], a clay-like spray-on product, to minimize potential for contaminated storm water runoff.

² This section addresses the provisions of Section 2.3.5 of the RAWP.

³ <http://www.latakentucky.com/PublicDocuments/C-340%20RAR%20D1,%202013-12/>




Figure 2. C-340 Complex Location Map

The demolition of the facility was accomplished using standard construction equipment, excavator-mounted shears, and excavator-mounted grapples. Primarily, a special ultra-high-reach excavator was used for taller portions of the facility. Transite was removed using manlifts. Minor demolition was accomplished with plasma and oxy-acetylene cutting torches. Demolition of the structure included removal of infrastructure that was left in place after deactivation. Examples of the infrastructure included piping, stabilized ductwork, and deactivated equipment. This piping and equipment were removed and downsized prior to packaging for disposal.

The C-340 Complex demolition proceeded as follows:

- Initiated transite removal on shipping and receiving area;
- Demolished lunch room boundary control station on south end;
- Demolished the shipping and receiving area on the north end of the complex;
- Removed transite on the C-340-B Metals Plant during demolition of the boundary control station and shipping and receiving;
- Initiated demolition at the south end of C-340- B Metals Plant;
- Performed transite removal on north and west side of C-340-A Powder Building and C-340-C Slag unit during demolition of the C-340-B Metals Plant;
- Completed transite removal on remainder of C-340-A Powder Building and C-340-C Slag Unit;
- Demolished the C-340-C Slag Unit; and
- Demolished the C-340-A Powder Building.

During the demolition and removal of transite, asbestos-containing insulation that previously had been inaccessible was made accessible. Abatement of this asbestos was performed at this time, prior to proceeding with demolition.

Slab Verification Survey and Surface Preparation⁴

After the waste was removed, the slab was cleaned; all anchor bolts, piping, and metal framing was removed from the slab using cold cutting and hot work methods, such as metal cutting saws, reciprocating saws, and torches. Sumps and pits were cleaned out and backfilled with Portland cement concrete. Samples were collected from the bottom of the sumps.

The slab was inspected visually to identify any residual materials or staining. No residue or staining was observed. The slab was surveyed in accordance with the Demolition Verification Removal Action Plan to determine if there was residual radioactivity on the slab. This survey was performed following washing of the slab to prepare for epoxy application. Additionally, surveys were performed after application of the fixative to determine appropriate postings and control of the slab. The slab has been posted as a Fixed Contamination Area.

⁴ This section addresses the provisions of Section 2.3.7 of the RAWP.

Over 240 data points were collected during performance of the survey. As expected based on historical operations, fixed radiological contamination was found on the slab, with alpha contamination identified at levels up to 7,520 disintegrations per one hundred square centimeters (dpm/100 cm²), and beta/gamma contamination was identified at levels up to 1,150,000 dpm/100 cm² during surveys performed after cleaning of the slab, but prior to applying fixative. Very few of the survey data points indicated transferrable contamination above levels for posting as a Contamination area, and the application of the epoxy fixative sealed this contamination to the slab. The post-fixative surveys indicated no removable contamination above modified transuranic limits, which are 200 dpm/100 cm² removable alpha contamination and 1,000 dpm/100 cm² removable beta contamination. Based on post-fixative application surveys, the slab was posted as a Fixed Radiological Contamination Area. The radiological surveys are provided in Appendix B. Radiological surveys are performed in accordance with *Radiological Protection Program Description for LATA Environmental Services of Kentucky*, PAD-RAD-0101/R1AC1, which can be accessed on the internet.⁵

During deactivation of the facility, the slab, pits, and sumps floors were sealed with an application of Fiberlock ABC, a hydrocarbon-based fixative. Slab fixative was applied using airless sprayer equipment. Following demolition and final surveying, the slab underwent a double wash and rinse, followed by application of an epoxy-based sealant, Macropoxy 646-100, with Armorseal Rexthane top coat. The top coat of the sealant was applied in a contrasting color.

Sump Verification Survey and Waste Water Disposal⁶

Figure 3 depicts the slab design/construction of the C-340 Complex. The sumps were cleaned out, and samples of the concrete from the pit walls were collected from pits on the C-340 Slab. Three samples and one duplicate were collected from the hydraulic ram pit (SWMU 522), one from the elevator pit, and one from the conveyor trench (SWMU 523). Additionally, a duplicate and a field blank were collected. These samples were analyzed for total polychlorinated biphenyl (PCB) and specific aroclors. Only Aroclor 1248 was detected in any of the samples. Results from the sampling are summarized in Table 2, and the data are provided in Appendix C. Data collection was performed in accordance with *Paducah Gaseous Diffusion Plant Programmatic Quality Assurance Project Plan*, DOE/LX/07-1269&D2/R1, which can be accessed on the internet.⁷

Table 2. PCB Sump Samples

Sample Number	Location	Aroclor 1248 (mg/kg)	Total PCB (mg/kg)
340CONPIT-1	East Wall Near North End of Ram Pit (SWMU 522)	7.89	7.89
340CONPIT-1D (DUPLICATE)	East Wall Near North End of Ram Pit (SWMU 522)	16.9	16.9
340CONPIT-2	East Wall Middle of Ram Pit (SWMU 522)	305	305
340CONPIT-3	East Wall Near South End of Ram Pit (SWMU 522)	32.8	32.8
340CONPIT-4	Northeast Corner of small pit NE of Ram Pit	2.56	2.56
340CONPIT-5	East Wall of Elevator Shaft Pit	1.91	1.91
340CONPIT-6	West Wall of Conveyor Pit (SWMU 523)	3.6	3.6

Approximately 8,000 gal of water was removed from the sumps prior to backfilling with concrete. The water was sampled and analyzed for PCBs, metals, and radioactive contamination. The analytical results indicated presence of PCB greater than discharge limits. Based on these results, treatment of this water by

⁵ <http://www.latakentucky.com/PublicDocuments/C-340%20RAR%20D1,%202013-12/>

⁶ This section addresses the provisions of Section 2.3.7 of the RAWP.

⁷ <http://www.latakentucky.com/PublicDocuments/Programmatic%20QAPP%20D2R1,%202013-02/>




Figure 3. C-340 Concrete Slab after Demolition

LEGEND
 FILLED WITH CONCRETE

SECTION AND DETAIL KEY

REV.	DATE	DESCRIPTION	DRAWN BY	PROJ. ENGR.	ENGR. CHECK	E&S MGR.
1	18/14/13	SHOW CONCRETE FILL AREAS	KTW	PAC	PAC	KAF
DRAWING REVISIONS						

U.S. DEPARTMENT OF ENERGY
 PRODUCTION RESEARCH PROJECT OPERATIONS
 PRODUCTION GASEOUS EFFLUENT PLANT

LATA Environmental Services
 of Kentucky, LLC

PROJECT NAME:
 C-340 DEMOLITION

DOE CONTRACT NO. DE-AC30-82CC48828

TITLE:
 C-340
 SUMPS AND PITS
 FOLLOWING DEMOLITION

DESIGN NUMBER C7A348SKA801	SUBAREA C-340	PLANT CODE U
SCALE NONE	DRAWING NUMBER C7A348SKA801	REV B

carbon absorption and filtering to remove suspended radionuclides was completed. The water was sampled following treatment; analyzed; and, based on the analysis, was discharged in accordance with ARARs. No residues or stained areas were observed on the walls and floors of the sumps following the removal of the water.

Approximately 7,800 gal of decontamination waste water was generated during this project. This water was characterized, and treatment is complete. The decontamination waste water was treated by carbon absorption, followed by pH adjustment, precipitation, and filtering to reduce dissolved radionuclide levels. Following treatment, this water was sampled, analyzed, and discharged in accordance with ARARs. Treatment and discharge of all waste water was completed on September 24, 2013.

Waste Segregation, Packaging, and Disposal⁸

Implementation of the removal action generated 118,034 ft³ of demolition debris, not including wastewater. The demolition material was segregated into two primary waste streams. The demolition generated 64,028 ft³ of debris that met the waste acceptance criteria and was disposed in the on-site C-746-U Landfill. Disposal of this waste stream, which included the transite removed from the building exterior, was completed in July 2013. During routine sampling at the C-746-U Landfill in the spring of 2013, uranium concentrations in leachate and surface water from the landfill indicated uranium levels had increased above those levels generally observed at the landfill. The radionuclide levels observed were in compliance with DOE Order 458.1. This increase was observed in the months after the placement of waste from the C-340 demolition project into the landfill. DOE continued to monitor these results and has observed an overall decrease in uranium levels. DOE continues to actively implement its environmental monitoring program, which includes surface water, leachate, and effluent sampling. The sampling results are included in Kentucky Pollutant Discharge Elimination System monitoring reports and landfill reporting.

Demolition resulted in generation of 53,414 ft³ of PCB remediation low-level waste (LLW) waste at levels of PCBs above 50 ppm that was disposed of at *EnergySolutions*. This waste included 51,800 ft³ that was shipped in 28 railcars on July 18, 2013. In addition to the gondola shipments, 1,614 ft³ of material in intermodals and other containers of PCB remediation waste were shipped to *EnergySolutions*; the final shipment of this material occurred on September 23, 2013.

The demolition generated 456 ft³ of LLW that required disposition at the NNSS, based on levels of depleted uranium. The final shipment of this material occurred on September 30, 2013.

Approximately 136 ft³ of mixed waste or hazardous waste was generated during the removal action. This material was dispositioned at *EnergySolutions*, DSSI, M&EC, or Clean Harbors. The final shipment of this material occurred on September 23, 2013.

Contamination Control

During the performance of the C-340 demolition, activities that had the potential to involve radioactive materials or radioactive contamination were conducted in accordance with the LATA Environmental Services of Kentucky, LLC, Radiation Protection Program, PAD-PLA-HS-002/R2. This document outlines the requirements necessary to ensure compliance with applicable federal laws and DOE Orders. Routine radiological surveys were performed on predetermined schedules by the radiation protection staff. Additional samples were obtained before, during, and following the completion of work that could impact radiation/contamination levels.

⁸ This section addresses the provisions of Section 2.3.6 and Section 2.3.4 of the RAWP.

Radiological surveys included exposure rate measurements from the following locations: (1) from the general area; (2) at 30 cm from a source or surface of interest; and (3) on contact with potential sources of radiation where hands-on work was occurring. Radiological surveys also were performed in and adjacent to potentially contaminated areas to evaluate contamination levels and identify any spread of contamination beyond established boundaries.

There were no personnel contamination events during D&D of the C-340 Complex. During high-reach demolition operations, small pieces of dried fixative and paint were being dislodged from the elevated areas of the C-340 Complex. This lightweight debris was being blown from the upper floors of the building due to wind gusts and was found outside the Contamination Area encompassing the demolition site. Contamination measurements determined that the dried, fixative debris did not possess radioactivity in excess of 10 *CFR* § 835 limits, while the heavier dried paint debris did. Individual pieces of contaminated dried paint debris were found to be less than 100 cm² in area. Radioactivity on the paint debris was measured up to maximum result of 26,000 dpm beta/gamma and 59 dpm alpha. No detectable removable contamination was detected on the debris. Paint chips were retrieved and dispositioned with demolition debris.

During high-reach demolition operations of the 7th floor of C-340, small pieces of contaminated insulation and contaminated water overspray were blown onto the roadway north of the C-340 Facility. The roadway is outside the Contamination Area that surrounds the demolition site. Initial surveys of vehicles and roadway in the impacted area indicated the presence of removable contamination in excess of 10 *CFR* § 835 limits. It is suspected that water used for dust suppression became contaminated after contacting uranium residue within a duct and was blown into the northern buffer area by gusting winds. The residue and insulation were not accessible prior to demolition. Small pieces of insulation also were retrieved from the C-531 Switchyard, located north of the C-340 Complex. Removable radioactivity on the roadway (Oklahoma Avenue) was measured up to a maximum result of 8,600 dpm/100 cm² beta/gamma and 1,300 dpm/100 cm² alpha. Removable radioactivity on the vehicles parked on the C-340 Facility entrance and roadway was measured up to a maximum result of 3,700 dpm/100 cm² beta/gamma and 1,200 dpm/100 cm² alpha. The roadway previously had been posted as a Radioactive Materials Area/Fixed Contamination Area due to contaminated windborne paint flakes that were found in this area. Vehicles were decontaminated using household cleaners (e.g., Simple Green, 409) and wipes; then the vehicles were surveyed and free released in accordance with 10 *CFR* § 835 limits. The roadways, which previously were posted as fixed contamination areas due to historical contamination, were surveyed to verify no remaining loose contamination was present, they were returned to fixed contamination status.

During downsizing of a heater box located in the C-340-B Building on December 12, 2012, the shear cut into the box and encountered a layer of asbestos insulation hidden behind firebrick in the heater. Dust became airborne and overwhelmed the misting dust suppression system and exited the Contamination Area boundary, which was posted along the facility's eastern fence. The dust continued east-northeast across equipment that was located immediately adjacent to the fence and ultimately dispersed. The dust left a white residue on the adjacent equipment (i.e., generators, utility trailer, fire extinguishers, and ladder). Work was stopped, and the area impacted by the asbestos was cleaned up, with resulting material packaged as asbestos-containing waste. The equipment involved was decontaminated. The heater box was dispositioned without further downsizing as asbestos waste. Work activities were redirected during the cleanup and decontamination of equipment due to the presence of the asbestos in the heater box. No workers were in the area immediately downwind of the dust, and the operator downsizing the material was inside an enclosed cab excavator and was wearing disposable anticontamination coveralls with a respirator. An initial assessment by surveying the generator in the area measured removable contamination at 250 dpm/100 cm² transferable alpha and 915 dpm/100 cm² transferable beta/gamma that

exceeded Appendix D of *CFR* § 835 limits for removable contamination. The area was posted as a contamination area until decontamination of the equipment and area was completed to release levels. The postings then were removed.

Following this discovery of the hidden asbestos layer, other similar heating equipment in the C-340 Complex was evaluated for the potential for hidden layers of asbestos. A set of clamshell heaters located on the sixth and seventh floors of the C-340-A Powder Building was identified that contained similar nonasbestos firebrick. Samples were collected from behind the firebrick in the heaters, and a concealed, underlying asbestos material was identified. Demolition was deferred in this area to allow abatement of the asbestos-containing material in these clamshell heaters.

Material and equipment released from radiological areas to controlled areas, or for unrestricted release, were monitored by radiological control personnel. No vehicles, heavy equipment, tools, or equipment were removed from the C-340 area without written certification that the equipment had undergone a radiological survey and had met the appropriate release criteria.

Area Air Monitoring

Over 3,700 discrete air samples were collected for radiological contamination, asbestos, and metals during the demolition. These samples comprised of breathing zone personnel monitoring samples for workers, area monitors, perimeter monitors, and clearance samples. Of these 3,700 samples, a total of 8 breathing zone samples exceeded the DOE Occupational limit for radiological contamination that triggers use of respiratory protection. The workers for which these samples were collected were using the appropriate protection. A total of 1,651 breathing zone samples was collected. Additionally, 373 perimeter or area monitoring samples were collected for radiological contamination. None of the area or perimeter monitors indicated presence of airborne radioactive materials at the DOE occupational limit. The perimeter samples were collected using solar powered samplers, running continuously, with samples nominally collected twice weekly.

None of the 20 area samples collected for metals or the 5 personnel monitoring samples collected for metals exceeded the Occupational Safety and Health Administration (OSHA) permissible exposure limits (PELs). A total of 1,386 perimeter samples was collected for asbestos during all phases of the removal action. Three asbestos perimeter asbestos samples that reported at .01009 fibers per cm^3 (f/cc) of air during lead bolt cutting for transite removal; 0.01391 f/cc during transite removal and building demolition; and 0.01024 f/cc during building demolition and material downsizing.

These were compared to an administrative control level for asbestos perimeter sampling of 0.01 fibers per cm^3 . Since these samples were at or slightly above the administrative control level and were only 3 samples from a total of 1,386 perimeter samples, changes were not made to work practices or dust control measures based on these 3 samples. A total of 292 breathing zone asbestos samples was collected during the transite removal and asbestos abatement activities. One sample of these exceeded the OSHA PEL. This sample was a personnel monitoring sample collected during demolition by the demolition subcontractor of an asbestos containment, which was reported at 1.89 f/cc, versus an occupational limit of 0.07 f/cc based on a 10 hour work day. The subcontractor employee was wearing disposable anticontamination coveralls and a full-face, powered, air purifying respirator during the containment demolition. The protection factor of the respiratory equipment was not exceeded. Corrective actions, including changing approach for asbestos abatement and providing additional oversight of subcontractor asbestos activities, were implemented as a corrective action following the event that produced this sample. Required clearance samples were performed in accordance with ARARs, including 401 KAR 58:040 4(2)(c). All clearance monitoring results met the applicable standards for successful abatement as defined in the ARARs. Data summaries for the air monitoring are provided in Appendix D.

Summary of Problems Encountered

No significant problems were encountered during implementation of the RAWP. Minor issues encountered during the demolition included the release of paint chips, fixative, and contaminated insulation outside the demolition area, as well as the discovery of hidden asbestos in the heater boxes and clam shells. Additional detail on these deviations is included in the section entitled, “Contamination Control.”

Additionally, the following specific items were identified that were minor deviations from the RAWP. None of these deviations impacted the implementation of the removal action or compliance with ARARs.

- (1) RAWP, Section 2.3.6.1, included an expectation that the majority of waste would be LLW and asbestos-containing material. Characterization indicated, however, that nearly 50% of generated demolition debris was LLW PCB remediation waste, with concentrations greater than 50 ppm PCB. The PCB Remediation Waste disposition was completed in accordance with ARARs.
- (2) Following completion of demolition and removal of waste, several failures in the building slab were identified that were not present prior to structural demolition. These included holes or damaged areas of concrete that, in a few cases, extended through the slab into the backfill below. To ensure a good bond between the slab and the epoxy fixative, forms were installed and concrete was poured to fill holes. The RAWP did not address potential repairs to the slab following demolition, however, the repairs were necessary to ensure the epoxy coating would adhere, and the repairs did not impact the removal actions’ compliance with ARARs.
- (3) The sequence of work defined in the Demolition Plan in the RAWP (Appendix A) included filling of pits with flowable fill prior to structural demolition. The field sequence for work was adjusted, resulting in the filling of pits after demolition was partially completed. This sequencing did not impact compliance with ARARs.

Summary of Accomplishments and/or Effectiveness of the Removal Action

The demolition of the C-340 Facility was accomplished in accordance with the D2 RAWP (DOE 2010a). Waste handling, segregation, packaging, shipping, and disposal were accomplished in accordance with ARARs.

Timeline for Completion

Table 3 illustrates the timeline for the D&D phase of the C-340 demolition program. The demolition was initiated on September 26, 2012.

Table 3. Timeline of Demolition of C-340 Complex

Date	Activity
8/22/2012	Initiate Transite Removal
9/26/2012	Begin Demo of C-340 B and Lunch Room
10/3/2012	Begin Demo of Shipping and Receiving
10/4/2012	Completed Demo of Shipping and Receiving
10/8/2012	Begin Demo of MgF ₂ Tank
10/9/2012	Completed Demo of MgF ₂ Tank
12/19/2012	Complete Transite Removal
10/24/2012	Completed MgF ₂ Tank disposal
10/30/2012	Completed Waste Disposal from Shipping and Receiving and Lunch Room
11/14/2012	Begin C-340-B Building Demo
12/7/2012	Begin C-340-B Building Demo
1/4/2013	Begin C-340-C Slag Unit Demo
1/22/2013	Begin C-340-A Building Demo
1/3/2013	Completed C-340-B Building Demo
1/4/2013	Completed C-340-C Slag Unit Demo
2/12/2013	Completed C-340-A Building Demo
2/28/2013	Completed Backfilling of Sumps
7/25/2013	Completed Applying Sealant to Slab
9/30/2013	Completed Shipment of Demolition Debris for Off-site Waste Disposal
8/1/2013	Completed Waste Disposal at C-746-U Landfill
9/24/2013	Completed Treatment and Discharge of Decontamination Water and Water from Sumps

Summary of Any Operation and Maintenance Required

Routine inspection of fixative on slabs and repair as necessary is only operation and maintenance required.

Summary of the Project Cost

The cost of implementing this removal action project, including packaging, transportation, and disposal of demolition debris, was \$20.2 million. Table 4 summarizes the cost elements.

Table 4. Summary of Cost Elements

Activity	Cost, \$M
Demolition of Structure, Project Management, Slab Preparation, and Sealing, Site Restoration	13.5
Structural Waste Packaging, Transportation, and Disposal	6.7
Total	\$20.2

References

- CDC (Centers for Disease Control and Prevention) 2010. NIOSH Manual of Analytical Methods, CDC, Atlanta, GA, accessed online at <http://www.cdc.gov/niosh/docs/2003-154>, accessed November 21.
- DOE (U.S. Department of Energy) 2009. *American Recovery and Reinvestment Act Projects—Regulatory Process for Resource Conservation and Recovery Act Reporting and Closure of Areas Containing Newly Discovered Hazardous Waste*, October 6.
- DOE 2010a. *Removal Action Work Plan for the C-340 Complex Decommissioning at the Paducah Gaseous Diffusion Plant*, DOE/LX/07-0344&D2, October 29.
- DOE 2010b. *Action Memorandum for the C-340 Metals Reduction Plant Complex and the C-746-A East End Smelter Non-Time-Critical Removal Action at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky*, DOE/LX/07-0290&D2, May.
- DOL (U.S. Department of Labor) 2010a. Occupational Safety and Health Administration, “Chemical Sampling Information,” accessed online at http://www.osha.gov/dts/chemicalsampling/toc/toc_chemsamp.html, accessed November 21.
- DOL 2010b. OSHA Technical Manual, TED 01-00-015 [TED 1-0.15A], accessed online at http://www.osha.gov/dts/osta/otm/otm_toc.html, accessed November 21.
- KDEP (Kentucky Department for Environmental Protection) 2009. Approval of *American Recovery and Reinvestment Act Projects—Regulatory Process for Resource Conservation and Recovery Act Reporting and Closure of Areas Containing Newly Discovered Hazardous Waste*, October 20.

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDIX A

PHOTOGRAPHS OF C-340 DEMOLITION OPERATIONS

THIS PAGE INTENTIONALLY LEFT BLANK



Figure A.1. C-340 Complex Prior to Demolition



Figure A.2. A Man-lift Is Used to Reach Fixative-sprayed Transite Panels



Figure A.3. Workers Stack Removed Transite on Plastic Sheeting



Figure A.4. Workers Wrap Stacked Transite for Disposition



Figure A.5. Double-wrapped Stack of Transite Panels Are Moved to Loading Area



Figure A.6. Double-wrapped Stacks of Transite Panels Are Loaded on Truck for Transport




Figure A.7. Debris from the Lunch Room Is Loaded into Trucks for Transport to the C-746-U Landfill (Trucks are lined with plastic and waste is covered before leaving the area.)




Figure A.8. Excavators with Shear Attachments Are Used To Remove Parts of the Building and Debris Generated by Demolition Activities



Figure A.9. Two Excavators Downsize a Beam from the C-340-B Metals Plant Building (Debris from this building loaded in gondolas for off-site shipment.)




Figure A.10. Excavators Load Debris from the C-340-B Building into Roll-off Bins in Background (Loaded bins are transported to the railcar loading area for transfer into gondolas for off-site shipment. Bins are plastic-lined and waste is covered when leaving the area.)



Figure A.11. An Ultra-high-reach Demolition Machine Is Used To Remove Parts of the Building That Can't Be Reached by the Smaller Excavators



Figure A.12. An Ultra-high-reach Demolition Machine Is Used to Demolish the Metals Plant from the Top Down



Figure A.13. The Support Beams for the Metals Plant Are Cut To Bring the Building to Slab



Figure A.14. Debris Being Processed Following Demolition
(Debris segregated from different parts of building by sequencing demolition; separate debris piles maintained for landfill disposal and off-site shipment.)



Figure A.15. C-340 Complex after Demolition

APPENDIX B

RADIATION SURVEY RESULTS

THIS PAGE INTENTIONALLY LEFT BLANK

PRE-FIXATIVE SURVEY RESULTS

THIS PAGE INTENTIONALLY LEFT BLANK

RADIOLOGICAL SURVEY MAP FORM

Survey Number: _____

Legend:


- A Air Sample Location
- Smear / Direct

- Beta or Gamma Dose Rate
- △ Neutron Dose Rate



C-340

B-5



RADIOLOGICAL SURVEY COVER FORM

Survey No: 13-PD-441 -S Page 1 of 4

Completed Date: 5/15/13 Completed Time: 1600 RWP Number: PAD-PD-29446 rev. 0

Location of Survey-General (Site/Bldg.): C-340 Specific (Room/Area/Item): _____

Material / Other Job Description: Characterization of section of pad on South side of C-340 foundation

Instrument Information

Inst. Model #	Serial #	Cal Due	Probe Model
1 Bkgd (cpm): <u>1.4</u> α Inst. L _o (cpm): <u>5</u>	<u>201002</u> MDC Pt (dpm): <u>66</u> CF Pt: <u>7.71</u>	<u>7/19/13</u> MDC Pl (dpm): <u>87</u> CF Pl: <u>10.14</u>	<u>925</u>
2 Bkgd (cpm): _____ α Inst. L _o (cpm): _____	<u>N/A</u> MDC Pt (dpm): _____ CF Pt: _____	_____ MDC Pl (dpm): _____ CF Pl: _____	_____
3 Bkgd (cpm): <u>56</u> β Inst. L _o (cpm): <u>74</u>	<u>106356</u> MDC Pt (dpm): <u>171</u> CF Pt: <u>4.5</u>	<u>3/27/14</u> MDC Pl (dpm): <u>1136</u> CF Pl: <u>20</u>	<u>44-9</u>
4 Bkgd (cpm): _____ β Inst. L _o (cpm): _____	<u>N/A</u> MDC Pt (dpm): _____ CF Pt: _____	_____ MDC Pl (dpm): _____ CF Pl: _____	_____
5 α Bkgd (cpm): <u>2</u> β Bkgd (cpm): <u>51</u>	<u>137614</u> α MDC (dpm): <u>21</u> β MDC (dpm): <u>75</u>	<u>10/15/13</u> α Inst. L _o (cpm): <u>5</u> β Inst. L _o (cpm): <u>69</u>	<u>43-10-1</u> α CF Pt: <u>267</u> β CF Pt: <u>281</u>
6 α Bkgd (cpm): _____ β Bkgd (cpm): _____	<u>N</u> α MDC (dpm): _____ β MDC (dpm): _____	_____ α Inst. L _o (cpm): _____ β Inst. L _o (cpm): _____	_____ α CF Pt: _____ β CF Pt: _____
7 Model # _____ Bkgd (mrem/hr): _____	Serial # _____ LLD (mrem/hr): _____	Cal Due _____ A	BCF: _____
8 Model # _____ Bkgd (mrem/hr): _____	Serial # _____ LLD (mrem/hr): _____	Cal Due _____	BCF: _____

Laboratory Results Attached?

Yes

No

Comments/Reference Surveys/Released To (as applicable): Pre-paint/epoxy survey.

RCT: Cory Howell | [Signature] Badge: 705527 RCT: N | _____ Badge: _____
 RCT: S. DAVIS | [Signature] Badge: 707834 RCT: _____ | A Badge: _____

RADCON Supervisor Review:

Michael Kreisher [Signature]

05-17-2013
Date

B-6

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FO-441 -5

Page 2 of 4

Instrument	1		5		3		5		Removable α cpm/LAW	Removable βγ cpm/LAW	Sample Location and/or remarks	RCT Initials
	Total α dpm/100cm ²	Removable α dpm/100cm ²	Total βγ dpm/100cm ²	Removable βγ dpm/100cm ²	Total α bkg(cpm)	Removable α bkg(cpm)	Total βγ bkg(cpm)	Removable βγ bkg(cpm)				
	CF: 0.14	CF: 2.67	CF: 30	CF: 2.81					Lc= 0.0	Lc= 0.0		
	Lc= 10.145	Lc= 5	Lc= 74	Lc= 64								
Item No.	gross α cpm	gross α 100cm ²	gross α cpm	gross α 100cm ²	gross βγ cpm	gross βγ 100cm ²	gross βγ cpm	gross βγ 100cm ²	LAW α cpm/LAW	LAW βγ cpm/LAW		
1	4	26	5	8	354	2940	54	<L			Please see map	DR SD
2	16	146	1	<L	642	1758	62					
3	44	432	3	3	2144	62840	67				ON SEAM	
4	40	391	4	5	2030	51200	66				AND METAL COVER	
5	22	209	2	<L	1224	171300	59				NEXT TO OPENING	
6	25	239	3	3	1422	40980	53				SEAM	
7			5	8			64					
8	N		3	3	N		58					
9		A	4	5		A	66					
10			2	<L			60					
11	48	480	2	4	4828	143160	48				metal cover	
12	N		3	3	N		65					
13		A	0	<L		A	49					
14	21	199	5	8	256	6000	70					
15	N	A	3	3	N	A	63					
16	22	201	3	3	1624	47040	53					
17	14	128	0	<L	930	26220	59					
18	N		1	1	N		55					
19		A	2	4		A	49					
20	10	87	6	11	246	5700	69					
21	N	A	1	<L		A	42					
22	16	148	4	5	150	2820	61					
23	N	A	2	<L		A	47					
24	17	158	1	1	1061	30150	52				METAL COVER	
25	8	67	0	1	2634	17340	56				break in concrete	

Comments:

N/A

B-7

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-ED-441 -5

Page 3 of 4

Instrument	1		5		3		5		Removable α cpm/LAW	Removable β/γ cpm/LAW	Sample Location and/or remarks	RCT Initials
	Total α		Removable α		Total β/γ		Removable β/γ					
	dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		dpm/100cm ²					
	bkg(cpm)	CF:	bkg(cpm)	CF:	bkg(cpm)	CF:	bkg(cpm)	CF:				
	1.4	13.14	2	2.67	5.6	3.0	5.1	2.51	0.0	0.0		
	Lc= 5		Lc= 5		Lc= 7.4		Lc= 6.4					
Item No.	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	LAW α cpm/LAW	LAW β/γ cpm/LAW		
26	N		3	3	N		61	4L			SEE MAP	CA SD
27	A		4	5	A		44		N			
28	15	140	0	<LL	256	6000	52				porch	
29	N/A		0	↓	N/A		31		A			
30	16	148	4	5	304	8960	56				break in concrete	↓ ↓
31	N/A		1	<LL	N/A		50	↓			2929 COUNT AREA	CA

Comments:

N/A


B-8

RADIOLOGICAL SURVEY MAP FORM

Survey Number: B-FD-441-S

Legend:
A Air Sample Location □ Beta or Gamma Dose Rate ○ ~~~~~ LAW
○ Smear / Direct ▲ Neutron Dose Rate

○ = Station
———— = roped off area
----- = Seam



B-9

RADIOLOGICAL SURVEY COVER FORM

Survey No: 13-PD-0474 -S Page 1 of 24

Completed Date: 5-23-13 Completed Time: 1000 RWP Number: PAD-PD-2744880

Location of Survey-General (Site/Bldg.): C-240 Specific (Room/Area/Item): PAD

Material / Other Job Description: INFORMATIONAL SURVEY OF PAD PRIOR TO FIXATIVE APPLICATION
MHA

Instrument Information

Continuation of Field Instruments								
1	Inst. Model #	<u>LWD 12</u>	Serial #	<u>202002</u>	Cal Due	<u>9-10-13</u>	Probe Model	<u>43-S</u>
	Bkgd (cpm)	<u>1.4</u>	MDC Pt (dpm)	<u>66</u>	MDC Pl (dpm)	<u>87</u>		
	α Inst. L _o (cpm)	<u>5</u>	CF Pt:	<u>7.71</u>	CF Pl:	<u>10.14</u>		
2	Inst. Model #	_____	Serial #	_____	Cal Due	_____	Probe Model	_____
	Bkgd (cpm)	_____	MDC Pt (dpm)	_____	MDC Pl (dpm)	_____		
	Inst. L_o (cpm)	_____	CF Pt:	_____	CF Pl:	_____		
3	Inst. Model #	<u>LWD 12</u>	Serial #	<u>168787</u>	Cal Due	<u>1-28-14</u>	Probe Model	<u>44-9</u>
	Bkgd (cpm)	<u>80</u>	MDC Pt (dpm)	<u>223</u>	MDC Pl (dpm)	<u>1483</u>		
	β Inst. L _o (cpm)	<u>101</u>	CF Pt:	<u>4.79</u>	CF Pl:	<u>33.27</u>		
4	Inst. Model #	_____	Serial #	_____	Cal Due	_____	Probe Model	_____
	Bkgd (cpm)	_____	MDC Pt (dpm)	_____	MDC Pl (dpm)	_____		
	Inst. L_o (cpm)	_____	CF Pt:	_____	CF Pl:	_____		
Laboratory Small Instruments								
5	Inst. Model #	<u>LWD 2929</u>	Serial #	<u>137619</u>	Cal Due	<u>10-18-13</u>	Probe Model	<u>43-10-1</u>
	α Bkgd (cpm)	<u>0.2</u>	α MDC (dpm)	<u>12</u>	α Inst. L _o (cpm)	<u>1</u>	α CF Pt:	<u>2.67</u>
	β Bkgd (cpm)	<u>38</u>	β MDC (dpm)	<u>66</u>	β Inst. L _o (cpm)	<u>49</u>	β CF Pt:	<u>2.81</u>
6	Inst. Model #	_____	Serial #	_____	Cal Due	_____	Probe Model	_____
	α Bkgd (cpm)	_____	α MDC (dpm)	_____	α Inst. L_o (cpm)	_____	α CF Pt:	_____
	β Bkgd (cpm)	_____	β MDC (dpm)	_____	β Inst. L_o (cpm)	_____	β CF Pt:	_____
Radiation Area Instruments								
7	Model #	_____	Serial #	_____	Cal Due	_____	BCF:	_____
	Bkgd (mrem/hr)	_____	LLD (mrem/hr)	_____	A			
8	Model #	_____	Serial #	_____	Cal Due	_____	BCF:	_____
	Bkgd (mrem/hr)	_____	LLD (mrem/hr)	_____				

Laboratory Results Attached? Yes No

Comments/Reference Surveys/Released To (as applicable):

N/A

RCT: D. Davies | [Signature] Badge: 705265 RCT: N/A | N/A Badge: N/A
 RCT: N/A | N/A Badge: N/A RCT: N/A | N/A Badge: N/A

RADCON Supervisor Review: Michael Krolshen [Signature]

05-23-2013
Date

B-10

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-ED-0474 -S

Page 2 of 4

Instrument	1		5		3		5		NA		NA		Sample Location and/or remarks	RCT Initials
	Total α		Removable α		Total βγ		Removable βγ		Removable α		Removable βγ			
	dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		cpm/LAW		cpm/LAW			
	bkg(cpm) 1.0		bkg(cpm) 0.2		bkg(cpm) 0.0		bkg(cpm) 0.8		bkg(cpm) 1		bkg(cpm) 1.0			
CF: 10.14		CF: 2.67		CF: 33.27		CF: 2.81		Lc= 10.0		Lc= 10.0				
Item No.	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	LAW α cpm/LAW	LAW βγ cpm/LAW				
1	65	645	3	7	362	9,382	72	96	N/A	N/A	Concrete Pad (see Attached map)		RE	
2	49	483	35	93	3600	117,110	252	601						
3	80	797	6	15	11,200	369,968	75	104						
4	22	209	7	18	419	11,279	84	129						
5	28	270	7	18	918	27,880	83	126						
6	N/A	N/A	6	15	N/A	N/A	62	67						
7			5	13			61	65						
8			1	2			57	53						
9	↓	↓	6	15	↓	↓	65	76						
10	N/A	N/A	11	29	N/A	N/A	142	292						
11	25	239	18	48	892	27,015	211	486						
12	29	280	24	64	2458	79,116	304	747						
13	743	7520	5	13	43	42	75	104						
14	46	452	2	5	381	10,014	43	42						
15	18	168	4	10	446	12,177	60	34						
16	N/A	N/A	11	29	N/A	N/A	87	138						
17			6	15			99	171						
18			1	2			58	56						
19	↓	↓	3	7	↓	↓	60	62						
20	N/A	N/A	1	2	N/A	N/A	51	37						
21	25	239	3	7	354	9,116	60	62						
22	72	716	84	224	22,226	736,797	397	1,009						
23	441	4,458	48	128	9,981	329,406	300	821						
24	24	229	3	7	683	20,062	76	107	↓	↓			↓	
25	27	260	4	10	443	12,077	69	87	N/A	N/A	Concrete Pad (see Attached map)		RE	

Comments: NOTE: SURVEY WAS PERFORMED PRIOR TO ANY FIXATIVE APPLICATION. RE

N/A

B-11

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-PD-0474 -5

Page 3 of 4

Instrument	1		5		3		5		NA		NA		Sample Location and/or remarks	RCT Initials
	Total α		Removable α		Total β/y		Removable β/y		Removable α		Removable β/y			
	dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		cpm/LAW		cpm/LAW			
	bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)			
Item No.	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	LAW α cpm/LAW	LAW β/y cpm/LAW				
26	NA	NA	7	18	NA	NA	66	79	NA	NA	Concrete Pad (See Attached Map)		RR	
27			5	13			86	135						
28			5	13			42	44						
29			8	21			69	87						
30	✓	✓	7	18	+	+	62	67	+	+	Concrete Pad (See Attached Map)		✓	
31	NA	NA	3	7	NA	NA	51	37	NA	NA	LUD 2929 Counting Area		RR	

Comments:


N/A

B-12

RADIOLOGICAL SURVEY MAP FORM

Survey Number: 13-FD-0474 -S

Legend:
A Air Sample Location
O Smear / Direct
□ Beta or Gamma Dose Rate
△ Neutron Dose Rate
○~ LAW



B-13

RADIOLOGICAL SURVEY COVER FORM

Survey No:

13-FD-0492 -5

Page

of

4

Completed Date:

5-29-13

Completed Time:

1300

RWP Number:

PAD-PO-29448 R0

Location of Survey-General (Site/Bldg.):

C-340

Specific (Room/Area/Item):

PAD

Material/Other Job Description:

INFORMATIONAL SURVEY OF CONCRETE PAD PRIOR TO FIXATIVE APPLICATION
N/A

Instrument Information

Contamination Field Instruments								
1	Inst. Model #	LUD12	Serial #	223445	Cal Due	9-8-13	Probe Model	435
	Bkgd (cpm)	0.4	MDC Pt (dpm)	46	MDC Pt (dpm)	61		
	Inst. L _a (cpm)	2	CF Pt:	7.69	CF Pt:	10.12		
2	Inst. Model #		Serial #		Cal Due		Probe Model	
	Bkgd (cpm)		MDC Pt (dpm)		MDC Pt (dpm)			
	Inst. L _a (cpm)		CF Pt:		CF Pt:			
3	Inst. Model #	LUD12	Serial #	207217	Cal Due	2-4-14	Probe Model	44-9
	Bkgd (cpm)	61	MDC Pt (dpm)	190	MDC Pt (dpm)	1262		
	Inst. L _a (cpm)	80	CF Pt:	4.81	CF Pt:	32.07		
4	Inst. Model #		Serial #		Cal Due		Probe Model	
	Bkgd (cpm)		MDC Pt (dpm)		MDC Pt (dpm)			
	Inst. L _a (cpm)		CF Pt:		CF Pt:			
Laboratory - smear instruments								
5	Inst. Model #	LUD2929	Serial #	261408	Cal Due	11-30-13	Probe Model	43-10-1
	α Bkgd (cpm)	0.2	α MDC (dpm)	13	α Inst L _a (cpm)	1	α CF Pt:	2.72
	β Bkgd (cpm)	53	β MDC (dpm)	77	β Inst. L _a (cpm)	66	β CF Pt:	2.64
6	Inst. Model #		Serial #		Cal Due		Probe Model	
	α Bkgd (cpm)		α MDC (dpm)		α Inst L _a (cpm)		α CF Pt:	
	β Bkgd (cpm)		β MDC (dpm)		β Inst. L _a (cpm)		β CF Pt:	
Radiation Dose Instruments								
7	Model #		Serial #		Cal Due		BCF:	
	Bkgd (mrem/hr)		LLD (mrem/hr)					
8	Model #		Serial #		Cal Due		BCF:	
	Bkgd (mrem/hr)		LLD (mrem/hr)					

Laboratory Results Attached?

Yes

No

Comments/Reference Surveys/Released To (as applicable):

N/A

RCT:

D. Quares

Badge:

70565

RCT:

N/A

N/A

Badge:

N/A

RCT:

N/A

N/A

Badge:

N/A

RCT:

N/A

N/A

Badge:

N/A

RADCON Supervisor Review:

05-30-2013

Date

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-ED-0492-5

Page 2 of 4

Instrument	1		5		3		5		NA		NA		Sample Location and/or remarks	RCT Initials
	Total α		Removable α		Total βγ		Removable βγ		Removable α		Removable βγ			
	dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		cpm/LAW		cpm/LAW			
	bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)			
CF: 10.12		CF: 2.72		CF: 32.07		CF: 2.04		Lo=NA 0.0		Lo=NA 0.0				
Item No.	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	LAW α cpm/LAW	LAW βγ cpm/LAW				
1	15	128	1	2	348	9,204	65	42	NA	NA			SEE ATTACHED MAP	DR
2	18	178	9	24	187	4,041 4,047 500	77	63						
3	37	370	1	2	2465	7,016	59	42						
4	17	168	2	5	285	7,184	67	37						
5	20	198	5	13	141	2,566	63	42						
6	NA	NA	3	8	NA	NA	63							
7			1	2			43							
8			4	10			61	↓						
9	↓	↓	5	13	↓	↓	59	42						
10	NA	NA	5	13	NA	NA	71	48						
11	19	188	2	5	635	18,408	56	42						
12	5	47	10	27	2,138	6,449	94	108						
13	22	219	4	10	249	6,029	67	37						
14	9	87	3	8	220	5,099	62	42						
15	24	239	2	5	282	7,087	50							
16	NA	NA	3	8	NA	NA	42							
17			4	10			61							
18			3	8			62	↓						
19	↓	↓	2	5	↓	↓	51	42						
20	NA	NA	13	35	NA	NA	61	↓						
21	0	42	2	5	280	7,023	51	42						
22	10	97	3	8	185	3,977	83	79						
23	16	158	1	2	138	2,469	58	42						
24	26	259	3	8	921	21,580	88	92	↓	↓				↓
25	10	97	5	13	182	3,880	59	42	NA	NA			SEE ATTACHED MAP	RR

Comments: NOTE: SURVEY WAS PERFORMED PRIOR TO ANY FIXATIVE APPLICATION. DO

NA

B-15

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FD-0492-S

Page 3 of 4

Instrument	1		5		3		5		N/A		N/A		Sample Location and/or remarks	RCT Initials
	Total α		Removable α		Total β/γ		Removable β/γ		Removable α		Removable β/γ			
	dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		cpm/LAW		cpm/LAW			
	bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)			
CF: 10.17		CF: 2.72		CF: 32.07		CF: 2.64		Lc= N/A 0.0		Lc= N/A 0.0				
Lc= 2		Lc= 1		Lc= 80		Lc= 6.6		Lc= N/A 0.0		Lc= N/A 0.0				
Item No.	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	LAW α cpm/LAW	LAW β/γ cpm/LAW				
26	N/A	N/A	3	8	N/A	N/A	76	61	N/A	N/A	SEE ATTACHED MAP		DR	
27			3	8			55	46						
28			3	8			76	61						
29	↓	↓	4	10	↓	↓	46	46						
30	N/A	N/A	5	13	N/A	N/A	81	74						
31	22	219	6	16	437	12,058	64	46						
32	42	421	13	35	607	17,510	101	127						
33	1	46	4	10	1,730	53,525	68	40						
34	31	310	4	10	712	20,878	75	58						
35	13	128	8	21	125	2,052	81	74						
36	N/A	N/A	7	18	N/A	N/A	99	121						
37			15	40			146	246						
38			13	35			114	161						
39			11	29			147	248						
40	↓	↓	29	78	↓	↓	284	610	↓	↓	See Attached Map		↓	
41	N/A	N/A	0	46	N/A	N/A	41	46	N/A	N/A	LUD 2929 Counting Area		DR	

Comments:

N/A

B-16

RADIOLOGICAL SURVEY MAP FORM

Survey Number: 13-ED-0492-S

Legend:

A Air Sample Location
○ Smear / Direct

□ Beta or Gamma Dose Rate
△ Neutron Dose Rate


○ → LAW

C-340 PAD

⊙ →

⊓ - ALREADY SPRAYED
w/FIXATIVE.

▨ - New CONCRETE



B-17

RADIOLOGICAL SURVEY COVER FORM

Survey No: 13-FD-505-9 Page 1 of 34
 Completed Date: 6/3/13 Completed Time: 1515 RWP Number: PAD-FD-29448 rev 0
 Location of Survey-General (Site/Bldg.): C-340 Specific (Room/Area/Item): concrete pad in contamination area
 Material / Other Job Description: Pre paint survey of mid-south section of concrete pad
N/A

Instrument Information

Contamination/Field Instruments								
1	Inst. Model # Bkgd (cpm) α Inst. L _s (cpm)	<u>Lvs 12</u> <u>1</u> <u>4</u>	Serial # MDC Pt (dpm) CF Pt:	<u>264687</u> <u>61</u> <u>7.89</u>	Cal Due MDC Pt (dpm) CF Pt:	<u>9/30/13</u> <u>80</u> <u>10.38</u>	Probe Model	<u>435</u>
2	Inst. Model # Bkgd (cpm) α Inst. L _s (cpm)	<u> </u> <u> </u> <u> </u>	Serial # MDC Pt (dpm) CF Pt:	<u> </u> <u>N</u> <u> </u>	Cal Due MDC Pt (dpm) CF Pt:	<u> </u> <u> </u> <u>A</u>	Probe Model	<u> </u>
3	Inst. Model # Bkgd (cpm) β Inst. L _s (cpm)	<u>Lvs 12</u> <u>67</u> <u>87</u>	Serial # MDC Pt (dpm) CF Pt:	<u>207217</u> <u>198</u> <u>4.51</u>	Cal Due MDC Pt (dpm) CF Pt:	<u>2/4/14</u> <u>1318</u> <u>32.07</u>	Probe Model	<u>44-9</u>
4	Inst. Model # Bkgd (cpm) β Inst. L _s (cpm)	<u> </u> <u> </u> <u> </u>	Serial # MDC Pt (dpm) CF Pt:	<u> </u> <u>N</u> <u> </u>	Cal Due MDC Pt (dpm) CF Pt:	<u> </u> <u> </u> <u>A</u>	Probe Model	<u> </u>
Laboratory/Smear Instruments								
5	Inst. Model # α Bkgd (cpm) β Bkgd (cpm)	<u>Lvs 2929</u> <u>0.2</u> <u>47</u>	Serial # α MDC (dpm) β MDC (dpm)	<u>261408</u> <u>13</u> <u>68</u>	Cal Due α Inst. L _s (cpm) β Inst. L _s (cpm)	<u>11/30/13</u> <u>2</u> <u>59</u>	Probe Model α CF Pt β CF Pt	<u>43-10-1</u> <u>2.72</u> <u>2.64</u>
6	Inst. Model # α Bkgd (cpm) β Bkgd (cpm)	<u> </u> <u> </u> <u> </u>	Serial # α MDC (dpm) β MDC (dpm)	<u> </u> <u> </u> <u> </u>	Cal Due α Inst. L _s (cpm) β Inst. L _s (cpm)	<u> </u> <u> </u> <u> </u>	Probe Model α CF Pt β CF Pt	<u> </u> <u> </u> <u> </u>
Radiation/Dose Instruments								
7	Model # Bkgd (mrem/hr)	<u> </u> <u> </u>	Serial # LLD (mrem/hr)	<u> </u> <u> </u>	Cal Due	<u> </u>	BCP	<u> </u>
8	Model # Bkgd (mrem/hr)	<u> </u> <u> </u>	Serial # LLD (mrem/hr)	<u> </u> <u> </u>	Cal Due	<u> </u>	BCP	<u> </u>

Laboratory Results Attached? Yes No

Comments/Reference Surveys/Released To (as applicable): Some sections not surveyed are newly formed poured concrete.

N/A

RCT: Corey Hawes IC Badge: 705527 RCT: N Badge:
 RCT: Badge: A RCT: Badge: A

RADCON Supervisor Review: Michael Kreitzer Date: 06-04-2013

B-18

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FD-505 -S

Page 2 of 3

Instrument	1		5		3		5		Removable α cpm/LAW	Removable β/γ cpm/LAW	Sample Location and/or remarks	RCT Initials
	Total α dpm/100cm ²	Removable α dpm/100cm ²	Total β/γ dpm/100cm ²	Removable β/γ dpm/100cm ²	Total α dpm/100cm ²	Removable α dpm/100cm ²	Total β/γ dpm/100cm ²	Removable β/γ dpm/100cm ²				
	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)		
	CF: 0.38	CF: 2.72	CF: 32.07	CF: 2.64								
	Lc= 4	Lc= 2	Lc= 87	Lc= 59	Lc= 0.0	Lc= 0.0						
Item No.	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	LAW α cpm/LAW	LAW β/γ cpm/LAW		
1	12	114	3	8	592	16837	52	<Lc			see map/page 4	DA
2	8	73	8	21	3018	84639	120	193			bused area	
3	13	125	10	27	1332	40569	117	185			↓	
4	40	405	1	2	3448	108429	47	<Lc			Metal cover	
5	24	239	0	<Lc	786	23058	43	↓				
6	N/A	N/A	8	21	N/A	N/A	81	143			break	
7	N/A	N/A	4	10	N/A	N/A	60	34				
8	10	93	5	13	2574	80400	80	87			break	
9	N/A	N/A	2	5	N/A	N/A	47	<Lc				
10	N/A	N/A	3	8	N/A	N/A	42	<Lc				
11	4	31	6	16	1960	47881	57	<Lc				
12	N/A	N/A	3	8	N/A	N/A	64	45				
13	N/A	N/A	1	2	N/A	N/A	42	<Lc				
14	15	145	8	21	5418	171607	70	61			break	
15	8	73	12	32	4658	148516	164	309			shower drain	
16	18	177	4	10	274	6639	67	53				
17	N/A	N/A	17	44	N/A	N/A	100	140				
18	47	478	4	10	4788	151403	86	103				
19	N/A	N/A	15	40	N/A	N/A	112	172				
20	20	197	16	43	33042	738668	95	127			break/louder	
21			17	44			141	248				
22	N/A		27	79			206	420				
23		A	13	35			134	230				
24			18	48			136	235				
25			26	70			222	462				

Comments:

N/A

B-19

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FD-505-S

Page 3 of 4

Instrument	1		5		3		5		Removable α cpm/LAW	Removable β/ cpm/LAW	Sample Location and/or remarks	RCT Initials
	Total α dpm/100cm ²	Removable α dpm/100cm ²	Total β/y dpm/100cm ²	Removable β/y dpm/100cm ²	Total β/y dpm/100cm ²	Removable β/y dpm/100cm ²	Removable α cpm/LAW	Removable β/ cpm/LAW				
	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)				
	CF: 10.38	CF: 2.72	CF: 32.07	CF: 264								
	Lc= 4	Lc= 2	Lc= 87	Lc= 59								
Item No.	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	N/A α cpm/LAW	LAW β/y cpm/LAW		
26	43	436	19	51	596	18965	159	296			see map	OK
27	78	799	20	54	1214	36784	196	393				
28	N/A		7	19	N/A		56	44				
29	64	654	12	32	7118	226126	76	77	A		↓ yellow break in concrete	
30	N/A		0	24	N/A		46	44			2929 COUNT AREA	

Comments:

N/A

B-20

RADIOLOGICAL SURVEY MAP FORM


Survey Number: 13-FD-505-3

Legend:
 A Air Sample Location
 O Smear / Direct

□ Beta or Gamma Dose Rate
 △ Neutron Dose Rate


○ ~ LAW

C-340 PAD



--- = SEAM IN CONCRETE

● - METAL COVER
 ○ STATION
 [N] - NEW CONCRETE



B-21

RADIOLOGICAL SURVEY COVER FORM

Survey No: 13FD-514-S Page 1 of 3

Completed Date: 6/5/13 Completed Time: 1000 RWP Number: PAD-FD-29446.0

Location of Survey-General (Site/Bldg.): C-340 Specific (Room/Area/Item): _____

Material / Other Job Description: Pre print survey of southeast section of concrete pad
N/A

Instrument Information

Contamination/Field Instruments								
1	Inst. Model #	<u>Lud 12</u>	Serial #	<u>264087</u>	Cal Due	<u>9/30/13</u>	Probe Model	<u>435</u>
	Bkgd (cpm)	<u>4</u>	MDC Pt (dpm)	<u>61</u>	MDC Pt (dpm)	<u>80</u>		
α	Inst. L _α (cpm)	<u>4</u>	CF Pt:	<u>7.99</u>	CF Pt:	<u>10.38</u>		
2	Inst. Model #	_____	Serial #	<u>N</u>	Cal Due	_____	Probe Model	_____
	Bkgd (cpm)	_____	MDC Pt (dpm)	<u>N</u>	MDC Pt (dpm)	_____		
α	Inst. L _α (cpm)	_____	CF Pt:	<u>A</u>	CF Pt:	_____		
3	Inst. Model #	<u>Lud 12</u>	Serial #	<u>105159</u>	Cal Due	<u>1/26/14</u>	Probe Model	<u>44-9</u>
	Bkgd (cpm)	<u>49</u>	MDC Pt (dpm)	<u>178</u>	MDC Pt (dpm)	<u>118.3</u>		
β	Inst. L _β (cpm)	<u>66</u>	CF Pt:	<u>4.99</u>	CF Pt:	<u>33.27</u>		
4	Inst. Model #	_____	Serial #	<u>N</u>	Cal Due	_____	Probe Model	_____
	Bkgd (cpm)	_____	MDC Pt (dpm)	<u>N</u>	MDC Pt (dpm)	<u>A</u>		
β	Inst. L _β (cpm)	_____	CF Pt:	_____	CF Pt:	_____		
Laboratory/Smear Instruments								
5	Inst. Model #	<u>Lud 2429</u>	Serial #	<u>137619</u>	Cal Due	<u>10/15/13</u>	Probe Model	<u>43-10-1</u>
	α Bkgd (cpm)	<u>0.2</u>	α MDC (dpm)	<u>12</u>	α Inst. L _α (cpm)	<u>1</u>	α CF Pt	<u>2.67</u>
	β Bkgd (cpm)	<u>64</u>	β MDC (dpm)	<u>87</u>	β Inst. L _β (cpm)	<u>78</u>	β CF Pt	<u>2.81</u>
6	Inst. Model #	_____	Serial #	_____	Cal Due	_____	Probe Model	_____
	α Bkgd (cpm)	_____	α MDC (dpm)	_____	α Inst. L _α (cpm)	_____	α CF Pt	_____
	β Bkgd (cpm)	_____	β MDC (dpm)	<u>N</u>	β Inst. L _β (cpm)	_____	β CF Pt	_____
Radiation/Dose Instruments								
7	Model #	_____	Serial #	_____	Cal Due	_____	BCF:	_____
	Bkgd (mrem/hr)	_____	LLD (mrem/hr):	_____	<u>A</u>	_____		
8	Model #	_____	Serial #	_____	Cal Due	_____	BCF:	_____
	Bkgd (mrem/hr)	_____	LLD (mrem/hr):	_____	_____	_____		

Laboratory Results Attached? Yes No

Comments/Reference Surveys/Released To (as applicable): All smear locations not required to have direct/total reading.

N/A

RCT: Corey Hawes | Badge: 705527 | RCT: _____ | Badge: _____
 RCT: _____ | Badge: A | RCT: _____ | Badge: _____

RADCON Supervisor Review: Michael Kreisher | Date: 06-07-2013

B-22

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FO-514 -S

Page 2 of 3

Instrument	1		5		3		5		Removable α cpm/LAW	Removable β/γ cpm/LAW	Sample Location and/or remarks	RCT Initials
	Total α dpm/100cm ²	Removable α dpm/100cm ²	Total β/γ dpm/100cm ²	Removable β/γ dpm/100cm ²	Total α dpm/100cm ²	Removable α dpm/100cm ²	Total β/γ dpm/100cm ²	Removable β/γ dpm/100cm ²				
	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)	bkg(cpm)				
	CF: 10.35	CF: 2.67	CF: 33.27	CF: 2.51	CF: 33.27	CF: 2.51	CF: 33.27	CF: 2.51				
	Lc= 4	Lc= 1	Lc= 66	Lc= 10.38	Lc= 66	Lc= 10.38	Lc= 10.38	Lc= 10.38				
Item No.	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	LAW α cpm/LAW	LAW β/γ cpm/LAW		
1	N/A		1	2	N/A	54	<Lc			SEE MAP	CA	
2	20	197	19	50	5644	186146	142	219				
3	38	384	13	34	3544	116279	98	96			drain	
4	18	177	16	42	4396	144625	149	239			drain	
5	N/A		7	18	N/A	60	<Lc					
6	15	145	2	5	182	4425	63					
7	N/A		3	8	N/A	53						
8	6	52	2	5	6762	22400	59				break in concrete	
9	N/A		2	5	N/A	49						
10	30	301	0	<Lc	396	11546	57					
11	10	93	13	34	611	18697	149	239				
12	13	125	8	21	451	1375	68	<Lc				
13	11	104	4	10	1062	33700	104	112			break in concrete	
14	N/A		7	18	N/A	58	<Lc					
15	N/A		7	18	N/A	91	76					
16	31	311	3	8	2529		76	<Lc				
17	N/A		7	18	N/A	68						
18	N/A		0	<Lc	N/A	60						
19	22	218	23	61	918		172	303				
20	N/A		47	61	N/A	253	531					
21	214	2211	10	26	7232		92	79				
22	N/A		9	24	N/A	90	73					
23	N/A		6	16	N/A	46	<Lc					
24	26	260	4	10	2390		67					
25	N/A		5	13	N/A	50						

Comments: 2929 COUNT AREA: cpm α 0/62 β = <Lcα / <Lcβ
N/A

B-23


RADIOLOGICAL SURVEY MAP FORM

Survey Number: 13-FO-514-S

- Legend:
- A Air Sample Location
 - Smear / Direct
 - Beta or Gamma Dose Rate
 - △ Neutron Dose Rate
 - ~ LAW

— = Seam
⊙ = Station
[N] = New concrete

North
↑



B-24

Survey No: 13-FO-533 -5 RADILOGICAL SURVEY COVER FORM Page 1 of 3
 Completed Date: 6/11/13 Completed Time: 1310 RWP Number: Pad-FO-29448 rev.0
 Location of Survey-General (Site/Bldg.): C-340 Specific (Room/Area/Item): Concrete Pad
 Material / Other Job Description: Pre paint survey of North End of concrete pad
N/A

Instrument Information

Contamination / Field Instruments						
1	Inst. Model # Bkgd (cpm): α Inst. L _e (cpm)	Serial # MDC Pt (dpm) CF Pt:	Cal Due MDC Pt (dpm) CF Pt:	Probe Model		
	<u>Lud 12</u> <u>0.4</u> <u>2</u>	<u>223455</u> <u>46</u> <u>7.69</u>	<u>9/8/13</u> <u>61</u> <u>10.12</u>	<u>43-5</u>		
2	Inst. Model # Bkgd (cpm): α Inst. L _e (cpm)	Serial # MDC Pt (dpm) CF Pt:	Cal Due MDC Pt (dpm) CF Pt:	Probe Model		
		<u>N</u>	<u>A</u>			
3	Inst. Model # Bkgd (cpm): β Inst. L _e (cpm)	Serial # MDC Pt (dpm) CF Pt:	Cal Due MDC Pt (dpm) CF Pt:	Probe Model		
	<u>Lud 3</u>	<u>90201</u> <u>5.13</u>	<u>1/29/14</u> <u>34.2</u>	<u>44-5</u>		
4	Inst. Model # Bkgd (cpm): β Inst. L _e (cpm)	Serial # MDC Pt (dpm) CF Pt:	Cal Due MDC Pt (dpm) CF Pt:	Probe Model		
		<u>N</u>	<u>A</u>			
Laboratory / Smear Instruments						
5	Inst. Model # α Bkgd (cpm): β Bkgd (cpm):	Serial # α MDC (dpm) β MDC (dpm):	Cal Due α Inst. L _e (cpm) β Inst. L _e (cpm)	Probe Model α CF Pt: β CF Pt:		
	<u>Lud 29129</u> <u>1</u> <u>42</u>	<u>261405</u> <u>18</u> <u>65</u>	<u>11/30/13</u> <u>3</u> <u>5.4</u>	<u>43-10-1</u> <u>2.72</u> <u>2.64</u>		
6	Inst. Model # α Bkgd (cpm): β Bkgd (cpm):	Serial # α MDC (dpm) β MDC (dpm)	Cal Due α Inst. L _e (cpm) β Inst. L _e (cpm)	Probe Model α CF Pt: β CF Pt:		
		<u>N</u>				
Radiation/Dose Instruments						
7	Model # Bkgd (mrem/hr)	Serial # LLD (mrem/hr):	Cal Due	BCF:		
			<u>A</u>			
8	Model # Bkgd (mrem/hr)	Serial # LLD (mrem/hr):	Cal Due	BCF:		

Laboratory Results Attached? (This section of) Yes No

Comments/Reference Surveys/Released To (as applicable): Pad has been cleaned + is ready to be painted.

N/A

RCT: Corey Hawes / 10 Badge: 705527 RCT: N / 1 Badge: _____
 RCT: N/A Badge: N/A RCT: 1 / A Badge: _____


RADCON Supervisor Review: Michael Kreisher [Signature] Date: 06-12-2013

B-25

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FD-533 -5

Page 2 of 3

Instrument	1		5		3		5		Removable α cpm/LAW	Removable β/γ cpm/LAW	Sample Location and/or remarks	RCT Initials	
	Total α dpm/100cm ²		Removable α dpm/100cm ²		Total β/γ dpm/100cm ²		Removable β/γ dpm/100cm ²						
	bkg(cpm)	CF:	bkg(cpm)	CF:	bkg(cpm)	CF:	bkg(cpm)	CF:					
	Lc=	Lc=	Lc=	Lc=	Lc=	Lc=	Lc=	Lc=					
Item No.	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	LAW α cpm/LAW	LAW β/γ cpm/LAW			
1	12	115	2	3	221	4207	56	40			<div style="display: flex; align-items: center; justify-content: center;"> <div style="border-left: 1px solid black; border-right: 1px solid black; height: 100%; margin-right: 10px;"></div> <div style="text-align: center;"> <p>See map:</p>  </div> </div>	<p>24</p>	
2	N/A		10	25	N/A		71	76					
3	4	36	2	3	6426	26418	54	32					break in concrete + metal
4	N/A		7	16	N/A		75	87					
5	10	97	6	14	3794	12640	365	61					some fixative
6	N/A		20	52	N/A		73	82					
7	21	209	7	16	958	29412	91	129					
8	N/A		5	11	N/A		58	42					
9	20	198	1	<Lc	350	8618	47	<Lc					
10	N/A		7	16	N/A		59	45					
11	N/A		6	14	N/A		72	79					
12	22	219	17	44	8930	302054	155	298					break in concrete - darker
13	23	229	6	14	410	10670	76	63					
14	N/A		10	25	N/A		84	111					
15	N/A		2	3	N/A		65	61					
16	10	97	2	3	491	13441	54	32					pipe
17	0	<Lc	8	19	698	20520	81	103					break in concrete + metal
18	28	279	8	19	1524	48769	103	161					
19	N/A		0	<Lc	N/A		47	<Lc					
20	6	57	1	<Lc	216	4286	61	50					
21	N/A		3	5	N/A		59	45					
22	4	36	1	<Lc	200	3488	57	40					
23	14	138	0	<Lc	1402	44597	72	79					fixative
24	N/A		2	3	N/A		50	<Lc					
25	5	47	13	33	6326	212998	73	82					break in concrete w/ yellow

Comments: 2929 (COUNT) AREA COUNTS: α 0/44 β = α <Lc / <Lc β dpm.


N/A

B-26

RADIOLOGICAL SURVEY MAP FORM

Survey Number: 13-FD-533-5
533
(M 5/1/2)

Legend:
A Air Sample Location
○ Smear / Direct
□ Beta or Gamma Dose Rate
△ Neutron Dose Rate
○ ~~~~~ LAW



B-27

RADIOLOGICAL SURVEY COVER FORM

Survey No: 13-FD-544 -5 Page 1 of 3
 Completed Date: 6/17/13 Completed Time: 1242 RWP Number: PAD-FD-29
 Location of Survey-General (Site/Bldg.): C-340 Specific (Room/Area/Item): WEST concrete pad
 Material / Other Job Description: Pre-paint survey of WEST section (formerly A+C buildings) of concrete pad

Instrument Information

Continuation of Field Instruments							
1	Inst. Model # Bkgd (cpm) α Inst. L _e (cpm)	<u>Lud 12</u> <u>0.4</u> <u>2</u>	Serial # MDC Pt (dpm) CF Pt:	<u>223455</u> <u>46</u> <u>7.69</u>	Cal Due MDC Pl (dpm) CF Pl:	<u>9/8/13</u> <u>61</u> <u>10.12</u>	Probe Model <u>43-5</u>
2	Inst. Model # Bkgd (cpm) α Inst. L _e (cpm)	<u>N/A</u> <u>N/A</u> <u>N/A</u>	Serial # MDC Pt (dpm) CF Pt:	<u>N/A</u> <u>N/A</u> <u>N/A</u>	Cal Due MDC Pl (dpm) CF Pl:	<u>N/A</u> <u>N/A</u> <u>N/A</u>	Probe Model <u>N/A</u>
3	Inst. Model # Bkgd (cpm) β Inst. L _e (cpm)	<u>Lud 12</u> <u>239</u> <u>276</u>	Serial # MDC Pt (dpm) CF Pt:	<u>165834</u> <u>4.55</u> <u>N/A</u>	Cal Due MDC Pl (dpm) CF Pl:	<u>7/26/13</u> <u>30.33</u> <u>N/A</u>	Probe Model <u>44-9</u>
4	Inst. Model # Bkgd (cpm) β Inst. L _e (cpm)	<u>N/A</u> <u>N/A</u> <u>N/A</u>	Serial # MDC Pt (dpm) CF Pt:	<u>N/A</u> <u>N/A</u> <u>N/A</u>	Cal Due MDC Pl (dpm) CF Pl:	<u>N/A</u> <u>N/A</u> <u>N/A</u>	Probe Model <u>N/A</u>
5	Inst. Model # α Bkgd (cpm) β Bkgd (cpm)	<u>Lud 2924</u> <u>0.2</u> <u>53</u>	Serial # α MDC (cpm) β MDC (cpm)	<u>261406</u> <u>13</u> <u>72</u>	Cal Due α Inst. L _e (cpm) β Inst. L _e (cpm)	<u>11/30/13</u> <u>1</u> <u>66</u>	Probe Model α CF Pt β CF Pt
6	Inst. Model # α Bkgd (cpm) β Bkgd (cpm)	<u>N/A</u> <u>N/A</u> <u>N/A</u>	Serial # α MDC (cpm) β MDC (cpm)	<u>N/A</u> <u>N/A</u> <u>N/A</u>	Cal Due α Inst. L _e (cpm) β Inst. L _e (cpm)	<u>N/A</u> <u>N/A</u> <u>N/A</u>	Probe Model α CF Pt β CF Pt
Radiation Dose Instruments							
7	Model # Bkgd (mrem/hr)	<u>N/A</u> <u>N/A</u>	Serial # LLD (mrem/hr):	<u>N/A</u> <u>N/A</u>	Cal Due BCF:	<u>A</u> <u>N/A</u>	<u>N/A</u>
8	Model # Bkgd (mrem/hr)	<u>N/A</u> <u>N/A</u>	Serial # LLD (mrem/hr):	<u>N/A</u> <u>N/A</u>	Cal Due BCF:	<u>N/A</u> <u>N/A</u>	<u>N/A</u>

Laboratory Results Attached? Yes No

Comments/Reference Surveys/Released To (as applicable): Dry conditions

N/A

RCT: Corey Hawes | [Signature] Badge: 705527 RCT: N/A Badge: N/A

RCT: N/A Badge: N/A RCT: N/A Badge: N/A

RADCON Supervisor Review: Michael Kreisher [Signature] Date: 06-17-2013

B-28

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FD-544 -5

Page 2 of 3

Instrument	5		3		5		Removable α cpm/LAW	Removable β/y cpm/LAW	Sample Location and/or remarks	RCT Initials		
	Total α		Removable α		Total β/y						Removable β/y	
	dpm/100cm ²		dpm/100cm ²		dpm/100cm ²						dpm/100cm ²	
	bkg(cpm)	CF:	bkg(cpm)	CF:	bkg(cpm)	CF:					bkg(cpm)	CF:
	0.4	10.12	0.2	2.72	2.34	30.33	53	2.64				
	2		1		2.76		66					
Item No.	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	LAW α cpm/LAW	LAW β/y cpm/LAW		
1	52	522	7	19	703	14073	89	703	0.67743		see map	
2	N/A		14	38	N/A		70	45				
3	78	785	58	157	10660	316089	504	1191				
4	429	4337	84	228	14291	426197	291	628			yellow	
5	49	492	91	247	4535	130298	384	874	N			
6	/	/	10	27	/	/	109	148				
7	N		145	394	N		611	1613				
8	/	/	13	35	/	/	105	137				
9	48	482	7	19	11005	326533	80	71				
10	61	613	17	47	6761	197812	158	277			drain break in concrete	
11	N/A		8	21	N		64	<L				
12	/	/	12	32	/	/	110	151				
13	116	1170	8	21	2339	63693	66	34				
14	N/A		26	70	N		225	454				
15	128	1291	9	24	38257	1153086	92	103			yellow	
16	N/A		17	47	N		112	156				
17	42	421	19	51	1045	24446	179	333				
18	11	107	8	21	1312	32544	72	50				
19	N/A		5	13	N		51	<L				
20	0	<L	6	16	433	5884	69	42			on flowable fill	
21	25	249	10	27	5499	159538	101	127				
22	50	502	10	27	1182	28801	58	<L			protruding pipe	
23	N/A		6	16	N		42					
24	/	/	2	5	/	/	64					
25	N/A		2	5	N/A		51				2929 count area	


Comments:

B-29

RADIOLOGICAL SURVEY MAP FORM

Survey Number: 13-FD-544-S

Legend:			
A Air Sample Location	□ Beta or Gamma Dose Rate	○ Neutron Dose Rate	○ ~ LAW
○ Smear / Direct	△ Neutron Dose Rate		



B-30

RADIOLOGICAL SURVEY COVER FORM

Survey No: 13-PD-0585 -5 Page 1 of 4
 Completed Date: 7-8-13 Completed Time: 1030 RWP Number: PAD-PD-29448RO
 Location of Survey-General (Site/Bldg.): C-340 Specific (Room/Area/Item): PAD
 Material / Other Job Description: INFORMATIONAL SURVEY OF PAD PRIOR TO PAINTING
N/A

Instrument Information

Contamination Field Instruments						
1	Inst. Model # Bkgd (cpm) α Inst. L _e (cpm)	Serial # MDC Pt (dpm) CF Pt:	Cal Due MDC Pt (dpm) CF Pt:	Probe Model		
	<u>LUD-12</u> <u>0.4</u> <u>2</u>	<u>223955</u> <u>46</u> <u>7.69</u>	<u>9-8-13</u> <u>61</u> <u>10.12</u>	<u>935</u>		
2	Inst. Model # Bkgd (cpm) α Inst. L _e (cpm)	Serial # MDC Pt (dpm) CF Pt:	Cal Due MDC Pt (dpm) CF Pt:	Probe Model		
		<u>N/A</u>				
3	Inst. Model # Bkgd (cpm) β Inst. L _e (cpm)	Serial # MDC Pt (dpm) CF Pt:	Cal Due MDC Pt (dpm) CF Pt:	Probe Model		
	<u>LUD-12</u> <u>123</u> <u>149</u>	<u>116094</u> <u>243</u> <u>4.55</u>	<u>7-26-13</u> <u>11655</u> <u>3033</u>	<u>449</u>		
4	Inst. Model # Bkgd (cpm) β Inst. L _e (cpm)	Serial # MDC Pt (dpm) CF Pt:	Cal Due MDC Pt (dpm) CF Pt:	Probe Model		
		<u>N/A</u>				
Laboratory/Screen Instruments						
5	Inst. Model # α Bkgd (cpm) β Bkgd (cpm)	Serial # α MDC (dpm) β MDC (dpm)	Cal Due α Inst. L _e (cpm) β Inst. L _e (cpm)	Probe Model	α CF Pt	β CF Pt
	<u>LUD-2529</u> <u>48</u>	<u>264908</u> <u>18</u> <u>69</u>	<u>11-30-13</u> <u>3</u> <u>60</u>	<u>4310-1</u>	<u>2.72</u>	<u>2.04</u>
6	Inst. Model # α Bkgd (cpm) β Bkgd (cpm)	Serial # α MDC (dpm) β MDC (dpm)	Cal Due α Inst. L _e (cpm) β Inst. L _e (cpm)	Probe Model	α CF Pt	β CF Pt
		<u>N/A</u>				
Radiation Dose Instruments						
7	Model # Bkgd (mrem/hr)	Serial # LLD (mrem/hr)	Cal Due	BCF:		
		<u>N/A</u>				
8	Model # Bkgd (mrem/hr)	Serial # LLD (mrem/hr)	Cal Due	BCF:		

Laboratory Results Attached? Yes No

Comments/Reference Surveys/Released To (as applicable):

N/A

RCT: Daniel Quarles Badge: 205105 RCT: Tim Lloyd Badge: 204869
 RCT: N/A Badge: N/A RCT: N/A Badge: N/A

RADCON Supervisor Review: Jeff McAIPIN Date: 7-8-2013

B-31

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FD-0585-3

Page 2 of 4

Instrument	1		5		3		5		N/A		N/A		Sample Location and/or remarks	RCT Initials
	Total α		Removable α		Total β/y		Removable β/y		Removable α		Removable β/y			
	dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		cpm/LAW		cpm/LAW			
Item No.	bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)		LAW α cpm/LAW	LAW β/y cpm/LAW
	CF: 10.12		CF: 7.72		CF: 30.83		CF: 2.64		CF: 1		CF: 1			
	Lo= 2		Lo= 3		Lo= 149		Lo= 60		Lo= N/A=0		Lo= N/A=0			
gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	LAW α cpm/LAW	LAW β/y cpm/LAW			
1	151	1524	17	44	10032	300910	119	189	N/A	N/A	SEE ATTACHED MAP	DR/TJ		
2	56	563	3	6	1752	49408	68	53						
3	14	138	2	CL	295	5217	80	85						
4	49	492	11	28	907	23779	76	74						
5	22	219	10	25	924	24294	72	64						
6	N/A	N/A	0	CL	N/A	N/A	59	CL						
7			4	9			49	CL						
8			2	CL			82	90						
9	↓	↓	69	185	↓	↓	576	1394						
10	N/A	N/A	122	330	N/A	N/A	1464	3739						
11	15	148	44	117	155	971	489	1164						
12	22	219	32	85	275	4610	161	209						
13	35	350	3	6	253	3843	70	59						
14	30	300	3	6	503	11525	66	48						
15	66	664	24	77	1484	41279	224	465						
16	N/A	N/A	10	25	N/A	N/A	69	56						
17			6	14			49	CL						
18			12	30			85	98						
19	↓	↓	8	20	↓	↓	68	53						
20	N/A	N/A	5	11	N/A	N/A	59	CL						
21	19	188	21	55	445	9766	154	280						
22	22	219	13	33	235	5397	97	130						
23	22	219	5	11	1,150	31,149	50	CL						
24	12	117	10	25	315	5823	63	40						
25	20	198	6	14	1,566	43,766	92	117	N/A	N/A	SEE ATTACHED MAP	DR/TJ		

Comments:

N/A

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: B-PD-0585 -5

Page 3 of 4

Instrument	1		5		3		5		N/A		N/A		Sample Location and/or remarks	RCT Initials
	Total α		Removable α		Total β/γ		Removable β/γ		Removable α		Removable β/γ			
	dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		cpm/LAW		cpm/LAW			
	bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)			
Item No.	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	LAW α cpm/LAW	LAW β/γ cpm/LAW				
26	N/A	N/A	5	11	N/A	N/A	90	111	N/A	N/A	SEE ATTACHED MAP		DR/TJ	
27			7	17			116	180						
28			12	30			76	74						
29	↓	↓	4	9	↓	↓	83	93						
30	N/A	N/A	6	14	N/A	N/A	68	53						
31	16	158	4	9	207	2,548	70	59						
32	8	77	2	<Lc	267	4,368	51	<Lc						
33	5	47	0	<Lc	1,613	45,192	42	<Lc						
34	16	158	8	20	635	15,529	52	<Lc						
35	10	97	1	<Lc	2,626	75,916	62	40						
36	N/A	N/A	1	<Lc	N/A	N/A	48	<Lc						
37			0	<Lc			42	<Lc						
38			2	<Lc			59	<Lc						
39			6	14			45	<Lc						
40	↓	↓	3	6	↓	↓	58	<Lc	↓	↓	SEE ATTACHED MAP			
41	N/A	N/A	0	<Lc	N/A	N/A	51	<Lc	N/A	N/A	29 29 COUNT AREA		DR/TJ	

Comments:

N/A

B-33

RADIOLOGICAL SURVEY MAP FORM

Survey Number: 13-PD-0585-S

Legend:
A Air Sample Location
○ Smear / Direct
□ Beta or Gamma Dose Rate
△ Neutron Dose Rate
○ ~~~~~ LAW

▨ - ALREADY SURVEYED/PAINTED

C-340 PAD

N →

4	5	16	17	28	29	30
6	15	18	27	30	38	
3	7	14	19	31	37	
2	8	13	20	26	32	36
1	9	12	21	25	33	35
	10	11	22	24	34	35

B-34

POST-FIXATIVE SURVEY RESULTS

THIS PAGE INTENTIONALLY LEFT BLANK

RADIOLOGICAL SURVEY COVER FORM

Survey No: 13-FD-0635-5 Page 1 of 5
 Completed Date: 8-1-13 Completed Time: 1500 RWP Number: PAD-FD-29448 Rev 06
 Location of Survey-General (Site/Bldg.): C-340 Specific (Room/Area/Item): CONCRETE BUILDING PAD
 Material / Other Job Description: CHARACTERIZATION
N/A

Instrument Information

Contamination / Field Instruments						
1	Inst. Model #	Serial #	Cal Due	Probe Model		
	Bkgd (cpm)	MDC Pt (dpm)	MDC Pt (dpm)			
α	Inst. L ₂ (cpm)	CF Pt:	CF Pt:			
2	Inst. Model #	Serial #	Cal Due	Probe Model		
	Bkgd (cpm)	MDC Pt (dpm)	MDC Pt (dpm)			
α	Inst. L ₂ (cpm)	CF Pt:	CF Pt:			
3	Inst. Model #	Serial #	Cal Due	Probe Model		
	Bkgd (cpm)	MDC Pt (dpm)	MDC Pt (dpm)			
β	Inst. L ₂ (cpm)	CF Pt:	CF Pt:			
4	Inst. Model #	Serial #	Cal Due	Probe Model		
	Bkgd (cpm)	MDC Pt (dpm)	MDC Pt (dpm)			
β	Inst. L ₂ (cpm)	CF Pt:	CF Pt:			
Laboratory / Smear Instruments						
5	Inst. Model #	Serial #	Cal Due	Probe Model		
	α Bkgd (cpm)	α MDC (dpm)	α Inst. L ₂ (cpm)	α CF Pt:		
	β Bkgd (cpm)	β MDC (dpm)	β Inst. L ₂ (cpm)	β CF Pt:		
6	Inst. Model #	Serial #	Cal Due	Probe Model		
	α Bkgd (cpm)	α MDC (dpm)	α Inst. L ₂ (cpm)	α CF Pt:		
	β Bkgd (cpm)	β MDC (dpm)	β Inst. L ₂ (cpm)	β CF Pt:		
	<u>MAXIM 2929</u>	<u>261408</u>	<u>11-30-13</u>	<u>43-16-1</u>		
	<u>1</u>	<u>18</u>	<u>3</u>	<u>2.72</u>		
	<u>45</u>	<u>67</u>	<u>57</u>	<u>2.64</u>		
Radiation/Dose Instruments						
7	Model #	Serial #	Cal Due	BCF:		
	Bkgd (mrem/hr)	LLD (mrem/hr):				
8	Model #	Serial #	Cal Due	BCF:		
	Bkgd (mrem/hr)	LLD (mrem/hr):				

Laboratory Results Attached? NO Yes

Comments/Reference Surveys/Released To (as applicable): SMears WERE TAKEN IN SUSPECT AREAS. NO SMears WERE TAKEN

ON NEWLY Poured CONCRETE FORMS

RCT: CORNEY HAWES Co. Inc Badge: 705527 RCT: Always Badge: 704069
 RCT: ← Badge: N/A RCT: → Badge: →

RADCON Supervisor Review: JEFF McAIRIN / JPMAS Date: 8-6-2013

B-37

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FA-0635-S

Page 2 of 5

Instrument	6				6				Removable α cpm/LAW	Removable β/γ cpm/LAW	Sample Location and/or remarks	RCT Initials
	Total α dpm/100cm ²		Removable α dpm/100cm ²		Total β/γ dpm/100cm ²		Removable β/γ dpm/100cm ²					
	bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)					
	CF:	CF:	CF:	CF:	Lc=	Lc=	Lc=	Lc=				
			2.72				2.64		0.0			
			3				57		0.0			
Item No.	gross cpm	dpm/100cm ²	gross cpm	dpm/100cm ²	gross cpm	dpm/100cm ²	gross cpm	dpm/100cm ²	LAW α cpm/LAW	LAW β/γ cpm/LAW		
1			1	<Lc			62	45			SEE MAP	cl eh
2			0	<Lc			54	<Lc			↑	↑
3			2	<Lc			59	37				
4			3	6			55	<Lc				
5			9	22			104	156				
6			1	<Lc			40	<Lc				
7			5	11			61	43				
8			2	<Lc			55	<Lc				
9			1	↑			45	<Lc				
10	N	A	1	↑	N	A	63	48				
11			2	↑			52	<Lc				
12			2	↓			40	<Lc				
13			0	↓			57	32				
14			1	↓			52	<Lc				
15			1	<Lc			49	<Lc				
16			3	6			66	56				
17			8	20			87	111				
18			18	47			85	106				
19			1	<Lc			61	43				
20			0	↑			45	<Lc				
21			1	↑			46	↑				
22			2	↑			51	↑				
23			1	↓			51	↓				
24			0	↓			46	↓				
25			1	<Lc			55	<Lc			SEE MAP	cl eh

Comments:

N/A

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FD-0635-S

Page 3 of 5

Instrument	Total α		Removable α		Total β/γ		Removable β/γ		Removable α	Removable β/γ	Sample Location and/or remarks	RCT Initials
	dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		cpm/LAW	cpm/LAW		
	bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)		cpm/LAW	cpm/LAW		
	gross cpm	dpm/100cm ²	gross cpm	dpm/100cm ²	gross cpm	dpm/100cm ²	gross cpm	dpm/100cm ²	LAW α cpm/LAW	LAW β/γ cpm/LAW		
	CF: 2.12		CF: 2.12		CF: 2.64		CF: 2.64		Lc= 0.0	Lc= 0.0		
	Lc= 3		Lc= 3		Lc= 3		Lc= 3					
Item No.	gross cpm	dpm/100cm ²	gross cpm	dpm/100cm ²	gross cpm	dpm/100cm ²	gross cpm	dpm/100cm ²	LAW α cpm/LAW	LAW β/γ cpm/LAW		
26			1	<Le			62	45			SEE MAP	↓ CH
27			3	6			46	<Le			↑	↑
28			0	<Le			54	<Le				
29			3	6			45	<Le				
30			1	<Le			66	56				
31			1	↑			36	<Le				
32			1	↓			46	<Le				
33			0	↓			45	<Le				
34			1	<Le			57	32				
35	N/A		6	14	N/A		59	37	N/A			
36	N/A		2	<Le	N/A		38	<Le				
37			0	↑			54	↑				
38			0	↓			53	↓				
39			1	↓			53	↓				
40			2	<Le			41	↓				
41			3	6			48	<Le				
42			3	6			57	32				
43			10	25			105	159				
44			22	56			178	352				
45			10	25			103	154				
46			6	14			86	109				
47			4	9			65	53				
48			0	<Le			43	<Le				
49			2	<Le			55	<Le				
50			23	59			49	<Le			SEE MAP	↓ CH

Comments:

N/A

B-39

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-FD 0635 - S

Page 4 of 5

Instrument	Total α		Removable α		Total β/γ		Removable β/γ		Removable α	Removable β/γ	Sample Location and/or remarks	RCT Initials
	dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		dpm/100cm ²		cpm/LAW	cpm/LAW		
	bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)		bkg(cpm)	bkg(cpm)		
	CF:	CF:	CF:	CF:	CF:	CF:	CF:	CF:	Lc=	Lc=		
			b				b					
			1				4.5					
			2.72				2.64		Lc= 0.0	Lc= 0.0		
			3				57					
Item No.	gross cpm	dpm/100cm ²	gross cpm	dpm/100cm ²	gross cpm	dpm/100cm ²	gross cpm	dpm/100cm ²	LAW α cpm/LAW	LAW β/γ cpm/LAW		
51			2	<Lc			73	74			SEE MAP	d ch
52			8	20			237	507				
53			2	<Lc			57	32				
54			6	14			75	80				
55			3	6			55	<Lc				
56			1	<Lc			35	<Lc				
57			5	11			67	59				
58			0	<Lc			51	<Lc				
59			2	<Lc			53	<Lc				
60	N/A		3	6	N/A		68	61				
61			1	<Lc			51	<Lc				
62			3	6			55	<Lc				
63			0	<Lc			65	53				
64			2	<Lc			79	90				
65			3	6			91	122				
66			10	25			62	45				
67			10	25			69	64				
68			5	11			62	45				
69			2	<Lc			56	<Lc				
70			0	<Lc			56	↑				
71			0	<Lc			53	↑				
72			3	6			54	↓				
73			2	<Lc			51	↓				
74			4	9			47	↓			SEE MAP	R SH
75			0	<Lc			49	<Lc			2929 COUNT AREA	d

Comments:



N/A

RADIOLOGICAL SURVEY MAP FORM

Survey Number: 13-AD-0635-S

Legend:
A Air Sample Location
○ Smear / Direct
□ Beta or Gamma Dose Rate
△ Neutron Dose Rate
○ ~~~~~ LAW

C-340 PAD



B-41

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDIX C

SUMP WATER AND PIT SAMPLING ANALYTICAL RESULTS

THIS PAGE INTENTIONALLY LEFT BLANK

PaducahOREIS Report for: DD13-340-CONPIT

340CONPIT-BF	from:	on 2/21/2013	Media: WQ	SmpMethod:
Comments:				

Analysis	Results	Counting Error	Units	Result Qual	Foot Note	Reporting Limit	Lab	Method	V/V/A*
PCCB									
PCB-1016	0.17		ug/L	U		0.17	PGDP	SW846-8082	/ X /
PCB-1221	0.18		ug/L	U		0.18	PGDP	SW846-8082	/ X /
PCB-1232	0.14		ug/L	U		0.14	PGDP	SW846-8082	/ X /
PCB-1242	0.1		ug/L	U		0.1	PGDP	SW846-8082	/ X /
PCB-1248	0.12		ug/L	U		0.12	PGDP	SW846-8082	/ X /
PCB-1254	0.07		ug/L	U		0.07	PGDP	SW846-8082	/ X /
PCB-1260	0.05		ug/L	U		0.05	PGDP	SW846-8082	/ X /
PCB-1268	0.09		ug/L	U		0.09	PGDP	SW846-8082	/ X /
Polychlorinated biphenyl	0.18		ug/L	U		0.18	PGDP	SW846-8082	/ X /

340CONPIT-5	from: C-340-A	on 2/21/2013	Media: SZ	SmpMethod: GR
Comments: 35 g Concrete E. Wall Elevator shaft Pit35 g Concrete E. Wall Elevator shaft Pit				

Analysis	Results	Counting Error	Units	Result Qual	Foot Note	Reporting Limit	Lab	Method	V/V/A*
PCCB									
PCB-1016	0.77		mg/kg	UY		0.77	PGDP	SW846-8082	/ X /
PCB-1221	1		mg/kg	U		1	PGDP	SW846-8082	/ X /
PCB-1232	0.77		mg/kg	U		0.77	PGDP	SW846-8082	/ X /
PCB-1242	0.46		mg/kg	U		0.46	PGDP	SW846-8082	/ X /
PCB-1248	1.91		mg/kg	X		0.77	PGDP	SW846-8082	/ X /
PCB-1254	0.69		mg/kg	U		0.69	PGDP	SW846-8082	/ X /
PCB-1260	0.77		mg/kg	U		0.77	PGDP	SW846-8082	/ X /
PCB-1268	0.61		mg/kg	U		0.61	PGDP	SW846-8082	/ X /
Polychlorinated biphenyl	1.91		mg/kg			1	PGDP	SW846-8082	/ X /

340CONPIT-1	from: C-340-B	on 2/21/2013	Media: SZ	SmpMethod: GR
Comments: 30 g Concrete E. Wall, N. End Ram Pit - North Point of Large Ram Pit30 g Concrete E. Wall, N.				

Analysis	Results	Counting Error	Units	Result Qual	Foot Note	Reporting Limit	Lab	Method	V/V/A*
PCCB									
PCB-1016	1.92		mg/kg	U		1.92	PGDP	SW846-8082	/ X /
PCB-1221	2.49		mg/kg	U		2.49	PGDP	SW846-8082	/ X /
PCB-1232	1.92		mg/kg	U		1.92	PGDP	SW846-8082	/ X /
PCB-1242	1.15		mg/kg	U		1.15	PGDP	SW846-8082	/ X /
PCB-1248	7.89		mg/kg			1.92	PGDP	SW846-8082	/ X /
PCB-1254	1.72		mg/kg	U		1.72	PGDP	SW846-8082	/ X /
PCB-1260	1.92		mg/kg	U		1.92	PGDP	SW846-8082	/ X /
PCB-1268	1.53		mg/kg	U		1.53	PGDP	SW846-8082	/ X /
Polychlorinated biphenyl	7.89		mg/kg			2.49	PGDP	SW846-8082	/ X /

“X” qualifier indicates that the laboratory included a comment with the results. For these samples, the laboratory’s comment included the percent difference between the two columns on the instrument, and that the laboratory reported the higher result for Aroclor 1248.
 “Y” qualifier means the matrix spike/matrix spike duplicate recovery and/or RPD failed acceptance criteria.

PaducahOREIS Report for: DD13-340-CONPIT

340CONPIT-1D

from: C-340-B on 2/21/2013 Media: SZ SmpMethod: GR

Comments: 35 g Concrete E. Wall, N. End Ram Pit Duplicate - North Point of Large Ram Pit35 g Concrete

Analysis	Results	Counting Error	Units	Result Qual	Foot Note	Reporting Limit	Lab	Method	V/V/A*
PPCB									
PCB-1016	3.83		mg/kg	U		3.83	PGDP	SW846-8082	/ X /
PCB-1221	4.98		mg/kg	U		4.98	PGDP	SW846-8082	/ X /
PCB-1232	3.83		mg/kg	U		3.83	PGDP	SW846-8082	/ X /
PCB-1242	2.3		mg/kg	U		2.3	PGDP	SW846-8082	/ X /
PCB-1248	16.9		mg/kg			3.83	PGDP	SW846-8082	/ X /
PCB-1254	3.45		mg/kg	U		3.45	PGDP	SW846-8082	/ X /
PCB-1260	3.83		mg/kg	U		3.83	PGDP	SW846-8082	/ X /
PCB-1268	3.07		mg/kg	U		3.07	PGDP	SW846-8082	/ X /
Polychlorinated biphenyl	16.9		mg/kg			4.98	PGDP	SW846-8082	/ X /

340CONPIT-2

from: C-340-B on 2/21/2013 Media: SZ SmpMethod: GR

Comments: 43 g E. Wall Middle of Ram Pit - Middle Point of Large Ram Pit43 g E. Wall Middle of Ram Pit -

Analysis	Results	Counting Error	Units	Result Qual	Foot Note	Reporting Limit	Lab	Method	V/V/A*
PPCB									
PCB-1016	15.3		mg/kg	UY		15.3	PGDP	SW846-8082	/ X /
PCB-1221	19.9		mg/kg	U		19.9	PGDP	SW846-8082	/ X /
PCB-1232	15.3		mg/kg	U		15.3	PGDP	SW846-8082	/ X /
PCB-1242	9.19		mg/kg	U		9.19	PGDP	SW846-8082	/ X /
PCB-1248	305		mg/kg	X		15.3	PGDP	SW846-8082	/ X /
PCB-1254	13.8		mg/kg	U		13.8	PGDP	SW846-8082	/ X /
PCB-1260	15.3		mg/kg	U		15.3	PGDP	SW846-8082	/ X /
PCB-1268	12.3		mg/kg	U		12.3	PGDP	SW846-8082	/ X /
Polychlorinated biphenyl	305		mg/kg			19.9	PGDP	SW846-8082	/ X /

340CONPIT-3

from: C-340-B on 2/21/2013 Media: SZ SmpMethod: GR

Comments: 37 g E. Wall, S. End Ram Pit - South Point of Large Ram Pit37 g E. Wall, S. End Ram Pit - Sou

Analysis	Results	Counting Error	Units	Result Qual	Foot Note	Reporting Limit	Lab	Method	V/V/A*
PPCB									
PCB-1016	7.74		mg/kg	U		7.74	PGDP	SW846-8082	/ X /
PCB-1221	10.1		mg/kg	U		10.1	PGDP	SW846-8082	/ X /
PCB-1232	7.74		mg/kg	U		7.74	PGDP	SW846-8082	/ X /
PCB-1242	4.64		mg/kg	U		4.64	PGDP	SW846-8082	/ X /
PCB-1248	32.8		mg/kg			7.74	PGDP	SW846-8082	/ X /
PCB-1254	6.96		mg/kg	U		6.96	PGDP	SW846-8082	/ X /
PCB-1260	7.74		mg/kg	U		7.74	PGDP	SW846-8082	/ X /
PCB-1268	6.19		mg/kg	U		6.19	PGDP	SW846-8082	/ X /
Polychlorinated biphenyl	32.8		mg/kg			10.1	PGDP	SW846-8082	/ X /

“X” qualifier indicates that the laboratory included a comment with the results. For these samples, the laboratory’s comment included the percent difference between the two columns on the instrument, and that the laboratory reported the higher result for Aroclor 1248.
 “Y” qualifier means the matrix spike/matrix spike duplicate recovery and/or RPD failed acceptance criteria.

PaducahOREIS Report for: DD13-340-CONPIT

340CONPIT-4

from: C-340-B

on 2/21/2013

Media: SZ

SmpMethod: GR

Comments: 44 g Concrete NE corner of small pit NE of Ram Pit - Small Ram Pit44 g Concrete NE corner of

Analysis	Results	Counting Error	Units	Result Qual	Foot Note	Reporting Limit	Lab	Method	V/V/A*
PPCB									
PCB-1016	0.77		mg/kg	U		0.77	PGDP	SW846-8082	/ X /
PCB-1221	1		mg/kg	U		1	PGDP	SW846-8082	/ X /
PCB-1232	0.77		mg/kg	U		0.77	PGDP	SW846-8082	/ X /
PCB-1242	0.46		mg/kg	U		0.46	PGDP	SW846-8082	/ X /
PCB-1248	2.56		mg/kg			0.77	PGDP	SW846-8082	/ X /
PCB-1254	0.69		mg/kg	U		0.69	PGDP	SW846-8082	/ X /
PCB-1260	0.77		mg/kg	U		0.77	PGDP	SW846-8082	/ X /
PCB-1268	0.61		mg/kg	U		0.61	PGDP	SW846-8082	/ X /
Polychlorinated biphenyl	2.56		mg/kg			1	PGDP	SW846-8082	/ X /

340CONPIT-6

from: C-340-B

on 2/21/2013

Media: SZ

SmpMethod: GR

Comments: 32g concrete W. wall Sloping Pit - Conveyor Pit32g concrete W. wall Sloping Pit - Conveyor Pit

Analysis	Results	Counting Error	Units	Result Qual	Foot Note	Reporting Limit	Lab	Method	V/V/A*
PPCB									
PCB-1016	1.92		mg/kg	U		1.92	PGDP	SW846-8082	/ X /
PCB-1221	2.49		mg/kg	U		2.49	PGDP	SW846-8082	/ X /
PCB-1232	1.92		mg/kg	U		1.92	PGDP	SW846-8082	/ X /
PCB-1242	1.15		mg/kg	U		1.15	PGDP	SW846-8082	/ X /
PCB-1248	3.6		mg/kg			1.92	PGDP	SW846-8082	/ X /
PCB-1254	1.72		mg/kg	U		1.72	PGDP	SW846-8082	/ X /
PCB-1260	1.92		mg/kg	U		1.92	PGDP	SW846-8082	/ X /
PCB-1268	1.53		mg/kg	U		1.53	PGDP	SW846-8082	/ X /
Polychlorinated biphenyl	3.6		mg/kg			2.49	PGDP	SW846-8082	/ X /

“X” qualifier indicates that the laboratory included a comment with the results. For these samples, the laboratory's comment included the percent difference between the two columns on the instrument, and that the laboratory reported the higher result for Aroclor 1248.

“Y” qualifier means the matrix spike/matrix spike duplicate recovery and/or RPD failed acceptance criteria.

THIS PAGE INTENTIONALLY LEFT BLANK

PIT SURVEY RESULTS

THIS PAGE INTENTIONALLY LEFT BLANK

RADIOLOGICAL SURVEY COVER FORM

Survey No: 13-PD-0182-s Page 1 of 2

Completed Date: 2-21-13 Completed Time: 1330 RWP Number: PAD-PD-29448 R0

Location of Survey-General (Site/Bldg.): C-340 Specific (Room/Area/Item): PAD

Material / Other Job Description: INFORMATIONAL SURVEY OF VARIOUS PITS
N/A

Instrument Information

Contamination / Field Instruments								
1	Inst. Model #	<u>Lu012</u>	Serial #	<u>264687</u>	Cal Due	<u>9-30-13</u>	Probe Model	<u>43-5</u>
	Bkgd (cpm)	<u>1</u>	MDC Pt (dpm)	<u>61</u>	MDC PI (dpm)	<u>80</u>		
α	Inst. L _e (cpm)	<u>4</u>	CF Pt:	<u>7.89</u>	CF PI:	<u>10.58</u>		
2	Inst. Model #		Serial #	<u>N</u>	Cal Due		Probe Model	
	Bkgd (cpm)		MDC Pt (dpm)		MDC PI (dpm)			
β	Inst. L _e (cpm)		CF Pt:	<u>A</u>	CF PI:			
3	Inst. Model #	<u>Lu012</u>	Serial #	<u>132229</u>	Cal Due	<u>5-30-13</u>	Probe Model	<u>44-9</u>
	Bkgd (cpm)	<u>61</u>	MDC Pt (dpm)	<u>184</u>	MDC PI (dpm)	<u>1221</u>		
β	Inst. L _e (cpm)	<u>80</u>	CF Pt:	<u>4.60</u>	CF PI:	<u>31.07</u>		
4	Inst. Model #		Serial #	<u>N</u>	Cal Due		Probe Model	
	Bkgd (cpm)		MDC Pt (dpm)		MDC PI (dpm)			
β	Inst. L _e (cpm)		CF Pt:	<u>A</u>	CF PI:			
Laboratory / Smear Instruments								
5	Inst. Model #	<u>Lu02829</u>	Serial #	<u>109540</u>	Cal Due	<u>4-2-13</u>	Probe Model	<u>43-10-1</u>
α	Bkgd (cpm)	<u>0.2</u>	α MDC (dpm)	<u>13</u>	α Inst. L _e (cpm)	<u>1</u>	α CF Pt:	<u>2.72</u>
β	Bkgd (cpm)	<u>60</u>	β MDC (dpm)	<u>79</u>	β Inst. L _e (cpm)	<u>74</u>	β CF Pt:	<u>2.63</u>
6	Inst. Model #		Serial #		Cal Due		Probe Model	
α	Bkgd (cpm)		α MDC (dpm)		α Inst. L _e (cpm)		α CF Pt:	
β	Bkgd (cpm)		β MDC (dpm)	<u>N</u>	β Inst. L _e (cpm)		β CF Pt:	
Radiation Dose Instruments								
7	Model #		Serial #		Cal Due		BCF:	
	Bkgd (mrem/hr)		LLD (mrem/hr):	<u>A</u>				
8	Model #		Serial #		Cal Due		BCF:	
	Bkgd (mrem/hr)		LLD (mrem/hr):					

Laboratory Results Attached? Yes No

Comments/Reference Surveys/Released To (as applicable):
N/A

RCT: David Charles | [Signature] Badge: 707165 RCT: N/A | N/A Badge: N/A
RCT: N/A | N/A Badge: N/A RCT: N/A | N/A Badge: N/A

RADCON Supervisor Review: Jeff McAipini / Jeff [Signature] Date: 2-27-2013

C-9

RADIOLOGICAL SURVEY CONTAMINATION FORM

Survey Number: 13-PD-0182-1

Page 2 of 2

Instrument	1		5		3		5		N/A		N/A		Sample Location and/or remarks	RCT Initials
	Total α dpm/100cm ²	Removable α dpm/100cm ²	Total βγ dpm/100cm ²	Removable βγ dpm/100cm ²	Total α cpm	Removable α cpm	Total βγ cpm	Removable βγ cpm	LAW α cpm/LAW	LAW βγ cpm/LAW	LAW α cpm/LAW	LAW βγ cpm/LAW		
	bkg(cpm) 1	bkg(cpm) 0.2	bkg(cpm) 61	bkg(cpm) 60	bkg(cpm)	bkg(cpm)								
	CF: 10.38	CF: 2.72	CF: 31.07	CF: 2.63										
	Lc= 4	Lc= 1	Lc= 80	Lc= 74	Lc= N/A 0.0	Lc= N/A 0.0								
Item No.	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	gross cpm	dpm 100cm ²	LAW α cpm/LAW	LAW βγ cpm/LAW	LAW α cpm/LAW	LAW βγ cpm/LAW	Sample Location and/or remarks	RCT Initials
1	194	2,003	41	111	2,583	78,359	226	437	N/A	N/A			WEST PIT (North)	RR
2	327	3,384	47	127	7,023	216,309	249	497					WEST PIT (Mid)	
3	647	6,705	91	247	3,250	99,082	358	784					WEST PIT (South)	
4	184	1,900	136	369	8,395	258,937	653	1,560					ELEVATOR PIT	
5	32	322	20	54	451	12,117	165	276					RAM PIT 1 (North)	
6	25	249	19	51	351	9,010	169	287					RAM PIT 2 (Mid)	
7	31	311	23	62	534	14,696	246	489					RAM PIT 3 (South)	
8	69	706	49	133	3,320	101,257	364	800	✓	✓			Small PIT NorthEast	✓
9	N/A	N/A	1	2	N/A	N/A	54	222	N/A	N/A			Low 2929 Counting Area	RR

Comments: NOTE: PITS HAD STANDING WATER IN THE BOTTOMS OF THEM, ONLY ACCESSIBLE SIDE WALLS SURVEYED. RR

N/A

C-10

APPENDIX D

AIR QUALITY MONITORING PROGRAM

THIS PAGE INTENTIONALLY LEFT BLANK

Table D.1. Summary of Results for Area Air Monitoring

Agent	Number of Samples	Range of Results	Occupational Exposure Limit	Units
Asbestos ¹	52	(BDL—0.01356)	0.07	(f/cc)
Aluminum ²	20	BDL	0.07	(mg/m ³)
Arsenic ²	20	BDL	0.007	(mg/m ³)
Beryllium ²	20	BDL	1.4	(µg/m ³)
Cadmium ²	20	BDL	0.007	(mg/m ³)
Chromium ²	20	BDL	0.35	(mg/m ³)
Copper ²	20	BDL	0.014	(mg/m ³)
Iron ²	20	(BDL—0.00429)	3.5	(mg/m ³)
Lead ²	20	BDL	40	(µg/m ³)
Magnesium ²	16	(BDL—0.00113)	7	(mg/m ³)
Manganese ²	20	BDL	0.14	(mg/m ³)
Nickel ²	20	BDL	0.7	(mg/m ³)
Selenium ²	20	BDL	0.14	(mg/m ³)
Silver ²	20	BDL	0.007	(mg/m ³)
Uranium ²	20	(BDL—2.92587)	140	(µg/m ³)
Zinc ²	20	(BDL—0.00036)	1.4	(mg/m ³)

BDL—below detection limit

¹ Analysis performed by Titan Environmental Labs, in accordance with the NIOSH Manual of Analytical Methods, Method 7400, 10-hour time-weighted average.

² Analysis performed by ALS Environmental Labs, in accordance with NIOSH Manual of Analytical Methods, Method 7300, 10-hour time-weighted average.

Table D.2. Summary of Results for Perimeter Asbestos Air Monitoring

Agent	Number of Samples	Range of Results	Administrative Control Level	Units
Asbestos ¹	1,386	(BDL—0.01391)	0.01	(f/cc)

¹ Analysis performed by Titan Environmental Labs, in accordance with the NIOSH Manual of Analytical Methods, Method 7400.

**Table D.3. Summary of Results for Personal Air Monitoring
(includes subcontractor personal air sampling)**

Agent	Number of Samples	Range of Results	Occupational Exposure Limit	Units
Asbestos ¹	165	(0.00061—1.8923)	0.07	(f/cc)
Asbestos ²	127	(BDL—0.24522)	1	(f/cc)
Aluminum ³	5	BDL	0.07	(mg/m ³)
Arsenic ³	5	BDL	0.007	(mg/m ³)
Beryllium ³	5	BDL	1.4	(µg/m ³)
Cadmium ³	5	BDL	0.007	(mg/m ³)
Chromium ³	5	BDL	0.35	(mg/m ³)
Copper ³	5	BDL	0.014	(mg/m ³)
Iron ³	5	BDL	3.5	(mg/m ³)
Lead ³	5	(BDL—1.90664)	40	(µg/m ³)
Magnesium ³	5	(BDL—0.00296)	7	(mg/m ³)
Manganese ³	5	BDL	0.14	(mg/m ³)
Nickel ³	5	BDL	0.7	(mg/m ³)
Selenium ³	5	BDL	0.14	(mg/m ³)
Silver ³	5	BDL	0.007	(mg/m ³)
Uranium ³	5	(BDL—5.2597)	140	(µg/m ³)
Zinc ³	5	(BDL—0.00085)	1.4	(mg/m ³)

BDL—below detection limit

¹ Analysis performed by Titan Environmental Laboratory, Inc., in accordance with the NIOSH Manual of Analytical Methods, Method 7400, 10-hour time-weighted average.

² Analysis performed by Titan Environmental Laboratory, Inc., in accordance with the NIOSH Manual of Analytical Methods, Method 7400, 30-minute excursion.

³ Analyses performed by ALS Environmental Labs, in accordance with the NIOSH Manual of Analytical Methods, Method 7300, 10-hour time-weighted average.