MONITORING WELL CONSTRUCTION LOG

Location Name:	PGDP	State Assigned #	8007-8257
Address:	5600 Hobbs Road	AI #	3059
City/State/Zip:	Kevil, KY 42053	Facility Assigned #	MW-557

Depth to Groundwater (ft)	50	Total Depth of Boring (ft)	73.3	Total Depth of Well (ft)	72.3	Borehole Diameter (in)	8.0
Well Diameter (in)	4.0	Slot Size (in)	0.010	Grout Type	Cement Bentonite	Drilling in Consolidated (ft)	--
Date:	2/2/21	Completed By:	Todd W. Mills			Top of Casing (AMSL)	382.03

CEG CHASE Environmental Group INC

Comments: Drawing not to scale. Centralizers at 51' and 70.5' b.g.s.