MONITORING WELL CONSTRUCTION LOG

Location Name:	PGDP	State Assigned #	8007-8284
Address:	5600 Hobbs Road	AI #	3059
City/State/Zip:	Kevil, KY 42053	Facility Assigned #	MW-584

Depth to Groundwater (ft)	Dry	Total Depth of Boring (ft)	67.0	Total Depth of Well (ft)	7.5	Borehole Diameter (in)	4.0
Well Diameter (in)	1.0	Slot Size (in)	0.010	Grout Type	Bentonite	Drilling in Consolidated (ft)	--
Date:	3/4/21	Completed By:	Todd W. Mills			Top of Casing (AMSL)	378.99

CEG CHASE Environmental Group INC

Comments: Drawing not to scale. Borehole advanced to 67.0. Abandoned with sand from 67.0-54.5, Cement/bentonite grout from 54.5-11.0, bentonite chips from 11.0-9.0, and sand to 7.5. MW-584 constructed above 7.5.