

Listing of Memorandums of Agreement Resulting from Paducah Federal Facility Agreement Formal and Informal Dispute Resolutions

Project	Nature of Dispute	Agency Conditions	Level of Dispute	Party Initiating Dispute	Date Initiated	Date Ended	Dispute Issues	Final Status	MOA	Transmittal Date	Title
BGOU	Denial of Proposed Milestone Modification Request for Submittal of the D1 Proposed Plan and Subsequent Documents for the BGOU	KDEP and EPA	Informal	DOE	11/9/2010	12/13/2010	Over 400 comments were received on the D1 FS: DOE requested a 127-day extension of the D1 PP and subsequent documents. EPA and Kentucky only approved 66 days of the 127-day request.	Resolved	PPPO-02-1088015-11	12/13/2010	Memorandum of Agreement for Resolution of Informal Dispute for the Proposed Milestone Modification Request for Submittal of the D1 Proposed Plan and Subsequent Documents for the Burial Grounds Operable Unit at the Paducah Gaseous Diffusion Plant
BGOU	D2 Feasibility Study BGOU - Conditional Approval with Focus on PTW	KDEP and EPA	Informal	KDEP and EPA	1/14/2011	9/26/2011	Received 116 comments that served as conditions; All but 7 comments were resolved at the informal level.	Elevated	NA	NA	
BGOU	D2 Feasibility Study BGOU - Conditional Approval with Focus on PTW	KDEP and EPA	Formal - DRC	EPA	9/27/2011	10/25/2011	Received 116 comments that served as conditions; All but 7 comments were resolved at the informal level.	Elevated	NA	NA	
BGOU	D2 Feasibility Study BGOU - Conditional Approval with Focus on PTW	KDEP and EPA	Formal - SEC	DOE	11/4/2011	1/30/2012	Received 116 comments that served as conditions; All but 7 comments were resolved at the informal level.	Resolved	PPPO-02-1399777-12	2/10/2012	Resolution Agreement of the Formal Dispute for the D2 Feasibility Study for the Burial Grounds Operable Unit at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky (DOE/LX/07-0130&D2)
BGOU 23730	D2 Feasibility Study (SWMUs 2,3,7 and 30) Conditional Approval	KDEP and EPA	Informal	DOE	3/27/2015	12/22/2015	Various Conditions	Elevated	NA	NA	
BGOU 23730	D2 Feasibility Study (SWMUs 2,3,7 and 30) Conditional Approval	KDEP and EPA	Formal - DRC	DOE	12/22/2015	5/16/2017	Various Conditions	Resolved	PPPO-02-4229276-17	5/26/2017	Memorandum of Agreement for Resolution of Dispute for the Feasibility Study for Solid Waste Management Units 2, 3, 7, and 30 of the Burial Grounds Operable Unit at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky, DOE/LX/07-1274&D2
BGOU 5&6	D2/R2 Feasibility Study SWMUs 5 and 6 - Conditions of Approval	KDEP and EPA	Informal	KDEP and EPA	9/26/2012	12/18/2012	Received 18 comments that served as conditions.	Resolved	PPPO-02-1757482-13	12/19/2012	Memorandum of Agreement for Resolution of Informal Dispute for the D2/R2 Feasibility Study for Solid Waste Management Units 5 and 6 of the Burial Grounds Operable Unit at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky (DOE/LX/07-0130a&D2/R2)
BGOU 5&6	D2 Proposed Plan SWMUs 5 and 6 Conditional Concurrence	KDEP and EPA	Informal	DOE	3/27/2015	5/1/2015	Various Conditions	Elevated	NA	NA	
BGOU 5&6	D2 Proposed Plan SWMUs 5 and 6 Conditional Concurrence	KDEP and EPA	Formal - DRC	DOE	5/1/2015	10/23/2015	Various Conditions	Elevated	NA	NA	
BGOU 5&6	D2 Proposed Plan SWMUs 5 and 6 Conditional Concurrence	KDEP and EPA	Formal - SEC	DOE	10/23/2015	1/25/2016	UECA and ARARs	Resolved	PPPO-02-3393894-16	2/12/2016	Memorandum of Agreement for Resolution of Formal Dispute of the Proposed Plan for the Burial Grounds Operable Unit Source Areas for Solid Waste Management Units 5 and 6, DOE/LX/07-1275&D2
CRP	Nonconcurrency on D2/R4 Community Relations Plan	KDEP	Informal	KDEP	2/2/2007	6/18/2007	DOE, with their drafting of the D2R4 version of the Community Relations Plan (CRP), is attempting to utilize the CRP in a manner that overwrites and conflicts with the terms and conditions of the FFA. Specifically, the proposed language in Section 2 of the CRP (Decision Making and Public Involvement), attempts to redefine the FFA criteria for declaring modifications as major and also attempts to create categories of FFA major modifications which require either no public involvement or notices to the public after finalization of major modifications. The Cabinet's sole criterion for declaring an FFA modification as major is the need for meaningful stakeholder involvement, prior to finalization of a modification	Resolved	PPPO-02-416-07	6/18/2007	Community Relations Plan Under the Federal Facility Agreement at the U.S. Department of Energy Paducah Gaseous Diffusion Plant (DOE/OR/07-2099&D2R5)
D&D OU	Conditions for Concurrence on C-400 Building Removal Notification	EPA	Informal	DOE	6/4/2018	7/4/2018	EPA Conditions require DOE to characterize the slab and subsurface structures and environmental medial beneath the basement areas prior to demolition. DOE plans to install flowable fill prior to demolition and completion of the remedial investigation for the area underneath the building.	Elevated	NA	NA	
D&D OU	Conditions for Concurrence on C-400 Building Removal Notification	EPA	Formal - DRC	DOE	7/6/2018	8/8/2018	EPA Conditions require DOE to characterize the slab and subsurface structures and environmental medial beneath the basement areas prior to demolition. DOE plans to install flowable fill prior to demolition and completion of the remedial investigation for the area underneath the building.	Elevated	NA	NA	
D&D OU	Conditions for Concurrence on C-400 Building Removal Notification	EPA	Formal - SEC	DOE	8/15/2018	8/1/2019	EPA Conditions require DOE to characterize the slab and subsurface structures and environmental medial beneath the basement areas prior to demolition. DOE plans to install flowable fill prior to demolition and completion of the remedial investigation for the area underneath the building.	Resolved	PPPO-02-5711247-19	8/12/2019	Memorandum of Agreement for Resolution of Formal Disputes on EPA Conditional Concurrence on the Removal Notification for Demolition of the C-400 Cleaning Building in the C-400 Complex Operable Unit at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky, DOE/LX/07-2420&D2 and the Engineering Evaluation/Cost Analysis for Demolition of the C-400 Cleaning Building in the C-400 Complex Operable Unit at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky, DOE/LX/07-2425&D2
D&D OU	Conditions for Concurrence on C-400 Building Demolition EE/CA	EPA	Informal	DOE	9/21/2018	11/5/2018	22 EPA Conditions on Various Areas of the EECA (18 resolved)	Elevated	NA	NA	
D&D OU	Conditions for Concurrence on C-400 Building Demolition EE/CA	EPA	Formal - DRC	DOE	11/20/2018	2/27/2019	4 EPA Conditions on Various Areas of the EECA	Elevated	NA	NA	
D&D OU	Conditions for Concurrence on C-400 Building Demolition EE/CA	EPA	Formal - SEC	DOE	3/6/2019	8/1/2019	4 EPA Conditions on Various Areas of the EECA	Resolved	PPPO-02-5711247-19	8/12/2019	Memorandum of Agreement for Resolution of Formal Disputes on EPA Conditional Concurrence on the Removal Notification for Demolition of the C-400 Cleaning Building in the C-400 Complex Operable Unit at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky, DOE/LX/07-2420&D2 and the Engineering Evaluation/Cost Analysis for Demolition of the C-400 Cleaning Building in the C-400 Complex Operable Unit at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky, DOE/LX/07-2425&D2
FYR	Conditions on 2013 Five Year Review Addendum for Water Policy Actions	EPA	Informal	DOE	12/19/2016	6/13/2017	Technical Conditions	Elevated	NA	NA	
FYR	Conditions on the D2 C-400 VI Study Work Plan	EPA	Informal	DOE	12/19/2016	6/29/2017	Technical Conditions	Resolved	PPPO-02-4310559-17	7/11/2017	Memorandum of Agreement for Resolution of Informal Dispute of Disputed Conditions Issued on the C-400 Vapor Intrusion Study Work Plan to Support the Additional Actions for the CERCLA Five-Year Review at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky, DOE/LX/07-2403&D2
FYR	Conditions on 2013 Five Year Review Addendum for Water Policy Actions	EPA	Formal - DRC	DOE	6/13/2017	9/5/2017	Technical Conditions	Resolved	PPPO-02-4436108-17	9/14/2017	Memorandum of Agreement for Resolution of Formal Dispute for the Appendix C-Water; Policy Actions, Addendum to the Five-Year Review for Remedial Actions at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky, DOE/LX/07-1289&D2/R1/A2/R1

Listing of Memorandums of Agreement Resulting from Paducah Federal Facility Agreement Formal and Informal Dispute Resolutions

Project	Nature of Dispute	Agency Conditions	Level of Dispute	Party Initiating Dispute	Date Initiated	Date Ended	Dispute Issues	Final Status	MOA	Transmittal Date	Title
FYR	KY Requirements for Additional Actions for the CY 2018 Five Year Review	KY	Informal	DOE	12/2/2019	6/22/2020	KY Additional Actions for the Water Policy Removal Action	Resolved	PPPO-02-10006452-20	7/7/2020	Memorandum of Agreement for Resolution of Informal Dispute Concerning U.S. Environmental Protection Agency and Kentucky Department for Environmental Protection Requirements for Additional Actions or Modifications Regarding the CY 2018 Five-Year Review for Remedial Actions at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky, DOE/LX/07-2426&D2
FYR	EPA Requirements for Additional Actions for the CY 2018 Five Year Review	EPA	Informal	DOE	12/2/2019	6/22/2020	EPA Additional Actions and protectiveness deferral for Water Policy, Northeast Plume, Northwest Plume, and SWMU 100	Resolved	PPPO-02-10006452-20	7/7/2020	Memorandum of Agreement for Resolution of Informal Dispute Concerning U.S. Environmental Protection Agency and Kentucky Department for Environmental Protection Requirements for Additional Actions or Modifications Regarding the CY 2018 Five-Year Review for Remedial Actions at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky, DOE/LX/07-2426&D2
GWOU	Refusal to accept DOE's notification extending the time period for DOE to respond to comments upon the D1 GWOU Feasibility Study and issue the D2 GWOU FS	KDEP and EPA	Informal	DOE	4/16/2001	6/13/2001	On April 6, 2001, DOE issued written notification of a thirty day extension to the date for submission of the D2 GWOU FS. The written notification was issued pursuant to, and in accordance with, Section XX(G)(6) of the PGDP FFA, which provides: "DOE may extend the period specified in Appendix G for responding to comments on a D1 document and issuing the D2 Primary Document for an additional thirty days by providing written notice to EPA and KNREPC." EPA and KNREPC have attempted to "disapprove" or otherwise reject DOE's notification of the thirty day extension for submission of the D2 GWOU FS.	Resolved	No documentation that this was resolved. Per conversations with personnel, it is believed to have been resolved informally either through telephone conferences or at a core team meeting. The GWOU FS was submitted as an internal draft to EPA/KY on 6/13/2001	NA	
GWOU - NE Plume	ESD and RAWP for NE Plume Optimization	KDEP and EPA	Informal	DOE	11/12/2013	2/25/2014	Conditions for treating and establish an effluent discharge limit	Elevated	NA	NA	
GWOU - NE Plume	ESD and RAWP for NE Plume Optimization	KDEP and EPA	Formal - DRC	DOE	2/25/2014	1/26/2015	Conditions for treating and establish an effluent discharge limit	Elevated	NA	NA	
GWOU - NE Plume	ESD and RAWP for NE Plume Optimization	KDEP and EPA	Formal - SEC	DOE	1/26/2015	7/31/2015	Conditions for treating and establish an effluent discharge limit	Resolved	PPPO-02-3079083-15	8/4/2015	Memorandum of Agreement for Resolution of Formal Dispute of the Explanation of Significant Differences to the Record of Decision for the Interim Remedial Action of the Northeast Plume at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky (DOE/LX/07-1291&D2), and Remedial Action Work Plan for Optimization of the Northeast Plume Interim Remedial Action at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky (DOE/LX/07-1280&D2)
GWOU C-400	Denial of Extension Request for TS Field Start for C-400 Action	KDEP and EPA	Informal	DOE	12/13/2001	2/19/2002	On November 2, 2001, DOE requested an extension to Appendix C of the FFA for the TS field-start for the GWOU ROD 2 from November 2, 2001, to April 1, 2002. The additional time that has been requested is needed to complete the auditable safety analysis and to finalize the design drawings and technical specifications package for implementing the Six-Phase Heating (SPH) TS at PGDP. December 6, 2001, DOE received notice from KDEP, denying the requested extension. KDEP responded that DOE has not generated convincing evidence that good cause exists for the extension requested. December 10, 2001, DOE received notice from EPA, Region IV, denying the requested extension. EPA indicated the justification DOE provided supporting the extension request was inadequate.	Resolved	Online at EIC - Letters are listed under Accession number. DOE Letter: I-04602-0055; KDEP Letter: I-04611-0160; EPA Letter: I-04611-0159	2/19/2002	Modification to the Paducah Federal Facility Agreement according to the terms of Section XXXIX. GWOU ROD 2 (C-400) Treatability Study (TS)
GWOU C-400	D2 Revised Proposed Plan for the C-400 IRA	KDEP and EPA	Informal	DOE	6/4/2013	10/28/2013	In the event that EPA intended its May 23, 2013, letter to disapprove DOE's extension request, this letter serves as DOE's invocation of dispute in accordance with Section XXIX.3 and Section XXV.A of the FFA. The nature of the dispute concerns the need for an extension to allow the FFA parties sufficient time to discuss the treatability study for SEE.	Resolved	PPPO-02-2069014-14	10/31/2013	Memorandum of Agreement of Resolution of Informal Dispute for the D2 Revised Proposed Plan/or Volatile Organic Compound Contamination at the C-400 Cleaning Building at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky (DOE/LX/07-1263&D2)
GWOU C-400	Milestone Modification for Revised Proposed Plan for the C-400 IRA	KDEP and EPA	Informal	DOE	10/11/2016	11/30/2016	In correspondence dated September 26, 2016, and September 27, 2016, EPA and KDEP issued letters of nonconcurrency in response to DOE's September 6, 2016, milestone modification request for submittal of the Revised Proposed Plan for the Volatile Organic Compound Contamination at the C-400 Cleaning Building at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky, DOE/LX/07-2407&D1. DOE requested a 120-day extension for submittal of the D1 Revised Proposed Plan to allow the FF A parties' time to complete tri-party discussions concerning site cleanup priorities and to determine a path forward for the C-400 Complex.	Elevated	NA	NA	
GWOU C-400	Milestone Modification for Revised Proposed Plan for the C-400 IRA	KDEP and EPA	Formal - DRC	DOE	11/30/2016	9/28/2017	In correspondence dated September 26, 2016, and September 27, 2016, EPA and KDEP issued letters of nonconcurrency in response to DOE's September 6, 2016, milestone modification request for submittal of the Revised Proposed Plan for the Volatile Organic Compound Contamination at the C-400 Cleaning Building at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky, DOE/LX/07-2407&D1. DOE requested a 120-day extension for submittal of the D1 Revised Proposed Plan to allow the FF A parties' time to complete tri-party discussions concerning site cleanup priorities and to determine a path forward for the C-400 Complex.	Resolved	PPPO-02-4482392-18	10/6/2017	Memorandum of Agreement for Resolution of Formal Dispute Regarding the Non-concurrence by EPA and KDEP on the DOE Milestone Modification Request for Submittal of the Revised Proposed Plan for the Volatile Organic Compound Contamination at the C-400 Cleaning Building at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky (DOE/LX/07-2407&D1)
GWOU C-720	Denial of Extension Request for D1 ROD for GWOU C-720 Action	KDEP and EPA	Informal	DOE	12/20/2001	1/11/2002	On November 9, 2001, DOE requested an extension to Appendix C and Appendix G of the FFA for submittal dates of the D1 ROD and subsequent decision documents for the GWOU, C-720 Action. In letters received on December 10, 2001, and December 20, 2001, KDEP and EPA denied DOE's request for extension. DOE contends that good cause exists for an extension under Section XXIX (B)(5) of the FFA, because two additional revisions of the Proposed Plan were required to address regulator comments.	Resolved	Resolved verbally on 1/11/2002 as documented by correspondence dated 2/5/02 and follow-up signed forms. Online at EIC -letter is listed under Accession number: DOE Letter: I-04613-0013	2/5/2002	Request for Modification to Appendix C and Appendix G of the Federal Facility Agreement for Submittal Dates of the D1 Record of Decision and Other Decision Documents for the Groundwater Operable Unit Record of Decision 1, C-720 Area, Paducah Gaseous Diffusion Plant, Paducah, Kentucky
GWOU C-720	Dispute of Denial of Extension for Submittal of the D2 ROD and LUCIP for the GWOU for UCRS near C-720, C-747-C, and C-746-D	KDEP	Informal	DOE	8/2/2002	9/16/2002	On April 23, 2002, DOE requested an extension under Section XX(G)(6) of the Paducah FFA extending the time period for issuing the D2 ROD and Land Use Implementation Plan to May 23,2002. In a letter from KDEP received by DOE on June 10, 2002, KDEP stated that DOE missed the April 23,2002, date for ROD signature. In addition, the EPA on July 16, 2002 as well as KDEP on July 17, 2002, both stated that DOE had not requested an extension to the ROD signature date to May 23, 2002. DOE is disputing the necessity of submitting the ROD for C-720 during the period in which DOE is negotiating an accelerated clean-up plan	Elevated	NA	NA	

Listing of Memorandums of Agreement Resulting from Paducah Federal Facility Agreement Formal and Informal Dispute Resolutions

Project	Nature of Dispute	Agency Conditions	Level of Dispute	Party Initiating Dispute	Date Initiated	Date Ended	Dispute Issues	Final Status	MOA	Transmittal Date	Title
GWOU C-720	Dispute of Denial of Extension for Submittal of the D2 ROD and LUCIP for the GWOU for UCRS near C-720, C-747-C, and C-746-D	KDEP	Formal - DRC	DOE	9/26/2002	11/10/2002	On April 23, 2002, DOE requested an extension under Section XX(G)(6) of the Paducah FFA extending the time period for issuing the D2 ROD and Land Use Implementation Plan to May 23,2002. In a letter from KDEP received by DOE on June 10, 2002, KDEP stated that DOE missed the April 23,2002, date for ROD signature. In addition, the EPA on July 16, 2002 as well as KDEP on July 17, 2002, both stated that DOE had not requested an extension to the ROD signature date to May 23, 2002. DOE is disputing the necessity of submitting the ROD for C-720 during the period in which DOE is negotiating an accelerated clean-up plan	Elevated	NA	NA	
GWOU C-720	Dispute of Denial of Extension for Submittal of the D2 ROD and LUCIP for the GWOU for UCRS near C-720, C-747-C, and C-746-D	KDEP	Formal - SEC	DOE	11/18/2002	4/15/2002	On April 23, 2002, DOE requested an extension under Section XX(G)(6) of the Paducah FFA extending the time period for issuing the D2 ROD and Land Use Implementation Plan to May 23,2002. In a letter from KDEP received by DOE on June 10, 2002, KDEP stated that DOE missed the April 23,2002, date for ROD signature. In addition, the EPA on July 16, 2002 as well as KDEP on July 17, 2002, both stated that DOE had not requested an extension to the ROD signature date to May 23, 2002. DOE is disputing the necessity of submitting the ROD for C-720 during the period in which DOE is negotiating an accelerated clean-up plan	Resolved	Resolved with the 4/15/03 SMP dispute resolution. Online at EIC - listed under Accession Number: ENV 1.A-01688	4/15/2003	Resolution of Dispute Regarding Department of Energy Paducah Gaseous Diffusion Plant
Inactive D&D OU	EPA and KDEP have issued a determination that DOE has failed to meet the milestones for the submission of a D1 AM and a D1 RAWP prior to the finalization of the EE/CA and completion of a public review and comment period for the EE/CA. DOE disagrees with the EPA and KDEP determination that it has failed to meet the milestones for submission of the D1 AM and the D1 RAWP to the extent that determination may be utilized as a basis for assessing stipulated penalties under the FFA.	KDEP and EPA	Informal	DOE	11/30/2001	1/14/2002	DOE is invoking dispute resolution because it is DOE's position that assessing stipulated penalties under the circumstances presented by this situation would be unreasonable, inappropriate, and inconsistent with the spirit and intent of the CERCLA and the FFA. EPA and KDEP declined to approve an originally requested schedule extension that would have provided adequate time to prepare the D1 AM and D1 RAWP following finalization of the EE/CA and issuance of the EE/CA for public review and comment. As of the writing of this letter, the EE/CA has neither been finally approved nor issued for public review and comment. Public participation is a critical component of the CERCLA decision making process. As such, requiring the preparation and submission of the DI AM and DI RAWP prior to completion of public review and comment of the EE/CA would be contrary to the spirit and intent of CERCLA and the FFA.	Elevated	NA	NA	
Inactive D&DOU	EPA and KDEP have issued a determination that DOE has failed to meet the milestones for the submission of a D1 AM and a D1 RAWP prior to the finalization of the EE/CA and completion of a public review and comment period for the EE/CA. DOE disagrees with the EPA and KDEP determination that it has failed to meet the milestones for submission of the D1 AM and the D1 RAWP to the extent that determination may be utilized as a basis for assessing stipulated penalties under the FFA.	KDEP and EPA	Formal - DRC	DOE	1/30/2002	3/4/2002	DOE is invoking dispute resolution because it is DOE's position that assessing stipulated penalties under the circumstances presented by this situation would be unreasonable, inappropriate, and inconsistent with the spirit and intent of the CERCLA and the FFA. EPA and KDEP declined to approve an originally requested schedule extension that would have provided adequate time to prepare the D1 AM and D1 RAWP following finalization of the EE/CA and issuance of the EE/CA for public review and comment. As of the writing of this letter, the EE/CA has neither been finally approved nor issued for public review and comment. Public participation is a critical component of the CERCLA decision making process. As such, requiring the preparation and submission of the DI AM and DI RAWP prior to completion of public review and comment of the EE/CA would be contrary to the spirit and intent of CERCLA and the FFA.	Resolved	Online at EIC - listed under Accession Number: I-05102-0151	3/4/2002	Regulators Parties' Resolution of Dispute Over Missed milestones for the C-410 Complex Decontamination and Decommissioning Project, Paducah Gaseous Diffusion Plant, Paducah, KY
Inactive D&DOU	Conditional Approval on D2 C-410 RAWP to add the scope and schedule for infrastructure removal action	EPA	Informal	DOE	1/27/2003	3/19/2003	DOE requests that the required changes in scope and schedule be resolved as part of the current negotiations to resolve the outstanding Site Management Plan (SMP) dispute. Inclusion of the requested changes in the RAWP at this time would directly impact the ability of the Federal Facilities Agreement (FFA) parties to negotiate priorities and schedules as part of the SMP dispute.	Resolved	DOE Letter confirming approval of the RAWP and deferring schedule issues to the SMP dispute. Online at EIC - listed under Accession Number: I-05116-0020	3/19/2003	Approval of C-410 Removal Action Work Plan and Initiation of the Removal Action
SMP	KY and EPA requests additional work	KDEP and EPA	Informal	DOE	7/8/1998	11/19/1998	Requested WAG 15 RI/FS Work Plan, WAG 23 RD/RA activities, WAGs 9 and 11 and WAGs 16 and 19 RI/FS Work Plans, WAGs 18 and 25 SE, Scrap Metal Removal	Resolved	Online at EIC - listed under Accession Number: INF-RECMGMT-KY Approval Appendix C FFA-1998-11-20	11/20/1998	Modification to the Paducah Federal Facility Agreement according to the terms of Section XXXIX. Update current year timetables and deadlines to incorporate the FY 1999 commitments.
SMP	Nonconcurrence on D2 FY2000 SMP	KDEP and EPA	Informal	KDEP and EPA	3/9/2000	4/8/2000	DOE did not include in Appendix V the commitments consistent with implementation of the Life Cycle Baseline Requirements Case developed by the Tri-Party Working Group established in November 1999 by senior management. DOE only included those limited by the budget targets.	Elevated	NA	NA	
SMP	Nonconcurrence on D2 FY2000 SMP	KDEP and EPA	Formal - DRC	KDEP	4/24/2000	9/29/2000	DOE did not include in Appendix V the commitments consistent with implementation of the Life Cycle Baseline Requirements Case developed by the Tri-Party Working Group established in November 1999 by senior management. DOE only included those limited by the budget targets.	Resolved	Online at EIC - listed under Accession Number: I-020001-0233	9/29/2000	Modification to the Paducah Federal Facility Agreement according to the terms of Section XXXIX. Modification of Appendix G of the Federal Facility Agreement to incorporate FY 2001 and FY 2002 Milestones
SMP	Rejection of Extension request to submit revised FY 2002/2003 FFA enforceable commitments associated with Appendix V and VI of the revised SMP for FY 2001	EPA	Informal	DOE	6/19/2001	8/7/2001	DOE requested additional time to submit revised FY 2002 and FY 2003 enforceable commitments associated with Appendix V and VI of the revised Draft FY 2001 SMP. The request was based on the delay of the President's budget.	Elevated	NA	NA	
SMP	Failure to Submit the D2 SMP for FY 2001	KDEP	Informal	KDEP	7/10/2001	8/9/2001	The May 3, 2001 submission of the SMP fails to meet the definitions of the SMP, "shall mean the plan, to be updated annually, which establishes the fiscal year, fiscal year +1, and fiscal year +2 and outyear enforceable commitments."	Elevated	NA	NA	
SMP	Rejection of Extension request to submit revised FY 2002/2003 FFA enforceable commitments associated with Appendix V and VI of the revised SMP for FY 2001	EPA	Formal - DRC	EPA	8/7/2001	10/15/2001	DOE requested additional time to submit revised FY 2002 and FY 2003 enforceable commitments associated with Appendix V and VI of the revised Draft FY 2001 SMP. The request was based on the delay of the President's budget.	Elevated	NA	NA	
SMP	Failure to Submit the D2 SMP for FY 2001	KDEP	Formal - DRC	KDEP	8/9/2001	10/15/2001	The May 3, 2001 submission of the SMP fails to meet the definitions of the SMP, "shall mean the plan, to be updated annually, which establishes the fiscal year, fiscal year +1, and fiscal year +2 and outyear enforceable commitments."	Elevated	NA	NA	
SMP	Rejection of Extension request to submit revised FY 2002/2003 FFA enforceable commitments associated with Appendix V and VI of the revised SMP for FY 2001	EPA	Formal - SEC	EPA	10/24/2001	4/15/2003	DOE requested additional time to submit revised FY 2002 and FY 2003 enforceable commitments associated with Appendix V and VI of the revised Draft FY 2001 SMP. The request was based on the delay of the President's budget. Dispute was temporarily suspended via formal letter to provide for a renewed period of negotiation (letter dated 12-19-2002 - Online EIC Accession Number: I-05102-0248)	Resolved	Resolved with the 4/15/03 SMP dispute resolution. Online at EIC - listed under Accession Number: ENV 1.A-01688	4/15/2003	Resolution of Dispute Regarding Department of Energy Paducah Gaseous Diffusion Plant
SMP	Failure to Submit the D2 SMP for FY 2001	KDEP	Formal - SEC	KDEP	10/24/2001	4/15/2003	The May 3, 2001 submission of the SMP fails to meet the definitions of the SMP, "shall mean the plan, to be updated annually, which establishes the fiscal year, fiscal year +1, and fiscal year +2 and outyear enforceable commitments."	Resolved	Resolved with the 4/15/03 SMP dispute resolution. Online at EIC - listed under Accession Number: ENV 1.A-01688	4/15/2003	Resolution of Dispute Regarding Department of Energy Paducah Gaseous Diffusion Plant
SMP	KDEP Nonconcurrence on FY 2018 Site Management Plan	KDEP	Informal	KDEP	5/16/2018	7/30/2018	The Division will not concur on Out-Year Timetables and Deadlines that are not in compliance with the FFA for the Paducah Site. Failure to adhere to the terms and conditions of the FFA is the basis for this non-concurrence.	Elevated	NA	NA	
SMP	KDEP Nonconcurrence on FY 2018 Site Management Plan	KDEP	Formal - DRC	KDEP	7/30/2018	9/14/2018	The Division will not concur on Out-Year Timetables and Deadlines that are not in compliance with the FFA for the Paducah Site. Failure to adhere to the terms and conditions of the FFA is the basis for this non-concurrence. On August 27, 2018, Kentucky issues a letter to align Kentucky's dispute with DOE's elevation of the dispute to the DRC.	Elevated	NA	NA	

Listing of Memorandums of Agreement Resulting from Paducah Federal Facility Agreement Formal and Informal Dispute Resolutions

Project	Nature of Dispute	Agency Conditions	Level of Dispute	Party Initiating Dispute	Date Initiated	Date Ended	Dispute Issues	Final Status	MOA	Transmittal Date	Title
SMP	KDEP Nonconcurrency on FY 2018 Site Management Plan	KDEP	Formal - SEC	KDEP	9/20/2018	3/29/2019	The Division will not concur on Out-Year Timetables and Deadlines that are not in compliance with the FFA for the Paducah Site. Failure to adhere to the terms and conditions of the FFA is the basis for this non-concurrence.	Resolved	PPPO-02-5516127-19	4/4/2019	Memorandum of Agreement for Resolution of Formal Dispute Concerning Kentucky Department for Environmental Protection Nonconcurrency and U.S. Environmental Protection Agency Conditions Submitted on the Site Management Plan, Paducah Gaseous Diffusion Plant, Paducah, Kentucky, Annual Revision - FY 2018, DOE/LX/07-2418&D2
SMP	Conditions for Concurrence on the FY 2018 Site Management Plan	EPA	Informal	DOE	6/15/2018	7/30/2018	35 of 37 Conditions on Various Areas of the D2 FY 2018 Site Management Plan (14 resolved)	Elevated	NA	NA	
SMP	Conditions for Concurrence on the FY 2018 Site Management Plan	EPA	Formal - DRC	DOE	8/10/2018	9/17/2018	21 Conditions on Various Areas of the D2 FY 2018 Site Management Plan	Elevated	NA	NA	
SMP	Conditions for Concurrence on the FY 2018 Site Management Plan	EPA	Formal - SEC	DOE	9/20/2018	3/29/2019	21 Conditions on Various Areas of the D2 FY 2018 Site Management Plan	Resolved	PPPO-02-5516127-19	4/4/2019	Memorandum of Agreement for Resolution of Formal Dispute Concerning Kentucky Department for Environmental Protection Nonconcurrency and U.S. Environmental Protection Agency Conditions Submitted on the Site Management Plan, Paducah Gaseous Diffusion Plant, Paducah, Kentucky, Annual Revision - FY 2018, DOE/LX/07-2418&D2
SOU	Disapproval of the D2 PP for WAG 23 and WAG 27 SWMU 1	KDEP	Informal	DOE	7/27/1999	9/11/1999	KDEP disapproved the "No action" Proposed Plan stating it was inconsistent with the Department for Environmental Protection's position on remedial options for PCBs/dioxin contamination	Elevated	NA	NA	
SOU	Disapproval of the D2 PP for WAG 23 and WAG 27 SWMU 1	KDEP	Formal - DRC	DOE	9/27/1999	2/3/2000	KDEP disapproved the "No action" Proposed Plan stating it was inconsistent with the Department for Environmental Protection's position on remedial options for PCBs/dioxin contamination	Resolved	DOE Letter withdrawing the Proposed Plan - Online in EIC under Document Number: DOE/OR/07/1771&D2; Accession Number: I-03912-0017	2/3/2000	Waste Area Grouping 23 Proposed Remedial Action Plan, Paducah Gaseous Diffusion Plant, Paducah, Kentucky, Resource Conservation and Recovery Act Permit Number KY8-890-008-982 (DOE/OR/07-1771&D2)
SOU	Denial of Extension Request for submittal of D1 Remedial Investigation Report and subsequent CERCLA documents	KDEP and EPA	Informal	DOE	12/30/2010	1/20/2011	EPA and KY contended that delays with the approval of the RI/FS Work plan did not occur and the approval of the RI/FS Work Plan did not cause a delay since DOE proceeded at risk with the sampling effort without an approved QAPP.	Resolved	PPPO-02-1123892-11	1/24/2011	Memorandum of Agreement for Resolution of Informal Dispute for the Milestone Modification Request for Submittal of the D1 Remedial Investigation Report and Subsequent Documents for the Soils Operable Unit at the Paducah Gaseous Diffusion Plant
SW Plume	Nonconcurrency on the D2 Site Investigation Report for the Southwest Plume at the PGDP.	EPA	Informal	EPA	11/1/2006	3/24/2008	The nature of this informal dispute is the deficiencies associated with the Site Investigation report, as stated above. The failure of the DOE to adequately characterize and substantiate DOE's hypothesis of degradation of TCE prevents EPA from being able to approve this Site Investigation report. Furthermore, EPA believes it may be necessary to conduct additional fieldwork such as installation of monitoring wells and subsequent sampling to support a valid hypothesis which supports degradation of TCE at the PGDP.	Resolved	PPPO-02-392-08	3/24/2008	Resolution of the Environmental Protection Agency Letter of Non-Concurrence for the Site Investigation Report for the Southwest Plume at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky (DOE/OR/07-2180&D2) and Notice of Informal Dispute dated November 30, 2007
SW Plume	Conditions on the D2 Focused Feasibility Study for the Southwest Plume Volatile Organic Compound Sources Oil Landfarm and C-720 Northeast and Southeast Sites at the	KDEP and EPA	Informal	DOE	4/12/2010	5/20/2010	Conditional Concurrence on the D2 Focused Feasibility Study for the Southwest Plume Volatile Organic Compound Sources issues (Kentucky Radionuclide Effluent Standards, Monitoring and Reporting for Effluent Discharges, and LUCS/Access Controls)	Resolved	Online in EIC - Listed under document number DOE/LX/07-0186&D2	5/20/2010	Memorandum of Agreement for Resolution of Informal Dispute for the Focused Feasibility Study for the Southwest Plume Volatile Organic Compound Sources Oil Landfarm and C-720 Northeast and Southeast Sites at the Paducah Gaseous Diffusion Plant, Paducah, KY (DOE/LX/07-0186&D2)
SW Plume	Conditions on the D2 Remedial Action Work Plan for SWMU 211-A Enhanced In Situ Bioremediation for Volatile Organic Compound Sources to the Southwest Groundwater Plume	EPA	Informal	DOE	6/26/2020	9/7/2021	5 conditions related to implementation of EPA's Area of Contamination (AOC) Policy and waste water management	Resolved	PPPO-02-10016872-21	10/5/2021	Memorandum of Agreement for Resolution of Informal Dispute Concerning U.S. Environmental Protection Agency Conditional Concurrence on the Remedial Action Work Plan for SWMU 211-A Enhanced In Situ Bioremediation for Volatile Organic Compound Sources to the Southwest Groundwater Plume at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky, DOE/LX/07-2443&D2
SWOU - NSDD	Disapproval of DOE's request to resume conducting the NSDD cleanup project under CERCLA Section 104 removal action authority.	KDEP and EPA	Informal	DOE	12/8/2000	1/4/2001	DOE, USEPA and the KNREPC have held discussions, between November 29, 2000, and December 4, 2000, concerning the appropriate response authority, removal or remedial, for the cleanup of the NSDD. Those discussions have not resulted in the parties to the FFA reaching agreement on this issue. Section X of the FFA provides that the dispute resolution provisions of the FFA, Section XXV, are applicable to this failure to reach agreement on the use of removal action authority	Resolved	Online in EIC - DOE letter listed under Accession Number: I-04811-0018	1/4/2001	Informal Dispute Resolution for the North-South Diversion Ditch Project, Paducah Gaseous Diffusion Plant, Paducah, Kentucky
SWOU - NSDD	Conditions on D2 Proposed Plan for the NSDD	KDEP and EPA	Informal	DOE	5/8/2001	6/22/2001	EPA's concurrence was conditioned upon changes to the PRAP to (1) remove all references to temporary storage of remediation waste; (2) allow on-site disposition of remediation waste only in the C-746-U landfill; and (3) include mandatory security patrols as an LUC for the NSDD project. KNREPC made similar comments regarding waste disposition issues.	Elevated	NA	NA	
SWOU - NSDD	Conditions on D2 Proposed Plan for the NSDD	KDEP and EPA	Formal - DRC	DOE	6/22/2001	9/6/2001	EPA's concurrence was conditioned upon changes to the PRAP to (1) remove all references to temporary storage of remediation waste; (2) allow on-site disposition of remediation waste only in the C-746-U landfill; and (3) include mandatory security patrols as an LUC for the NSDD project. KNREPC made similar comments regarding waste disposition issues.	Resolved	Online at EIC. DOE Letter is listed under Accession number: I-04812-0061	9/6/2001	Provisional Resolution of Dispute on the Proposed Remedial Action Plan for the North-South Diversion Ditch at the United States Department of Energy's Paducah Gaseous Diffusion Plant, Paducah, KY
SWOU - NSDD	Conditional Approval on the D2 NSDD Remedial Design/Remedial Action Work Plan Surge Basin		Informal	DOE	5/1/2003	6/15/2003	Additional waste characterization of soils excavated from within the SWMU boundary	Elevated	NA	NA	
SWOU - NSDD	Conditional Approval on the D2 NSDD Remedial Design/Remedial Action Work Plan Surge Basin		Formal - DRC	DOE	6/18/2003	8/19/2003	Additional waste characterization of soils excavated from within the SWMU boundary	Resolved	Online at EIC. DOE Letter is listed under Accession number: I-04816-0082	8/19/2003	Withdrawal of Formal Dispute with Respect to the Remedial Design/Remedial Action Work Plan for the North-South Diversion Ditch Retention Basin
SWOU OFFSITE	Denial of Extension for SWOU Phase I (Offsite) EE/CA	KDEP and EPA	Informal	DOE	8/13/2002	9/27/2002	On June 5, 2002, DOE requested an extension under Section XX(G)(6) of the Paducah FFA extending the time period for issuing the DI EE/CA. This would have extended the EE/CA submittal date to June 10, 2003. In a letter from the EPA received by DOE on July 8, 2002, EPA stated that DOE did not demonstrate good cause for extending this milestone. Also, in a letter from KDEP received by DOE on July 8, 2002, KDEP rejected the request for extension stating that DOE did not demonstrate good cause and that the request did not constitute a timely request. KDEP also notified DOE that it has missed the June 10, 2002, milestone for submittal of the D1 EE/CA	Elevated	NA	NA	
SWOU OFFSITE	Denial of Extension for SWOU Phase I (Offsite) EE/CA	KDEP and EPA	Formal - DRC	DOE	9/27/2002	4/15/2003	On June 5, 2002, DOE requested an extension under Section XX(G)(6) of the Paducah FFA extending the time period for issuing the DI EE/CA. This would have extended the EE/CA submittal date to June 10, 2003. In a letter from the EPA received by DOE on July 8, 2002, EPA stated that DOE did not demonstrate good cause for extending this milestone. Also, in a letter from KDEP received by DOE on July 8, 2002, KDEP rejected the request for extension stating that DOE did not demonstrate good cause and that the request did not constitute a timely request. KDEP also notified DOE that it has missed the June 10, 2002, milestone for submittal of the D1 EE/CA	Resolved	Resolved with the 4/15/03 SMP dispute resolution. Online at EIC - listed under Accession Number: ENV 1.A-01688	4/15/2003	Resolution of Dispute Regarding Department of Energy Paducah Gaseous Diffusion Plant
SWOU ONSITE	Conditions on the D2 SAP for the Site Investigation and Risk Assessment of the SWOU (Onsite) at PGDP	KDEP	Informal	DOE	3/4/2005	4/14/2005	Revise the text to include Total PAHs as an Activity 1 indicator chemical with characterization levels of 2.12 mg/kg, as identified in Table C.5.15 of the D2 SWOU SAP, and of 4.99 mg/kg, as identified in Table C.5.16 of the D2 SWOU SAP. Total PAHs are to be identified as an Activity 1 indicator chemical for each Activity 1 sample collected from Sections 3, 4, and 5 of the North-South Diversion Ditch and for the outfalls and their associated internal ditches and streams. Each and every sample identified to be taken in Activity 1 sample is to be analyzed for Total PAHs in reference to its characterization level noted above. Amend the document to reflect that DOE is to submit analytical results and any generator knowledge utilized in contained-in determinations for Division concurrence.	Elevated	NA	NA	

Listing of Memorandums of Agreement Resulting from Paducah Federal Facility Agreement Formal and Informal Dispute Resolutions

Project	Nature of Dispute	Agency Conditions	Level of Dispute	Party Initiating Dispute	Date Initiated	Date Ended	Dispute Issues	Final Status	MOA	Transmittal Date	Title
SWOU ONSITE	Conditions on the D2 SAP for the Site Investigation and Risk Assessment of the SWOU (Onsite) at PGDP	KDEP	Formal - DRC	DOE	4/14/2005	5/13/2005	Revise the text to include Total PAHs as an Activity 1 indicator chemical with characterization levels of 2.12 mg/kg, as identified in Table C.5.15 of the D2 SWOU SAP, and of 4.99 mg/kg, as identified in Table C.5.16 of the D2 SWOU SAP. Total PAHs are to be identified as an Activity 1 indicator chemical for each Activity 1 sample collected from Sections 3, 4, and 5 of the North-South Diversion Ditch and for the outfalls and their associated internal ditches and streams. Each and every sample identified to be taken in Activity 1 sample is to be analyzed for Total PAHs in reference to its characterization level noted above. Amend the document to reflect that DOE is to submit analytical results and any generator knowledge utilized in contained-in determinations for Division concurrence.	Resolved	Online at EIC under Accession Number: I-04807-0026 and Document ID: DOE/OR/07-2137&D2/R1	5/13/2005	RE: Sampling and Analysis Plan of Site Investigation and Risk Assessment of the Surface Water Operable Unit (Onsite) at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky (DOE/OR/07-2137&D2/R1)
SWOU SM	Conditions Attached to Regulators' Approval of the D2 RAWP for the Scrap Metal Removal and Disposal at PGDP	KDEP and EPA	Informal	DOE	6/14/2002	7/3/2002	Additional extensive surface water and sediment sampling is needed for this project beyond that proposed in the RAWP; and that sampling should be done at the sediment basin adjacent to removal action activities, rather than downgradient at KPDES outfall 001 where large volumes of plant effluent are discharged.	Resolved	Online at EIC under Accession Number: I-01716-0091 and Document ID: DOE/OR/07-2013&D2	7/3/2002	Resolution of Informal Dispute Invoked by the Department of Energy on Conditions Attached to Regulators' Approval of Removal Action Work Plan for Scrap Metal Removal and Disposal at the Paducah Gaseous Diffusion Plant (DOE/OR/07-2013&D2), McCracken County, Kentucky
SWOU SWSC	KY directed DOE submit an EE/CA	KDEP	Informal	DOE	3/3/2000	4/18/2000	KDWM's direction to submit an EE/CA was contained in correspondence to DOE dated February 7, 2000. The direction exceeds KDEP authority under Section X of the FFA, which only requires DOE submit a Removal Notification	Resolved	Online at EIC under Accession Number: I-04811-0011	4/18/2000	Paducah Federal Facilities Agreement - Resolution of Informal Dispute for Engineering Evaluation/Cost Analysis associated with the Surface Water Operable Unit at the Paducah Gaseous Diffusion Plant
SWOU SWSC	Denial of Extension for D1 AM for Site Wide Sediment Controls	KDEP and EPA	Informal	DOE	6/11/2002	7/24/2002	DOE is disputing the necessity of submitting the AM for SWSC during a period when DOE HQ is conducting a Top-to-Bottom review of the Paducah Environmental Management Program.	Elevated	NA	NA	
SWOU SWSC	Denial of Extension for D1 AM for Site Wide Sediment Controls	KDEP and EPA	Formal - DRC	DOE	7/24/2002	4/15/2003	DOE is disputing the necessity of submitting the AM for SWSC during a period when DOE HQ is conducting a Top-to-Bottom review of the Paducah Environmental Management Program.	Resolved	Resolved with the 4/15/03 SMP dispute resolution. Online at EIC - listed under Accession Number: ENV 1.A-01688	4/15/2003	Resolution of Dispute Regarding Department of Energy Paducah Gaseous Diffusion Plant
WDA	Denial of Extension for submittal of the D1 RI/FS and D1 PP for the WDA	KDEP	Informal	DOE	10/1/2001	11/13/2001	Prior to the June 25, 2001, deadline for submittal of the D1 RI/FS, the EPA and KDEP members of the Core Team requested the development and inclusion of significant additional information in the D1 RI/FS. The members of the Core Team discussed on many occasions the need to change the submittal date for the D1 RI/FS to allow sufficient time for DOE to develop and incorporate the additional information. Ultimately, DOE formally requested the extensions in question in a letter dated August 21, 2001, citing the need to update the site waste inventory and to plan, procure and conduct a major seismic investigation as the reasons for the extension request. DOE noted that these actions were being performed at the request of the regulatory agencies. In a letter dated September 13, 2001 (received September 17, 2001), KDEP denied the extension request, stating that "there is not sufficient information for the Division to evaluate the appropriateness of the extensions proposed by DOE." KDEP also stated that the extension request did not "constitute a timely request" pursuant to section XXIX (A) of the FFA. KDEP also noted DOE's alleged failure to meet the FFA milestones for the D1 RI/FS and the D1 Proposed Plan, which were due on June 25, 2001, and September 8, 2001, respectively. DOE disagrees with the determination that DOE has failed to meet the RI/FS and Proposed Plan milestones. DOE also believes that a timely request was made for extension of the D1 Proposed Plan and all subsequent deliverables. Finally, DOE believes the request for extension should have been granted.	Resolved	Online at EIC - letters are listed under Accession number. EPA Letter: I-05302-0006; KDEP Letter: I-05302-0013; DOE Letter: I-05302-0003	11/13/2001	Modification to the Paducah Federal Facility Agreement according to the terms of Section XXXIX. CERCLA Waste Disposal Options D1 RI/FS, D1 Proposed Plan, D1 ROD and ROD Signature
WDA	D2/R1 RI/FS Work Plan WDA - Failure to met conditions of approval	KDEP and EPA	Informal	DOE	10/28/2010	1/20/2011	Conditions pertained to how DOE would conduct predictive modeling for a performance assessment, the purposed of which was to develop a PWAC in support of a decision on whether or not to construct an on-site waste disposal facility.	Resolved	PPPO-02-1057481-11F	1/24/2011	Memorandum of Agreement for Resolution of Informal Dispute for the Waste Disposal Alternatives Evaluation Remedial Investigation /Feasibility Study Work Plan at the Project at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky (DOE/LX/07-0099&D2/R1)
WDA	D2 RI/FS Report WDA Conditional Concurrence	KDEP and EPA	Informal	DOE	5/19/2014	5/13/2016	Various Conditions	Elevated	NA	NA	
WDA	D2 RI/FS Report WDA Additional Condition	EPA	Informal	DOE	1/5/2016	2/19/2016	Effluent Limits	Elevated	NA	NA	
WDA	D2 RI/FS Report WDA Additional Condition	EPA	Formal - DRC	DOE	2/19/2016	6/1/2016	Effluent Limits	Elevated	NA	NA	
WDA	D2 RI/FS Report WDA Conditional Concurrence	KDEP and EPA	Formal - DRC	DOE	5/13/2016	2/7/2018	Various Conditions	Resolved	PPPO-02-4715192-18	2/27/2018	Memorandum of Agreement for Resolution of Formal Dispute of the Remedial Investigation/Feasibility Study Report for CERCLA Waste Disposal Alternatives Evaluation at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky, DOE/LX/07-0244&D2
WDA	D2 RI/FS Report WDA Additional Condition	EPA	Formal - SEC	DOE	6/1/2016	2/3/2017	Effluent Limits	Resolved	PPPO-02-4036918-17	2/8/2017	Memorandum of Agreement for Resolution of the Formal Dispute for the Remedial Investigation/Feasibility Study Report for CERCLA Waste Disposal Alternatives Evaluation at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky, DOE/LX/07-0244&D2

Listing of Memorandums of Agreement Resulting from Resolutions of Other Federal Facility Agreement Projects

Date	Title
3/30/2000	<i>Memorandum of Agreement for Implementation of a Land Use Control Assurance Plan (LUCAP) for the United States Department of Energy Paducah Gaseous Diffusion Plant</i>
7/31/2015	<i>Memorandum of Agreement for Disposition of C-410 Basement Water at the Paducah Site</i>
8/8/2017	<i>Memorandum of Agreement on the C-400 Complex under the Federal Facility Agreement for the Paducah Gaseous Diffusion Plant, Paducah, Kentucky</i>